


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>3rd em a/c Bill</u>					
Name of work - Construction and					
five year maintenance of road					
from Tabra Bhagwanpur to					
Paswan Tola under MMBSY HDB					
BRICS					
Package No - MMBSY HDB-BRRP - 588/Religant					
Agreement No - 07/SB/MMBSY HDB BRICS/Religant					
/2023-24					
Name of Contractor - Mac Bhawani					
Enterprises, Vill - Parasiya, PS -					
Tagdishpur, Dist - Bhagpur					
Date of Commencement - 28-11-2023					
Date of completion - 27-11-2024					
Date of entry - 22-05-2024					
work done					
(i) Construction of un-reinforced					
expansions and construction joint					
only, Plain Cement Concrete PCC					
M20					
do					
do					
do					
CH - 219 m to 1145 m					
10 nos $\times 30.0m \times 3.75 \times 0.1602 = 180.0m^3$					
8 nos $\times 30.0m \times 3.75 \times 0.1602 = 144.0$					
2 nos $\times 30.0m \times 3.75 \times 0.1602 = 36.0$					
7 nos $\times 30.0m \times 3.75 \times 0.1602 = 126.0$					
3 nos $\times 30.0m \times 3.75 \times 0.1602 = 54.0$					
1 nos $\times 26.0m \times 3.75 \times 0.1602 = 15.60$					
Continuation Total 255.60m ³					

22/05/2024
 RB
 22/05/2024
 RB

Particulars	Details of actual measurement				Contents of area
	No.	L.	B	D.	
<u>ABSTRACT OF COST</u>					
(11) PIV & turning bench mark pillars					
Qty side T.M.B.P. - (12) 02 nos					
@ 4528.53/each					9057.06
(12) Reference pillar					
Qty side T.M.B.P. - (12) 04 nos					
@ 8370.56/each					33482.24
(13) Clearing & grubbing					
Qty side T.M.B.P. - (12) 0.57 Hec					
@ 75573.34/Hec					43077.20
(14) Excavation for road works					
Qty side T.M.B.P. - (12) 15.00 m ³					
@ 103.96/m ³					1559.40
(15) Cont ^{ly} of G.S.B Grt-I					
Qty side T.M.B.P. - (12) 335.42 m ³					
@ 3322.09/m ³					111446.20
(16) PIV w/ BM Grt-II					
Qty side T.M.B.P. - (12) 285.46 m ³					
@ 4697.26/m ³					1340913.20
(17) Cont ^{ly} of embankment 100m					
Qty side T.M.B.P. - (12) 1788.50 m ³					
@ 206.26/m ³					368896.00
(18) Cont ^{ly} of embankment 1000m					
Qty side T.M.B.P. - (12) 766.50 m ³					
@ 259.60/m ³					198983.20
(19) Cont ^{ly} of P.C.M 30 Pavement					
Qty side T.M.B.P. - (15) 555.60 m ³					
@ 8133.54/m ³					4518995.20
Continuation					
CO 76, 29, 4245					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(10/23) E.P.W. ex. excavation					
by side T.M.B.P. (12)		117.618m ³			
		Q.D. 398.62/m ³			468852
11) P.V. Pipe M/S in foundation					
by side T.M.B.P. (12)		18.222m ³			
		Q.D. 6846.45/m ³			1247602
12) P.V. Pipe M/S in Substructure					
by side T.M.B.P. (13)		134.451m ³			
		Q.D. 7692.96/m ³			10343262
13) P.V. Pipe M/S 100mm dia 18d					
by side T.M.B.P. (13)		30.00			
		Q.D. 7000.47/m ³			2117222
				Total Rs	90,47,1502
Add. 18% G.T.					16,28,4822
Add. 1% L. cen					90,4722
Add. S. fee side T.M.B.P. (13) - 10					93,33622
Add. S. Fee					29,5232
				Total Rs	1,09,18,9682
Less 0.10% below as per Govt					10,9192
				Total Rs	1,09,08,0492
Less previous bill payment					54,76,3592
				payable Rs	54,31,6902
22/05/2024 DE  22/05/2024 P.E					

Continuation