

OFFICE OF THE EXECUTIVE ENGINEER  
RURAL WORKS DEPARTMENT, WORKS DIVISION, BAGAHA-1

प्रगति प्रविष्टेदन (On-Going Roads)

Name of Scheme :- MMGSUY(GEN)

Sl. No.	Sanction Year	Division	Block	Name of Road & Package No.	Project Id	Lenth (K.M.)	A.A. Amount (in Lakh)	Date of Agreement	Total Agreement Amount (in Lakh)	Date of completion According to Agreement	Name of Contractor	Allotment (in Lakh)	Expenditure (in Lakh)	Physical Progress (in KM)			Tentative Date of Completion	Remarks
														Sub-Base	Base	Surface		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	2023-24	Bagaha-1	Bagaha-1	NH28B to Mehura High School	3.1809E+12	3.200	372.410	15.03.2024	344.17396	13.03.2025	DIGVIJAY KUMAR SINGH	177.575	177.575	3.200	3.200	3.200	13.03.2025	Surface Complete
Bagaha-1 Total						3.200	372.41000		344.17396			177.57535	177.57535	3.200	3.200	3.200		

Executive Engineer  
Rural Works Department  
Works Division,Bagaha-1