

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N.O.R- Sisam Siswan SH to Kaonai					
tala Under mmsy (NDB)					
Agency- Tashad Khan					
Ag no- 28 (MMSY/NDB) of 2023-24.					
D.O.S- 24/01/2024.					
D.O.C- 23/01/2025					
Actual D.O.C- Work in progress					
Rate- 17.99% below (-)					
Record Entry					

1. p/v & Pacing working					
B.M-					
					= 02 No.
2. Reference Pillar-					
					= 02 No.
3. clearing & grubbing Road					
Land-					
	2 X 38 X 30.00 X 3.00				6840.00 m ²
					= 0.684 hect.
4. Cont of embankment -					
					= 550.0 m ³

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
39/20 Rcc in Super Structure					
Qty. vide P.M.B.P.- $= 73.68 \text{ m}^3 @ 9267.41/\text{m}^3 =$					6,82,823.00
Total =				288,	13,119.00
Addig I-f. L-cess				2	88,131.00
" 18% GST				2	1586,361.00
" S. Fee				2	91712.00
Total =				10579,	323.00
Less 17.99% below (-)				19,03,	220.00
				2	8676,163.00
Less Provision bill Pay(-)				72,83,	210.00
				2	13,92,893.00
				1	
				Sd/-	
				08/10/2024	
				JG-	
Materials					