

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd and Final Bill				
	ABSTRACT OF COST				
Name of work - Const of road and C.D. works from					
L046 Tarapur - Deoghar					
A.W.D Road to Kathaur					
Agency - Ashok Kumar Singh.					
Add no - 49 MBD/2023-24					
D.O.S - 16.3.24					
D.O.C - 15.12.24					
Actual D.O.C - 16.10.24					
① Clearing and Grubbing					
road of land.					

Qty side p-me (32) T.M.B				
0.391 Hec	ER	769.26	08/14	30078.0
② Construction of embankment etc				
Qty side p-me (32) T.M.B				
728.67 M ³	ER	259.29	29/14	188937.0
③ Construction of sub-grade and earthen shoulder -- all w				
Qty side p-me (32) T.M.B				
827.31 M ³	ER	262.83	04/14	233212.0
④ Construction of C.S.B.				
for Gr-4 --- all w				
Qty side p-me (32) T.M.B				
105.30 M ³	ER	2176.32	04/14	229173.0
R ₁ 681400.0				

Particulars	Details of actual measurement			Contents of area
	No.	L.	B. D.	
			BFB	9380425.0 9282016.2
35 38) Dismantling of existing structure (p.c.c.)... etc				
Qty vide p. no (39) T.M.S				
4.50 m ³ @ 591.52/m ³				2662.0
36 39) Dismantling of (R.C.C.) structure - all etc				
Qty vide p. no (39) T.M.S				
10.08 m ³ @ 591.52/m ³				5963.0
37 40) Dismantling of (B/W) structure - all etc				
Qty vide p. no (40) T.M.S				
78.32 m ³ @ 591.52/m ³				46368.0
Add 1% Labour Cess =				9443418.0 9443009.0 944340 94430 = ✓
Add 18% G.S.T =				1699815.0 1699742 = ✓
Add 10% S.F =				113673.0
				11351340 11350854 = ✓
Less 0.75% below 5)				85135.0 85131 = ✓
				11266205 11265723 = ✓
Less previous payment				10805248
As per bill of material				460957.0 460475 = ✓
As. 4,19,000 = ✓				
16/10/24				16/10/24
AE				EE
				16/10/24
				EE