

Cont

11/11/11 11/11/11

MMWSJ-161

Schedule XLV-Form No. 134

12/5/2018

DIVISION

3-1 B 21 27

SUB-DIVISION

Measurement Book

1616

3rd and Final Bill

18

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Const ⁿ and Maint. of Road and CD Work for Karimnagar					
More to Karimnagar: MMGS (Gen)					
Agency: Sri Rohit Kumar					
At: Krishna Niketan, Baddipura					
Jamulpur, Distt. Munger (Bihar)					
Agreement No - 09/4130/2023-24					
Agreement Value:					
Const ⁿ Cost = Rs. 39,18,038.10					
Spes Material Cost = Rs. 52,88,76.10					
Total Cost = Rs. 38,46,114.10					
Date of Commencement: 15.6.2023					
Date of Completion: 14.3.2024					
Actual Date of Completion: 10.9.2024					
(12) P/F KM Stone					1 no.
(13) P/A 200M Stone					3 nos.
(14) P/A 600mm Circular Sign Board					3 nos.
(15) P/A 600 mm Triangular Sign Board					4 nos.
(16) P/A 600 mm Triangular Sign					2 nos.
(17) Road marking with hot applied thermoplastic compound for 137					
2x 21 x 0.10 =					4.20 m ²

2x 17 x 30 x Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BA	Rs. 2386	229.00
(28/29)			H/S/D Bar reinforcement		
			Item 28/29 VTMS		
P/15 -	1.88	MT	@ Rs. 52963.47/MT		
			= Rs. 99571.00		
(29/30)			Asking total sealing item 29/30		
P/15 -	17.80	m	@ Rs. 38.17/m		
			= Rs. 679.00		
(30/31)			Neap holes item 22/31 VTMS		
P/15 -	28	nos	@ Rs. 90.47/each		
			= Rs. 2533.20		
			Rs. 24890.12.00		

Add @ 18% GST @ Rs.	448022.00
Add @ 1% L @ Rs.	24890.00
Add @ 10% SP @ Rs.	33772.00
	Rs. 2995696.00
Less @ 10% below Rs. 299570.00	
Waper Agreement	Rs. 2696126.00
Deduct Previous Payment	Rs. 2551941.00
	Rs. 144185.00

(28/29) 10.9.2024
10.9.2024

Material statement - Kail
Certify that work completed on
Date 10.9.2024 and 5% Maintenance
work started on Date 11.9.2024

(28/29) 10.9.2024 Continuation
10.9.2024