

101.B. No. - 640 2023-24

पारवारी डीगा से राहपुरिया सड

Schedule XLV Form No.-134

BIHAR P.W.D.

Name of Contractor - SUSTI KUMAR

AREERAS

DIVISION

SANGRAMPUR

SUB-DIVISION

पारवारी डीगा / सड / राहपुरिया / 2023-24 / 210315

MEASUREMENT BOOK

Final
1st on A/c bill

~

1

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work- Const ⁿ of road					
from Kharwati Tola to Ramchuriya					
Mata under MMUSY. NDB					
Agency- Sujit Kumar					
At- Ward no. 07, Izra west					
Sangrampur Taluka, P.S- Sangrampur					
Dist. East Champaran					

Agreement No- 11 SBD/2023-24

Agreement Value- 57,28,303=00

Constn Cost - 51,60,605=00

Maintenance cost- 5,67,698=00

Date of Start- 15/03/2024

Date of Completion- 14/03/2025

Record Entry

(i) Prov'n and fixing bench

- mark pillar - 1 Nag

(ii) Prov'n and fixing Ref.

Pillar - 2 Nag

② Prov'n and fixing messy

informatory sign board - 2 Nag

Continuation

Abstract of cost



Sch. XLV-Form No.134

10

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. (i) Prov ⁿ and fixing benches - mark Pillar					
Q-VTMB P10 = 1 Nos					
e R. 5176.36/each R.					5176 = 0
(ii) Prov ⁿ and fixing Ref. Pillar					
Q-VTMB P110 = 2 Nos					
e R. 2419.86/each R.					4840 = 2
2. Clearing and grubbing road land					
Q-VTMB P2(3) = 0.406 hect					
e R. 76926.08/hect R.					31232 =
3. Excavation for roadway (box cutting)					
Q-VTMB P2(5) = 31.50 M ³					
e R. 104 = 01/M ³ R.					3276 = 0
4. Const ⁿ of embankment from roadway cutting					
Q-VTMB P2(6) = 18.90 M ³					
e R. 81 = 30/M ³ R.					1537 = 0
5. Const ⁿ of embankment lead up to 100 M					
Q-VTMB P9(1) = 1668.795 M ³					
e R. 196 = 04/M ³ R.					327,151 = 0
6. Const ⁿ of subgrade and earthen shoulder					

Continuation

3,73,212 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
B.F.					R. 42,70,562=00
Add 1% labour cost (+)					42,706=00
Add 18% GST (+)					7,68,701=00
Add seigniorage fee (+)					64,558=00
					R. 51,46,527=00
Less 0.03% below (-)					1544=00
					R. 51,44,983=00
 02/11/2024 J.E.					

The work is completed as per Agreement dated-02/11/2024 and Maintenance work will be started dated 03/11/2024


02/11/2024
J.E.

