

संकेत - पुर्ण सिंह

Schedule XLV-Form No. 134

प्राप्त गाँव - सुभाष ११/१५/५२ राख रहे जाते
इस क्षेत्र में सुभाष व नर-शिकारी के

DIVISION

र.उ.७ BHABHUA

BHABUA.

SUB-DIVISION

MEASUREMENT BOOK

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Abstract of cor					
1st on A/c bill					
N/W - Durdum PMVSY Path					
To Block unit Centre					
Bhabha JAK Path interman					
N/A - Pura Singh					
Assessment - 1. B.D. / 19 / 2024-25					
20.5 - 05 / 10 / 24					
20.0 - 04 / 10 / 25					
1/3) Clearing and grub					
Road Lateral					
Qty = 0.158 ha. Vid TMB P.No					
@ Rs 75573.34					11336 ⁰⁰
2/1) Providing and fixing					
Reference & working					
Bench mark pillar					
Qty = 0.53 KM V TMB P.No-1					
@ 5979.16 Rs =					3167 ⁰⁰
3/2) Providing and fixing					
Reference pillar					
Qty = 0.53 K.M V TMB P.No					
@ 3194.02 Rs =					1692 ⁰⁰
4/2/24 Providing and fixing					
MMWY Merim & Mer					
board					

Continuation

Qty = 4 No V TMB P.No-1

@ Rs 17005.91 Rs = 68023⁰⁰

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Construction of G.S.B.					
with well graded					
Qty = 429.30 m ³ VTM B.P. No.					
@ 3736.93 Rs = 1604264					
6) Providing, laying, compacting W.B.M.					
Gravel					
Qty = 150.31 m ³ VTM B-3					
@ Rs 5548.42 Rs = 833983					
7) Construction of sub-grade & earthwork					
shoulder do					
Qty = 409.64 m ³ VTM B.P. No. 5					
@ 256.00 Rs = 104864					
8) Construction of embankment					
with material obtained from borrow pit L/S					
4/5					
i) lead for 100m					
Qty = 747.50 m ³ VTM B.P. No. 7					
@ 180.72 Rs = 135088					
ii) lead for 100m					
4)					
Qty = 320.36 m ³ VTM B.P. No. 7					
@ Rs 253.52 Rs = 81217					
9) Providing and laying					
Prime coat (S.S-1) em					
Qty = 2004.16 m ² VTM B.P. No. 7					
@ 59.55 Rs = 119347					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10) Provision and area 12) Jack coat RS-11 emulsion					
Qty = 2004.16 m ² V TMB P. No					
@ 20.36					Rs = 40804 =
11) Provision, laying and connecting M.C.S. - 20 - do -					
Qty = 2004.16 m ² V TMB P. No					
@ 303.31					Rs = 607882 =
12) Provision Road marks 21) hot applied bit plastic					
Qty = 106 m ² V TMB P. No - 5					
@ 886.48					Rs = 93965 =
13) Provision & fixing 16) K.M. Stone					
Qty = 1 No V TMB P. No - 5					
@ 3209.66					Rs = 3209 =
14) P.M. and fixing 17) 200 mm Stone					
Qty = 2 No vide TMB P. No - 6					
@ 861.1					Rs = 1722 =
15) Provision & fixing 25) Reto stone 600 mm equilateral triangle					
Qty = 2 No V TMB P. No - 6					
@ 4601.55					Rs = 9203 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
16) Providing and fix 26) 600 mm circular rebar					
Qty = 2 No V TMB P. No. 6 @ 6051.17 Rs = 12102.20					
17) Providing and fix 27) 200x200 600x450 mm rebar					
Qty = 2 No V TMB P. No. 6 @ RS 5083.88 Rs = 10167.2					
18) Providing and fix 28) octagonal rebar					
Qty = 2 No V TMB P. No. 6 @ 17119.42 Rs = 34238.2					
19) Planting of tree 29) one year merant.					
Qty = 54 No vide TMB P. No. 6 @ 1288.78 Rs = 59593.2					
Qty = 3835871					
Add W.S.T 18% (+) 690456					
Add L.S.T 1% (+) 38359					
S. F (+) 61614					
48,26,300					
31.5% below after 1000					
(-) 14,57,417					
31,68,553					
Rate 23/11/2024 26					

Continuation

Continuation