

NIR - Tunki Se Bihari

Schedule XLY Form No. 134.

Muzamayi Enterprises

HATIRPUR DIVISION

Bhagwanpur SUB-DIVISION

Measurement Book

MB No - 3151

1st on A/c & Final Bill

1

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work—					Tuzki & Bihari
Agency—					Minal Enterprises,
					At—Timpulua chokk,
					Batraul, Jalgari, Vaishali
Agreement No.—					01/2024-25 dated 31/8/24
Rate Approved—					22.69% Below
Date of commencement—					03/08/24
Date of completion—					21/1/2025
Actual date of completion—					27/09/24
<u>Work Done</u>					
① Item clearing & grubbing					
Road land. —					
					$2 \times 10 \times 30.0 \times 1.00 = 600.0 \text{ m}^2$
					$2 \times 10 \times 30.0 \times 1.00 = 600.0 \text{ m}^2$
					$2 \times 3 \times 30.0 \times 1.00 = 180.0 \text{ m}^2$
					$2 \times 1 \times 10.0 \times 1.00 = 20.0 \text{ m}^2$
					1400.00 m ²
					$\therefore \text{Hect} = 1400.00 \text{ m}^2 / 10,000 = 0.14 \text{ Hect.}$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
② Item	const. of 615 Ag-II				
	by providing Well				
	graded material				
	1x4x	1.40	x0.150	=	0.84 m ³
	1x4.0x	1.10	x0.150	=	0.66 m ³
	1x3.0x	1.00	x0.150	=	0.45 m ³
	1x5.0x	1.20	x0.150	=	0.90 m ³
	1x3.0x	1.00	x0.150	=	0.45 m ³
	1x4.0x	0.90	x0.150	=	0.54 m ³
	1x5.0x	1.10	x0.150	=	0.83 m ³
	1x2.0x	1.20	x0.150	=	0.36 m ³
	1x3.0x	1.30	x0.150	=	0.58 m ³
	1x4.0x	1.10	x0.150	=	0.66 m ³
	1x2.00x	1.30	x0.150	=	0.39 m ³
	1x	5.0	x1.20x0.150	=	0.90 m ³
	1x	4.0	x1.20x0.150	=	0.72 m ³
	1x	3.0x	1.00x0.150	=	0.45 m ³
	1x	4.0x	1.40x0.150	=	0.84 m ³
	1x	5.0	x1.0x0.150	=	0.75 m ³
	1x	4.0	x1.20x0.150	=	0.72 m ³
	1x	4.0	x1.00x0.150	=	0.60 m ³
				=	11.64 m ³
Item ③	Providing, laying, spreading and compacting Stone Aggregate of				

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
WBM grade - II					
1x	4.00	1.50		0.075	0.45 m ³
1x	4.0	1.20		0.075	0.36 1/2
1x	3.0	1.10		0.075	0.25 1/2
1x	5.0	1.30		0.075	0.49 1/2
1x	3.0	1.10		0.075	0.25 1/2
1x	4.0	1.00		0.075	0.30 1/2
1x	5.0	1.20		0.075	0.45 1/2
1x	2.0	1.30		0.075	0.20 1/2
1x	3.0	1.40		0.075	0.32 1/2
1x	4.0	1.20		0.075	0.36 1/2
1x	2.0	1.40		0.075	0.21 1/2
1x	5.0	1.30		0.075	0.49 m ³
1x	4.0	1.30		0.075	0.39 m ³
1x	3.0	1.10		0.075	0.25 1/2
1x	4.0	1.50		0.075	0.45 1/2
1x	5.0	1.10		0.075	0.41 m ³
1x	4.0	1.30		0.075	0.39 1/2
1x	4.0	1.10		0.075	0.33 1/2
1x	8.0	1.00		0.075	0.60 1/2
1x	9.0	0.50		0.075	0.74 1/2
1x	9.0	0.50		0.075	0.34 1/2
1x	8.0	0.70		0.075	0.42 1/2
1x	8.0	1.10		0.075	0.66 1/2
1x	4.0	0.50		0.075	0.15 m ³
1x	3.0	0.70		0.075	0.16 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1x	5.0x	0.90x	0.075=	0.34 m ³
	1x	9.0x	0.70x	0.075=	0.47 m ³
	1x	8.0x	0.90x	0.075=	0.54 m ³
	1x	7.0x	1.00x	0.075=	0.53 m ³
	1x	9.0x	1.40x	0.075=	0.95 m ³
					12.22 m ³
Item (A) Providing, laying Spreading, grading Compacting of stone Aggregate of W.M. as per B →					
	1x	4.0x	1.50x	0.075=	0.45 m ³
	1x	4.0x	1.20x	0.075=	0.36 m ³
	1x	3.0x	1.10x	0.075=	0.25 m ³
	1x	5.0x	1.30x	0.075=	0.49 m ³
	1x	3.0x	1.10x	0.075=	0.25 m ³
	1x	4.0x	1.00x	0.075=	0.30 m ³
	1x	5.0x	1.20x	0.075=	0.45 m ³
	1x	2.0x	1.30x	0.075=	0.20 m ³
	1x	3.0x	1.40x	0.075=	0.32 m ³
	1x	4.0x	1.20x	0.075=	0.36 m ³
	1x	2.0x	1.40x	0.075=	0.21 m ³
	1x	5.0x	1.30x	0.075=	0.49 m ³
	1x	4.0x	1.30x	0.075=	0.39 m ³
	1x	3.0x	1.10x	0.075=	0.25 m ³

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1x	4x1.50	x	0.075	=	0.45 m³
1x	5.0x1.10	x	0.075	=	0.41 m³
1x	4.0x1.30	x	0.075	=	0.39 m³
1x	4.0x1.10	x	0.075	=	0.33 m³
1x	8.0x1.00	x	0.075	=	0.60 m³
1x	9.0x1.10	x	0.075	=	0.74 m³
1x	9.0x0.50	x	0.075	=	0.34 m³
1x	8.0x0.70	x	0.075	=	0.42 m³
1x	8.0x1.10	x	0.075	=	0.66 m³
1x	4.0x0.50	x	0.075	=	0.15 m³
1x	3.0x0.70	x	0.075	=	0.16 m³
1x	5.0x0.90	x	0.075	=	0.34 m³
1x	9.0x0.70	x	0.075	=	0.47 m³
1x	8.0x0.90	x	0.075	=	0.54 m³
1x	7.0x1.00	x	0.075	=	0.53 m³
1x	9.0x1.40	x	0.075	=	0.95 m³
1x	5.0x1.30	x	0.075	=	0.49 m³
1x	6.0x0.90	x	0.075	=	0.41 m³
1x	5.0x1.00	x	0.075	=	0.38 m³
1x	6.0x1.30	x	0.075	=	0.59 m³
1x	5.0x1.40	x	0.075	=	0.53 m³
1x	8.0x1.60	x	0.075	=	0.96 m³
1x	4.0x1.50	x	0.075	=	0.45 m³
1x	9.0x0.80	x	0.075	=	0.54 m³
1x	8.0x1.20	x	0.075	=	0.72 m³
					17.27 m³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (5) Providing & Applying Primer coat with Bitumin emulsion (RS-1) — Area same as above Item (4) — $= 17.27 \text{ m}^3 / 0.075 = 230.27 \text{ m}^2$					
Item (6) prov. & Applying tack coat with Bitumin emulsion (RS-1) — do —					
1x $11.0 \times 4.40 + 4.00 + 3.75 = 44.55 \text{ m}^2$					
6x $30.0 \times 3.75 = 675.0 \text{ m}^2$					
1x $10.0 \times 3.75 = 37.50 \text{ m}^2$					
1x $15.0 \times 3.75 + 4.60 + 6.70 + 4.50 = 73.31 \text{ m}^2$					
10x $30.0 \times 3.75 = 1125.0 \text{ m}^2$					
5x $30.0 \times 3.75 = 562.50 \text{ m}^2$					
1x $16.0 \times 3.75 = 60.0 \text{ m}^2$					
1x $18.0 \times 4.50 + 4.0 + 3.75 = 73.50 \text{ m}^2$					
					2651.36 m^2
					Limited to 2651.25 m^2

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item 7	Providing & laying SDBC with 100-120 TPH batch type 4 mP				
Area same wide Item					
No. 6	=	2651.25			$m^2 = 66.28 m^2$
Qty	=	2651.25x			$0.025 = 66.28 m^2$
Item 8					
Item 8	Const. of subgrade & earthen shoulder with approved material				
For CC Road -					
$2 \times 9 \times 30.0 \times 0.625 \times 0.150 = 50.63 m^3$					
For BT Road -					
$2 \times 10 \times 30.0 \times 1.125 \times 0.300 = 202.50 m^3$					
$2 \times 4 \times 30.0 \times 1.125 \times 0.300 = 81.0 m^3$					
$2 \times 1 \times 10.0 \times 1.125 \times 0.30 = 6.75 m^3$					
					340.88 m ³
Sabitla	25/09/24	JE	Yashraj	25/09/2024	ME
Item 9	RCC M-15 grade				
KM Stone - do -					
(i)	KM Stone -				2.0 Nos.
(ii)	200 m. Stone -				3.0 Nos.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item (6) Providing screening direction and place identification Retros					
					$2 \times 1.20 \times 0.80 = 1.92 \text{ m}^2$
Item (7) Providing & fixing of Retros reflectorised cautionary mandatory information sign board					
(i) 600mm square signboard					7.0 Nos
(ii) 600mm circular					4.0 Nos.
(iii) 600mm x 450mm rectangular					2.0 Nos
(iv) 900mm side octagon Stop board					2.0 Nos.
Item (8) Providing R.C.C.M-15 grade boundary Pillar					Qty = 16.0 Nos
Item (9) Printing Neo letter & figures					do
					$2 \times 20 = 40.0 \text{ pc/m}^2$

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
<u>Material statement</u>				
(i) Earth				$= 340.88 \text{ m}^3$
(ii) Agg. 26.5 to 9.5 mm				$= 5.215 \text{ m}^3$
(iii) Agg. 9.5 mm to 2.36 mm				$= 3.725 \text{ m}^3$
(iv) Agg. 2.36 mm below				$= 5.96 \text{ m}^3$
(v) Agg. 63 to 45 mm				$= 14.768 \text{ m}^3$
(vi) Agg. 53 to 22.4 mm				$= 20.897 \text{ m}^3$
(vii) Stone Screening				$= 7.408 \text{ m}^3$
(viii) Binding material				$= 0.978 \text{ m}^3$
(ix) Agg. 9.5 to 4.75 mm				$= 55.215 \text{ m}^3$
(x) Agg. 4.75 to Below				$= 39.704 \text{ m}^3$
(xi) Emulsion (SS)				$= 0.196 \text{ MT}$

(xii) Emulsion (PS)				$= 0.597 \text{ MT}$
(xiii) Bitumin (S-65)				$= 7.29 \text{ MT}$
Sabit				11249
JE				23081
				34930 - 11957
<u>Self storage fee (10%)</u>				

(i) Earth				$= 340.88 \text{ m}^3$
10% of Rs. 35.25/m ³				$= \text{Rs. } 1202 = 00$
(ii) GSB gr-2				$= 11.64 \text{ m}^3$
10% of Rs. 615.556/m ³				$= \text{Rs. } 717 = 00$
(iii) WBM gr-3				$= 12.28 \text{ m}^3$
10% of Rs. 1328.32/m ³				$= \text{Rs. } 1623 = 00$
(iv) WBM gr-3				$= 17.27 \text{ m}^3$
10% of Rs. 1434.24/m ³				$= \text{Rs. } 2477 =$
(v) SDBC				$= 66.284 \text{ m}^3$
10% of Rs. 753.465/m ³				$= \text{Rs. } 4994 =$

Continuation

Rs. 14,013 = 00

Sabit
27/9/24
JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					Abstract of Cost
(1)					clearing & grubbing Road Land
					0.14 Hect. vide TMB Pg (1)
					@ Rs 76,926.08/Hect. = Rs 10,770
(2)					const. of subgrade & earthen shoulder
					340.88 m ³ vide TMB Pg (7)
					@ Rs 262.82/m ³ = Rs 89,598.0
(3)					const. of GSB curbs by providing well graded material
					11.64 m ³ vide TMB Pg (2)
					@ Rs 29,06.98/m ³ = Rs 33,837.0
(4)					Provi. & laying stone Aggregate of WBM gr-2
					12.22 m ³ vide TMB Pg (4)
					@ Rs 57,73.07/m ³ = Rs 70,547.0
(5)					Provi. & laying of WBM gr-3
					17.87 m ³ vide TMB Pg (5)
					@ Rs 54,40.13/m ³ = Rs 93,951.0
(6)					Provi. & Applying primer coat with Bituminous emulsion

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(55) on prepared surface					
230.27 m ² wide TMB Pg (6)					
@ Rs 56.82/m ² = Rs 13,084.50					
(7) Providing & Applying tack coat with Bitumin emulsion					
(RS) on					
2651.25 m ² wide TMB Pg (6)					
@ Rs 16.00/m ² = Rs 42,420.00					
(8) Paving & Laying surface with 100					
120 TPH batch type HMP					
66.284 m ³ wide TMB Pg (7)					
@ Rs 1421.00/m ³ = Rs 9,42,360.00					
(9) Providing RCC M-5 grade					
(i) Km Stone					
2.0 Nos. wide TMB Pg (7)					
@ Rs 3136.85/each = Rs 62,740.00					
(ii) 200 m Stone					
3.0 Nos. wide TMB Pg (7)					
@ Rs 858.38/each = Rs 2,575.14					
(10) Providing & erecting direction and					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Place Identification				
	Retro				
	1.92 m ²	vide TMB Pg (8)			
		@ Rs. 15,332.18/m ²			Rs. 29,438.00
(11)	Providing & Fixing of Retro reflectorised information board				
(1)	600mm equl & triangle =				
	7.0 Nos.	vide TMB Pg (8)			
		@ Rs. 4621.05/each			Rs. 32347.00
(II)	600mm circular				
	4.0 Nos	vide TMB Pg (8)			
		@ Rs. 4490.58/each			Rs. 17,962.00
(III)	600mm x 450mm Rect.				
	2.0 Nos.	vide TMB Pg (8)			
		@ Rs. 4344.61/each			Rs. 8689.00
(iv)	900mm side octagon				
	9.0 Nos.	vide TMB Pg (8)			
		@ Rs. 8858.66/each			Rs. 79727.00
(12)	Providing RCC m/s				
	garade boundary				
	Pillars				
	16.0 Nos.	vide TMB Pg. (8)			
		@ Rs. 815.29/each			Rs. 13,045.00
					Rs. 14,24,609.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			RF-RS.14,		24,609/-
(13)			Printing New letters & figures		
			40.0 pch/Ht vide TMB Pg. (8)		
			@ RS. 0.77 pch/Ht		RS 31.00
(14)			Planting of trees by the Road side		
			20.0 Nos vide TMB Pg. (9)		
			@ RS. 1305.10/each		RS 26,100
(15)			Providing & laying of hot Applied thermoplastic carbond		
			140.0 m ² vide TMB Pg. (9)		
			@ RS 886.50/m ²		RS 1,24,110.00
(16)			Providing & fixing of mmmsy information sign board		
			3.0 Nos. vide TMB Pg. (9)		
			@ RS 14180.17/each		RS 42,540.00
					RS. 16,17,392.00
			Add 18% VST	(+)	RS. 2,91,131.00
			Add 1% L/C	(+)	RS. 16,174.00
			Add S.F as per agreement	(+)	RS. 11,957.00
					RS. 19,36,654.00
			less 22.69% below as per agreement	(-)	RS. 4,39,427.00
					RS. 14,97,227.00
					Say RS. 14,97,227.00

Sabita
27/09/24
JE

ypm
27/09/24
AC

Continuation Limit As per Allotment

14,65,000.00

L1 NO - 105 dt - 08-10-24

Rs 14,65,000 = 00

15

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1st Ac bill					→ 14,65,000 = 00
S.D 5%					→ 73,250 = 00
I.T 2%					→ 29300 = 00
L.C 1%					→ 14650 = 00
CGST 1%					→ 14650 = 00
SGST 1%					→ 14650 = 00
Roy					→ 34330 = 00
S.F					→ 11957 = 00
by CFMS Amount					→ 12,72,213 = 00
Total					→ 14,65,000 = 00
Passed for Rs					14,65,000 = Fourteen lac sixty five thousand only
Pay by CFMS					→ 12,72,213 = 00
Twelve lac seventy two thousand two hundred thirteen only.					
					<i>[Signature]</i> 22/10/24
					Executive Engineer R.W.B. Works Division Hajipur
					<i>[Signature]</i> 22-10-24
Ref:	2024/022	14664			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
④	Providing stone Aggregate of WBM gr-2				
	12.22 m ³ vide TMB Pg. (1)				
	@ Rs. 5773.07/m ³ = Rs. 70,547				
⑤	Providing & laying of WBM gr-3				
	17.27 m ³ vide TMB Pg. (1)				
	@ Rs. 5440.13/m ³ = Rs. 93,951				
⑥	Providing & Applying Primer Coat				
	230.27 m ² vide TMB Pg. (2)				
	@ Rs. 56.82/m ² = Rs. 13,084=00				
⑦	Providing & Applying tuck coat				
	2651.95 m ² vide TMB Pg. (2)				
	@ Rs. 16.00/m ² = Rs. 42,420=00				
⑧	Providing & laying SBC with 100-120				
	66.284 m ³ vide TMB Pg. (2)				
	@ Rs. 14217.01/m ³ = Rs. 9,42,360=				
⑨	Providing RCM-15 grade				
	(1) Km Stone				
	9.0 Nos. vide TMB Pg. (12)				
	@ Rs. 3136.87/each = Rs. 62,74=00				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(i) 200 M Stone - 3.0 Nos. vide TMB Pg. (12) @ Rs. 858.38/each = Rs. 2575=-					
(10) Providing & erecting direction & place identification - 1.92 m ² vide TMB Pg. (13) @ Rs 15332.18/m ² = Rs. 29438					
(11) Providing & fixing of Petrol Reflectors information board - (i) 600mm equi triangles 7.0 Nos vide TMB Pg. (3) @ Rs 4621.05/each = Rs. 32347=-					
(ii) 600mm circular 4.0 Nos. vide TMB Pg. (13) @ Rs 4490.58/each = Rs. 17962=-					
(iii) 600mm x 450mm Rectangular - 2.0 Nos vide TMB Pg. (13) @ Rs. 4344.61/each = Rs. 8689=-					
(iv) 900mm side octagon 2.0 Nos vide TMB Pg. (13) @ Rs. 8858.66/each = Rs. 17717=-					
(12) Providing Boundary Pillar 16.0 Nos vide TMB Pg. (13) @ Rs 815.29/each = Rs. 13045=-					
					Rs. 14,24,609=-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Printing News letter → figures 40.0 pps/Hr vide TMB Pg. (14) @ Rs. 277 pcm/Hr Rs 31=00			BF Rs. 14,		24,609=00
(14) Planting of trees by the Road side 20.0 Nos. vide TMB Pg. (14) @ Rs. 1305.10/each = Rs 26,102=					
(15) Providing & Laying of Hot Applied thermo plastic containing 140.0 m ² vide TMB Pg. (14) @ Rs. 886.50/m ² = Rs 1,24,110=00					
(16) Providing & fixing of mmbsr information sign board 3.0 Nos vide TMB Pg. (14) @ Rs. 14180.17/each = Rs 42,540= Rs. 16,7,392=00					
Add 18% GST — (A) Rs. 2,91,131=00					
Add 1% L/C — (B) Rs. 16,174=00					
Add S.F. — (C) Rs. 11,957=00					
Wtd 22.69% Below — (D) Rs. 4,39,427=00					
as per agreement					Rs. 14,97,227=00

C.O of Rs. 14,97,227=00
Continuation

