

MP1659 (Au-2023h)-NDB

Pasihar Vishwa Road to Dhannuk Tola

Schedule XLV-Form No. 134

Executive Engineer

R.T.D. Works Division

Shamshi

DIVISION

Pasihar

SUB-DIVISION

Sri Manoj Kumar Azad

3845

MEASUREMENT BOOK

3rd and Final BMD

33

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
ABSTRACT of COST					
Name of work, Const. of Road					
from Parihar village					
Road to Phank					
along under M.M.G.S.Y					
(Aushesh) N.B.B.R.R. 2142					
Agency - Sri Manoj Kumar A2a1					
Agg. No - 380 - 53 of 2023-24					
Date of command - 15-01-2024					
Date of completion - 1A-01-25					
Actual date of completion - 14-10-24					
P/W working bench					
mark on 1 reference pillar					
all comp job					

0.844 km @ M.M.G.S.P. 20 sl. 1					
@ Rs 44244.22/km Rs 38669.00					
(2) P/W clearing & grubbing					
road land					
all comp job					
0.306 Hect @ M.M.G.S.P. 20 sl. 2					
@ Rs 75513.34/Hect Rs 23125.00					
(3) Excavation in soil in					
road land					
all comp job					
68.16 m ³ @ M.M.G.S.P. 20 sl. 3					
@ Rs 186.88/m ³ Rs 12736.00					
(4) Const. of embankment					
soil obtained from					

Continuation Co. Rs 74530.00

B. L. K.

4530.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
road cutting					
all comp job					
40.80 m ³ @ V.M.B.P 21 sl. $\frac{4}{4}$					
Q.R.P 61.52 / m ³ Rs 2516.00					
⑤ 5 Because of der road					
work in soil					
all comp job					
68.16 m ³ @ V.M.B.P - 21 sl. $\frac{5}{5}$					
Q.R.P 103.96 / m ³ Rs 7086.00					
⑤ 5, const. of embankment					
soil obtained from					
borrow pit lead up					
to 100 m -					

	all comp job	
26A.29 m ³ @ 11 MBP. 32 sl. $\frac{14}{5}$		
② $\text{Pe } 140.15 / \text{m}^3$		$\text{Pe } 37030.00$
⑦ Const. of Subgrade earthm		
Shoulder with soil		
Obtained from borrow		
and level up to 1000m		
all comp job		
526.50 m ² @ 11 MBP. 21 sl. $\frac{7}{7}$		
484.86 m ² " P. 28 sl. $\frac{7}{7}$		
1014.36 m ²		
② $\text{Pe } 22.80 / \text{m}^3$		$\text{Pe } 225695.00$
② PIN C.S.R. with stone		
metal. all comp job		
526.65 m ² @ 11 MBP. 22 sl. $\frac{3}{8}$		
② $\text{Pe } 4793.02 / \text{m}^3$		$\text{Pe } 2313584.00$
Continuation		

Continuation

on
Gv. R3 2660AA1, 00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
(25) 21 P/v Planting of tree					
all comp job					
80 Nos @ 11851.25 each	80			13	
				21	
@ Rs 890.04 each					Rs 71203.00
(26) 22 P/v M/C/SY 'industrial'					
sign board					
all comp job					
3 Nos @ 11851.25 each	3			14	
2 Nos " " P-30 sl.	2			22	
				13	
5 Nos @ Rs. 11851.25 each	5				Rs 59256.00
(27) 23 Excavation for					
structure					
all comp job					
59.60 m ³ @ 11851.25	59.60			15	
				23	

	@ Rs. 424.09 /m ³		Rs 25455.00
(28) 24	P/v P.C.C. M-15		
	all comp job		
9.19 m ²	@ 11851.25	16	
		24	
	@ Rs 8323.45 /m ²		Rs 76495.00
(29) 25	P/v P.C.C. M-20		
	1m S.S.		
	all comp job		
71.39 m ²	@ 11851.25	17	
		25	
	@ Rs. 9524.42 /m ²		Rs 679235.00
(30) 26	P/v P.C.C. humo pipe		
	(1 x 1000 mm)		
15.00 m	@ 11851.25	18	
		26	
	@ Rs. 4296.832 /m		Rs 63452.00

Continuation

G.P. Rs 685052.00

Sch.XLV-Form No. 134

B.P. Rs 6850133.00

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
③① 27 painting on parapet					
all comp job					
40.32 m ² @ 177.25 - 28 sl. 27					
② Rs 136.22/m ²					Rs 5492.00
					Rs 6855625.00
Add Ch.S.T. @ 18% (H) Rs					1234013.00
Add labour cost @ 1% (H) Rs					68556.00
S.L. @ 10% of Rs					102307.00
1023073.00					
					Rs 8260501.00
Less for provision					
Provision 10.26 @ Rs					7731457.00
					Rs 529044.00
CLP For 15/10/24					
Work has been completed as per estimate and specification, RHP 14-10-24 J.E. Parihar					
(We) 14/10/24 etc					

Continuation