

N/W - PALI AT GUDA to Chauri Chauri Road to Anchal
Schedule XLV-Form No. 134 Tolga

PALIGANJ

DIVISION

PALIGANJ

SUB-DIVISION

संवेदक - राम सेवक प्रसाद

MB No - 734

MEASUREMENT BOOK

Ag No - 08/23-24/SBD/NDB



4th on A/c B311

36

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of road: Pali Ahaule, to Chauki road to Achal to La.					
Name of Agency: Ram Sarda, Pooled, Bikram Patna.					
Agreement No: 08/23-24/SR/NDR					
Date of Commencement: 04/01/2024					
Date of Completion: 03/01/2025					

① Construction of subgrade and earthen shoulder - 91

① Adjacent to USB (BT Portion)

$$2 \times 5 \times 30.0 \times 1.50 \times 0.200 = 60.0 \text{ m}^3$$

$$2 \times 5 \times 30.0 \times 0.85 \times 0.200 = 51.0 \text{ m}^3$$

$$2 \times 5 \times 30.0 \times 0.70 \times 0.200 = 42.0 \text{ m}^3$$

$$2 \times 5 \times 30.0 \times 0.50 \times 0.200 = 30.0 \text{ m}^3$$

$$2 \times 2 \times 30.0 \times 1.10 \times 0.200 = 26.4 \text{ m}^3$$

4:660

$$2 \times 5 \times 30.0 \times 1.780 \times 0.200 = 82.80 \text{ m}^3$$

$$2 \times 6 \times 30.0 \times 1.780 \times 0.200 = 99.36 \text{ m}^3$$

Adjacent to WBM 275 (BT Portion)

Continuation



ABSTRACT OF COST

42

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/1) Benchmark Pillars - - - - -					
Qty. vid TMB P - (30)					
2.0 NOS @ RS 4532.49					RS 9065-00
(2/2) Reference Pillars 04 Nos/km					
Qty. vid TMB P - (30)					
5.0 NOS @ RS 8369.36					RS 41847-00
(3/3) clearing and grubbing					
Road Land - - - - -					
Qty. vid TMB P - (30)					
0.96 Hect. @ RS 75573.34					RS 72550-00
(4/29) exp in excavation for foundation of structure of					
Qty. vid TMB P - (31)					
59.596 m ³ @ RS 39842					RS 23756-00
(5/30) Providing this as leveling					
Course in Foundation - - - - -					
Qty. vid TMB P - (31)					
9.189 m ³ @ RS 6743.52					RS 61966-00
(6/31) Plain Rec in substructure					
Complete as per drawing - - -					
Qty. vid TMB P - (31)					
67.420 m ³ @ RS 7582.96					RS 511698.
(7/32) Providing and laying					
Rec pipe HP-3 for culvert - - -					
Qty. vid TMB P - (30)					

RS 720882-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(26/5) Road marking with hot applied thermoplastics on pcc surface					
Qty vid TMB P-39					
76.0m ² @ RS 918.99 = RS 69843-0					
(27/5) Construction of embankment with approved material lead up to 100 m					
Qty vid TMB P-41					
1616.47m ³ @ RS 206.26 = RS 333450.7					
(28/6) Construction of embankment with approved material					
Qty vid TMB P-41					
285.29m ³ @ RS 259.60 = RS 74061.20					
Att 18% mst					
					RS 8999380.0
18% mst					RS 1619888.0
1% L/C					RS 89994.0
SF					RS 149115.0
					RS 10858377.0
Below 15.05%					RS 1434186.0
					RS 922419.0
Less previous payment					RS 8565288.0
					RS 658903.0
					681548.0
Say RS 658903.0					
					681548.0

Continuation
28/08/2018