

List of pending Works under PMGSY-III

Sr. No.	Name of Division	Block Name	Package No.	Sanctioned Year	Work Type	Road Name / Bridge Name	Road Length (in Km)	Bridge Length (m)	Sanctioned Cost (in Lakh)	Awarded Amount (in Lakh)	Work Award Date	Stipulated Completion Date	Road Length Completed Till Date	Balance Length (in km)	Expenditure (in Lakh)	Stage of Progress	Contractor Name	Current position	Reasons for delay	Target for completion	Remarks
1	Muzaffarpur East-2	Bochaha	BR23P3R40	2022-23 Bat-II	LSB	Rcc Bridge at T01-Sahila Rampur To Narma(VR1) at ch-1.630 km	0.000	17.950	135.62	149.26795	07-03-2024	08-06-2025	0	0.000	0	Agreement	RADIX TECHNOLOGY [07 Mar 2024]	Foundation in Progress	N/A	08-06-2025	
2	Muzaffarpur East-2	Bochaha	BR23P3R41	2022-23 Bat-II	LSB	Rcc Bridge at T20-NH57 se Aathar dhoobi tola via Sharaffidinpur at ch-2.350 km	0.000	142.8	1,096.08	903.75016	09-01-2024	08-06-2025	0	0.000	570.95	Agreement	SG PILING AND CONSTRUCTION PVT. LTD. [09 Jan 2024]	2 Deck Slab Completed	N/A	08-06-2025	Try to Complete upto 31.03.2025
3	Muzaffarpur East-2	Bochaha	BR23P3R42	2022-23 Bat-II	LSB	Rcc Bridge at T04-Bhutane Chowk to Sirwani Chak Via Bhushahi Chowk at ch-5.800 km	0.000	61.67	571.9	471.58469	09-01-2024	08-06-2025	0	0.000	260.25	Agreement	ROYAL ENGINEERS [09 Jan 2024]	1 Deck Slab Completed	N/A	08-06-2025	Try to Complete upto 31.03.2025
4	Muzaffarpur East-2	Katra	BR23P3R51	2023 - 2024	LSB	Budhkara to Dumri via Basant,Khangura Ch 10+100	0.000	60.910	520.84	419.67655	12-03-2024	11-03-2025	0	0.000	259.35	Agreement	DILIP KUMAR [12 Mar 2024]	SUBSTRUCTURE COMPLETED	N/A	11-03-2025	
5	Muzaffarpur East-2	Katra	BR23P3R52	2023 - 2024	LSB	Singhwara to Bhagwanpur via Tehwara,Agahari AT 5100	0.000	40.620	392.65	272.68838	26-07-2024	25-07-2025	0	0.000	0	Agreement	CHANDAN KUMAR [26 Jul 2024]	Work Start	N/A	25-07-2025	Try to Complete upto 31.03.2024
6	Muzaffarpur East-2	Minapur	BR23P3R23	2022-23 Bat-I	ROAD	MRL01-Dharahi Patti PWD Road to Mukshudpur Naya Tola	7.100	0.000	463	487.01029	13-10-2022	12-10-2023	6.53	0.570	360	Progress	MAA RAJESHWARI CONSTRUCTION PRIVATE LIMITED [13 Oct 2022]	Only 0.350 m PCC Left	Waiting for ATR Compliance	31-10-2024	
7	Muzaffarpur East-2	Minapur	BR23P3R44	2022-23 Bat-II	LSB	Rcc Bridge at MRL01-Dharahi Patti PWD Road to Mukshudpur Naya Tola at ch-1.860Km	0.000	34.600	220.16	179.85787	09-01-2024	08-01-2025	0	0.000	0	Agreement	CHANDAN KUMAR [09 Jan 2024]	Foundation in Progress	N/A	08-01-2025	
8	Muzaffarpur East-2	Minapur	BR23P3R45	2022-23 Bat-II	LSB	Rcc Bridge at MRL10-Kharhar Path To Bahabal Bazar,Raghopur Tak at ch-3.860Km	0.000	61.67	570.54	443.15613	25-01-2024	24-01-2025	0	0.000	0	Agreement	RAM SWARATH RAY [25 Jan 2024]	Foundation in Progress	N/A	24-01-2025	
9	Muzaffarpur East-2	Minapur	BR23P3R46	2022-23 Bat-II	LSB	Rcc Bridge at MRL13-Panapur To Pipraha Via NH-28 And Yogendra Ram Ke Ghar at ch-7.532Km	0.000	41.380	445.64	352.38973	25-01-2024	24-01-2025	0	0.000	0	Progress	RAM SWARATH RAY [25 Jan 2024]	Foundation in Progress	N/A	24-01-2025	
10	Muzaffarpur East-2	Minapur	BR23P3R47	2022-23 Bat-II	LSB	Rcc Bridge at MRL12-Bara Bharti To Nariyar Middle School(NH-28) Via Vishnupur Panday at ch-1.700Km	0.000	#####	968.46	850.22510	12-03-2024	11-03-2025	0	0.000	475	Agreement	RAM SWARATH RAY [12 Mar 2024]	Deck Slab In Progress	N/A	11-03-2025	
11	Muzaffarpur East-2	Minapur	BR23P3R48	2023 - 2024	ROAD	MRL12-Bara Bharti To Nariyar Middle School(NH-28) Via Vishnupur Panday Pukar Chak,Laheri Tola,Panapur	11.950	0.000	952.93	906.26343	12-06-2024	28-06-2025	1.1	10.850	0	Progress	RAJNISH KUMAR [12 Jun 2024]	GSB In Progress and CC Completed 1198 Meter	N/A	11-06-2025	Try to Complete upto 31.03.2025
12	Muzaffarpur East-2	Minapur	BR23P3R53	2023 - 2024	LSB	banghara pwd road se kodariya at ch-4200	0.000	81.960	700.01	542.91364	05-08-2024	04-08-2025	0	0.000	0	Agreement	DILIP KUMAR [05 Aug 2024]	Foundation in Progress	N/A	04-08-2025	Try to Complete upto 31.03.2025