

1st Running A/c Bill

1

Name to work—
 Situation of work—
 Agency by which work is executed—
 Date of measurement—
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - L056 Thawe					
Gawendri Dhatingna					
Pyarepur path L043					
to Mathgautam.					
Date of Commencement -				29/09/2024	
Date of completion -				28/06/2025	
Agency - Vandana Kumari					
Agreement no. -				17/MBD-NMP-2018	
				2024-25	

Measurement

① Clearing & grubbing road land (by manual means)					
- as per spec.					
2x	30x	30	X 1.00 =	1800	m ²
2x	30x	30	X 1.00 =	1800	m ²
2x	30x	30	X 1.00 =	1800	m ²
2x	20x	30	X 1.00 =	1200	m ²
2x	4x	30	X 1.00 =	240	m ²
				6840	m ²
				=	0.684 ha

Continuation

2nd & final A/c Bill

Sch. XLV—Form No. 134

14

[illegible]

Measurement

① Constⁿ of subgrade & earthen shoulder --- as per specⁿ.

B.T

$$2 \times 30 \times 30 \times 0.8(\text{cu}) \times 0.3 = 432 \text{ m}$$

$$2 \times 30 \times 30 \times 0.8(\text{av}) \times 0.3 = 432 \text{ m}^3$$

$$2 \times 20 \times 30 \times 0.85 (\text{aw}) \times 0.9 = 306 \text{ m}$$

$$2 \times 10 \times 30 \times 0.8 (\text{av}) \times 0.3 = 144 \text{ m}^3$$

$$2 \times 3 \times 30 \times 0.8 (\text{ar}) \times 0.3 = 43.2 \text{ m}^3$$

$$2 \times 1 \times 10 \times 0.8 \text{ (aw)} \times 0.3 = 4.8 \text{ m}^3$$

CC				1362m ³
----	--	--	--	--------------------

$$2 \times 10 \times 30 \times 0.4(\text{av}) \times 0.15 = 36 \text{ m}^3$$

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
31/32 Remaining all types tunnel pipes Qty under p.m. (19) item no. (18) 5 nos @ 263.38					
				₹ 1317/2	
Sub total				₹ 1,03,88,517/2	
Add 1% LC				₹ 1,03,885/2	
Add 10% S.F				₹ 1,15,469/2	
Sub Total				₹ 1,06,07,871/2	
Add 18% GST				₹ 19,09,417/2	
Total				₹ 1,25,17,288/2	

less as per agreement

0.31 % = (-) 38,804/2

₹ 1,24,78,484/2

less previous
payment

= (-) ₹ 71,86,272/2

₹ 52,92,212/2

31.3.25
AZ

DAO
C&P

31.3.25

Road work has been completed
as per specification.

31.03.25
AZ

Continuation