

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, गया।

पत्रांक १५० (अ.गि) / दिनांक १६/०५/१५

प्रेषक,

कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, गया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,  
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय:-

मुख्यमंत्री ग्राम सम्पर्क योजना MMGSY (Awsesh) अन्तर्गत आवंटित राशि का उपयोगिता प्रमाण पत्र तथा आवंटन अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि इस प्रमण्डल में मुख्यमंत्री ग्राम सम्पर्क योजना MMGSY (Awsesh) अन्तर्गत पथों में चल रहे कार्यों के भुगतान हेतु आवंटित राशि का उपयोगिता प्रमाण पत्र विहित प्रपत्रों में संलग्न कर भेजा जा रहा है।

अतः आग्रह है कि संवेदकों को किए गए कार्यों के भुगतान हेतु माँग पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि किए गये कार्यों का भुगतान किया जा सके।

अनु०:- यथोक्त।

विश्वाराभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, गया।

**Rural Works Department**  
**M.M.G.S.Y (NDB) Awsesh Allotment Requisition**

Name of Circle: Gaya

Name of Division: Gaya

Scheme Head: M.M.G.S.Y (NDB) Awsesh

| Sl. No. | Year    | Name of Road                                                    | Name of Contractor (In English) | Administrative Sanction |                  | Agreement Amount (in Lacs) |             | Allotment Received (in Lacs) | Total Expenditure as per MIS (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in Lacs) | Remarks          |
|---------|---------|-----------------------------------------------------------------|---------------------------------|-------------------------|------------------|----------------------------|-------------|------------------------------|----------------------------------------|--------------------------------|--------------------------|------------------|
|         |         |                                                                 |                                 | Length (Road in Km)     | Amount (in Lacs) | Main Work                  | Maintenance |                              |                                        |                                |                          |                  |
| 1       | 2       | 3                                                               | 4                               | 5                       | 6                | 7                          | 8           | 9                            | 10                                     | 11                             | 12                       | 13               |
| 1       | 2023-24 | Prem Nagar Road to Primary School Pipra                         | Ajay Kumar                      | 0.765                   | 89.45500         | 76.60928                   | 9.07147     | 15.32186                     | 15.32186                               | 24.17583                       | 8.85397                  | Work in progress |
| 2       | 2023-24 | Nagwan Road To Bara Baijda (Sitarampur) to Mathurinagar         | Kanhaiya Kumar                  | 1.77600                 | 117.31600        | 92.36424                   | 16.4297     | 57.83025                     | 57.83025                               | 92.18144                       | 34.35119                 | Work completed   |
| 3       | 2023-24 | Manghau to Pipra Bigha Miyatoli                                 | Kanhaiya Kumar                  | 1.148                   | 137.26800        | 112.93341                  | 14.31733    | 87.55520                     | 87.55520                               | 107.56393                      | 20.00873                 | Work completed   |
| 4       | 2023-24 | Katari Chandaui Pwd Road to Baldev Colony                       | Pramod Kumar                    | 0.943                   | 88.83600         | 81.71147                   | 5.35871     | 22.16107                     | 22.16107                               | 81.41798                       | 59.25691                 | Work in progress |
| 5       | 2023-24 | GAYA NAWADA ROAD to MIDDLE SCHOOL INDRA NAGAR VIA INDRA         | Ajit Kumar Priyadarshi          | 0.457                   | 44.51800         | 41.70186                   | 2.69362     | 38.63550                     | 38.63550                               | 40.92153                       | 2.28603                  | Work completed   |
| 6       | 2023-24 | Bhojpur Baniyadih PMGSY Road to Tetaria                         | Kanhaiya Kumar                  | 0.974                   | 111.13300        | 91.81608                   | 11.12839    | 18.36322                     | 18.36322                               | 41.92155                       | 23.55833                 | Work completed   |
| 7       | 2023-24 | Pachambha Bherwa Road (Makhiyadih) to Sitarampur Rajwanshi Tola | Kanhaiya Kumar                  | 0.793                   | 82.46300         | 65.36681                   | 10.90916    | 50.34312                     | 50.34312                               | 65.09336                       | 14.75024                 | Work completed   |
|         |         |                                                                 | Total =                         | 6.856                   | 670.98900        | 562.50315                  | 69.90838    | 290.21022                    | 290.21022                              | 453.27562                      | 163.06540                |                  |

Amount in Words - One Crore Sixty Three Lakh Six Thousand Five Hundred Forty Only.

*Kanhaiya*  
16/04/2025  
D.A.O

RWD, Works Division, Gaya

*Kanhaiya*  
16.4.25  
Executive Engineer  
RWD, Works Division, Gaya

**FORM GFR 19-A**

(See Government of India's Decision (1) below Rule 150)

Form of Utilization Certificate up to the Month of - 16.04.2025

| S.No | Name of Scheme     | Sanction No. & Date with Amount (In Rs.lacs) | Amount Received (in Rs.Lacs) | Particulars                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|------|--------------------|----------------------------------------------|------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|      | MMGSY NDB (Awsesh) | 1,621.02396                                  | 1,621.02396                  | Certified that out of Rs. 1621.02396 Lacs received till the Financial Year 25-26 in favour of Executive Engineer , RWD,Gaya,Bihar a sum of Rs. 1240.62396 Lacs has been utilized for the purpose of MMGSY (Awsesh) Scheme as given in the margin for which it was sanctioned and that the balance of Rs. 380.40 Lacs remaining unutilized at the end of the period has been surrendered to Government (vide No ...../ dated .....)/ will be adjusted towards the grants-in-aid payable during the next year..... |
|      |                    | 1621.02396                                   | 1621.02396                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                  |


Kind of Checks exercised :-

- (i) Works have been supervised by Executive Engineers/Superintending Engineer.
- (ii) Periodic inspection has been conducted by Executive Engineer/Superintending Engineer.
- (iii) Construction materials have been tested.
- (iv) Measurement have been recorded in the MBs and test check conducted by the Assistant.
- (v) All other codal formalities have been observed.

Physical Progress achieved :-

- (i) Construction of Road Works.
- (ii) Construction of CD Works.

  
16/04/2025  
Divisional Accounts Officer  
Rural Works Department  
Works Division,Gaya (Bihar)

  
16.4.25  
Executive Engineer  
Rural Works Department  
Works Division,Gaya (Bihar)