

part-A Bijolpur to Singhpur Tola School
part-B Bijolpur to Singhpur Tola School with Approach 42.0

Schedule XLV-Form No. 134

CH TO MMGSY (W.E)

Jitendra Kumar
Ag. No- 60 (MBD) 2021-22

DIVISION

SUB-DIVISION

Balrampur

MEASUREMENT BOOK

No

M.B. No — 2091

6th and final Bill

46

part - B

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - const. of
R.C.C Bridge Bijol
pul to Singhpur
tola school -

Agency - Jitendra Kumar

At - Kaptanpura,

Khushki bagh

Archal - Punea east

Dist - Punea -

Agreement No - MMGS/WS

21 - Barsoi - 01

Date of commencement - 14-01-22

Date of completion 18-01-23

Date of actual comp. 25-10-23

1/69 > E/work in excavation
for structure -

$917.686 \text{ m}^3 @ \text{Rs } 270.18 = 255282.4$

Q. vide TMBP - 19

2/70 > p/v conc. for

plain / r.f concrete
in open foundation

$40.52 \text{ m}^3 @ \text{Rs } 5213.73 = 211260.4$

3/71 > p/v and laying R.C.C M30

in sub - structure

Continuation

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
$\frac{32}{100}$ p/v and fixing of logo of citizen information Board as per tech. sp. OI NO @ Rs 8170.95 = 8171 = ₹ Rs = 9031893 = ₹ Add GST @ 18% (+) Rs = 1625741 = ₹ Add L. cess @ 01% (+) Rs = 90319 = ₹ Add C. fee (+) Rs = 151218 = ₹ Rs = 10899171 = ₹ less previous Bill (-) 10353074 = ₹ Rs = 546097 = ₹					

2 Aug 13

12-1-25

J.E

J. E. 12/1/25

Attested

Executive Engineer
Rural Works Department
Works Division Barsoi
M. 920