

Sripur to Mangapur

Schedule XLV-Form No. 134

mmssvy (new)

DIVISION

SUB-DIVISION

Raghopur

MEASUREMENT BOOK

58/23-24

KPY Const. Pvt. Ltd.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF COST</u>					
① providing B.M pillar and R.F pillar.					
i) B.M pillar					
Qty vide TMBP — 44 = 7 NO					
@ Rs. 4920.09/each					
= Rs. 34441 = 00					
ii) R.F pillar					
Qty vide TMBP — 44 = 24 No.					
@ Rs. 2301.82/each = Rs. 55244					
② Clearing and Grubbing road land.					
Qty vide TMBP — 44 = 2.2776/Hs					
@ Rs. 76926.8/Hs = Rs. 175207 = 00					
③ providing and laying spreading and compacting WBM 6rd - III					
Qty vide TMBP — 44 1717.89 m ²					
@ Rs. 6142.44 = Rs. 10552036					
④ Const. of Dry lean concrete					
Qty vide TMBP — 44					
5.63 m ³ @ Rs. 6490.60/m ³					
= Rs. 36542 = 00					
⑤ Const. of PCC M30 grade					
Qty vide TMBP — 44					
1698.48 @ Rs. 10955.15					
= Rs. 18607103 = 00					
⑥ Road marking with red thermo plastic.					

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17) plantation of tree by roadside					
Qty vide TMBP — (45)					
60 each @ 1051.71 = Rs. 63102					
(18) parapet const. plain / rec					
in substructure					
Qty vide TMBP — (45)					
14.61 m ³ @ 9989.64 = 145948 = ∞					
(19) Brick masonry work in Cement					
mortar 1:3 in parapet excluding					
painting and plastering					
165.12 m ² @ 6717.28 = Rs. 1109157					

(20) painting two coats including
primer coat after filling the
surface with synthetic enamel paint
475.68 m² @ 137.55 = Rs. 65429

Total = Rs. 40761297=∞

Add GST @ 18% = Rs. 7337024

Add L.Cess @ 1% = Rs. 407612

Add S. fee @ 10% = Rs. 421959

Total = Rs. 48927842=∞

Less below @ 1.26% = (-) Rs. 616490=∞

Total = Rs. 48311352=∞

Less previous payment = (-) Rs. 45921434=∞

Total = Rs. 2389918=∞

For
S. Srinivasan
15/07/2025
J.E (RWD)

Continuation