

Passy Road Nonpan & ward No. 12 Nonpan Kharigan taluq
Schedule XLV-Form No. 134

Ausent (NDB)-645-74

DIVISION

Saraisan Bapthali **SUB-DIVISION**

Measurement Book

149/24-25

R. P. Ramar

1st on A/C B-11

ABSTRACT OF COST

4

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - mngsy Road, Nonpar					
To ward no-12, Nonpar					
Harijan Tola					
Agency M/S Ramanad & Raman					
Agreement No- 20/580/MMG/SY					
(Awesh)-NDB-2024-2025					
Date of commencement- 13/3/2025					
Date of completion:- 12/3/2026					
Date of entry:-					
1/1 (i) Benchmark pillars					
Qty = 100 Nos wide - P - (1)					

@ Rs 50/5.54/Nos — Rs 5016=00

(ii) Reference pillars

Qty = 1.00 Nos wide - P - (1)

@ Rs 2328.98/Nos — Rs 2329.00

2/2 clearing & Grubbing Road

Qty 0.2625 Hect wide - P - (1)

@ Rs 72877.50/Hect-Rs 19130.34

3/3 Box cutting

Qty = 2625 m³ wide - P - (2)

@ Rs 95.96/m³ — Rs 2519=00

4/4 Roadway cutting

Qty = 15.75 m³ wide - P - (2)

@ Rs 75.01/m³ — Rs 1181=00

Continuation

Rs = 30175=00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5/5 constn. of Embankment					
from borrow pits lead					
up 1000m					
Qty = 408.435 m ³ - vide - p-②					
@ R 240.31/m ³ — RS					98151.00 98151.00 312
6/6 constn. of subgrade &					
Earth on shoulder					
Qty = 249.75 m ³ - vide - p-②					
@ R 243.57/m ³ — RS					60832.00
7/7 constn. of GSB Gr-I					
Qty = 91.875 m ³ vide - p-③					
@ R 3246.70/m ³ — RS					298291.00

8/8 constn. of WBM Gr-3					
Qty = 105.468 m ³ - vide - p-③					
@ R 5410.31/m ³ — RS					570615.00
9/9 constn. concrete pavement M30					
Qty = 225.00 m ³ - vide - p-③					
@ R 9077.54/m ³ — RS					2042446.00
					RS 3100510.00
Add @ 1% L. cess — (+)					RS = 310051.00
Add @ 10% S fee — (+)					RS = 58766.00
					RS = 3469327.00
Add @ 18% GST — (+)					RS = 624478.86
					RS = 4093806.00
Less @ 21.37% Below — (-)					RS = 874846.00
					RS = 3218960.00
1.4 cum 24.07 m ³ JK.					

Continuation