

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - New Const of Ahimanwa Pul Ishu Ram ke Ghar to Ramdhari Paswan Ghar ke Pass P Massey Road Tak.					
Name of Agency - Gajendra Kumar Gram - Parani Harinath.					
P.S - Chakia.					
Distt - E. Champaran.					
Head - MMasy (AWSHESH) NAB					
Agg No - 09 SBD / 2024 - 28.					
Total Agreement - 4809070 = 97.					
Construction Value - 3651469 = 24					
Maintenance Value - 409660 = 00					

Date of start of work - 29-10-2024.

Date of Completion

as per Agreement = 28-10-2025.

Record Entry

① Construction of Granule Subbase grading - I.

$$1 \times 15 \times \frac{(3.90 + 3.30)}{2} \times 0.100 = 5.40 \text{ m}^3$$

$$1 \times 15 \times \frac{(3.30 + 3.20)}{2} \times 0.100 = 4.87 \text{ m}^3$$

$$1 \times 15 \times \frac{(3.20 + 3.40)}{2} \times 0.100 = 4.95 \text{ m}^3$$

$$1 \times 15 \times \frac{(3.40 + 3.20)}{2} \times 0.100 = 4.95 \text{ m}^3$$

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1X 15X		(3.60 + 3.90)	10075		
		2			$= 4.22 \text{ m}^3$
1X 15X		(3.90 + 3.40)	10075		
		2			$= 4.11 \text{ m}^3$
1X 5X		(3.40 + 3.20)	10075		
		2			$= 1.24 \text{ m}^3$
Total =					32.35 m^3

[Handwritten signature and date 05/07/2015]

Abstract of Cost.

1/1 providing & fixing of Working Bench mark

① Bench Mark Pillar = 01 Nos

② VTMB, P-13 ① = 01 Nos

@ 5037 = 52/No Rs = 5037/-

II Reference Pillar

③ VTMB, P-13 ① = 01 Nos

@ 2350 = 18/KM Rs = 2350/-

2/2 Clearing & Grubbing

Road land by Manual means

④ VTMB, P-13 ② = 0.16 Ha

@ 76926 = 08/Ha Rs = 12308/-

B.F = 19695/-

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3/3) Construction of Embankment Lead up 100 m as per graph. QVTMB, P-14(3) = 212.25 m ³ @ 196 = 04 / m ³ Rs = 41692.00					
(4/4) Construction of Subgrade & Earthen Shoulder. QVTMB, P-14(4) = 525.00 m ³ @ 264 = 51 / m ³ Rs = 138868.00					
(5/5) Construction of granular Subbase. QVTMB, P-14(5) = 224.59 m ³ QVTMB, P-19(1) = 43.11 m ³ 267.70 m ³ @ 3379 = 67 / m ³ Rs = 204738.00					
(6/6) Construction of WBM GR-3 QVTMB, P-14(6) = 81.68 m ³ QVTMB, P-20(2) = 32.35 m ³ 114.03 m ³ @ 5836 = 19 / m ³ Rs = 665500.00					
(7/11) Providing & fixing of Maintenance Logo & CIL 2em & Information Board QVTMB, P-14(7) = 3 Nos @ 15573 = 17 / No Rs = 46689.00					
(8/12) Earthwork in Excavation of foundation & Structure QVTMB, P-14(8) = 41.14 m ³ @ 405 = 83 / m ³ Rs = 16695.00					

Continuation



B.F = 1833794.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/13) providing P.C.C M15 in open foundation.					
QVTMB, P-15 (9) = 6.63m ³					
@ 7811 = 63/m ³					Rs = 517912.00
(10/14) providing and laying RCC NP3 pipe.					
QVTMB, P-15 (10) = 7.5m					
@ 3236207/m					Rs = 247202.00
(11/15) providing, laying RCC NP3 pipe					
QVTMB, P-15 (11) = 7.5m					
@ 7787 = 14/m					Rs = 584032.00
(12/16) providing P.C.C M20 in sub structure					
QVTMB, P-15 (12) = 44.23m ³					
@ 8875 = 71/m ³					Rs = 392572.00
(13/17) providing P.C.C in parapet wall					
QVTMB, P-15 (13) = 4.68m ³					
@ 8875 = 71/m ³					Rs = 415382.00
(14/18) painting on parapet					
QVTMB, P-15 (14) = 33.12m ³					
@ 137 = 55/m ³					Rs = 4555200
					Rs = 2407373
Add 1.0% labor H) Rs.					240732.00
Add 18% GST H) Rs.					433327.00
Add 10% Seigniorage					Rs = 423052.00
					Rs = 2907078

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Less 0.05% Below				(-) Rs =	1454.00
				Rs =	290824.00
Less Previous Payment					
Vide P-No ⑨ and ⑪				(-) Rs =	24994.00
				Rs =	406220.00
 					

Material Statement

- ① Metal - 65.22 m³
- ② Screening - 18.20 m³
- ③ Sand - 15.65 m³

