

પાટણધી જુલાઈ ક્લમસ જાનેવાગી પાઠ્ઠા હો પટે-
ધી બેજાક.

Schedule XLV-Form No. 134

Executive Engineer

Rural Works Department

Works Division Marhaura

DIVISION

Marhaura

SUB-DIVISION

ગોબેદધાન્દધારી ડિસ્ટ્રિક્ટ પુઝ. 134.

MEASUREMENT BOOK

1012

Final Bill

6

Schedule XLV—Form No. 134

Schedule XIV Form No. 15					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
NW - Patechi Talakhas Janowadi					
Path to Patechi Bazar					
Agency - G. B. S. Handhari Subratch Pvt. Ltd.					
Agg No. - 09/MR 3054-N/MBD/2024-25					
Date of W.O. - 23.09.2024					
Date of completion - 27.06.2025					
Date of measurement: - 4/06/25					

1. Providing C.I. & well
graded material C.I. II
do do all complete job.

2	2.70	1.10	0.175	1.04 M ³
3	2.15	1.10	0.175	1.24 M ³
3	2.62	1.01	0.175	1.40 M ³
3	2.15	0.95	0.175	1.07 M ³
1	3.25	0.90	0.175	0.51 M ³
				5.26 M ³

B. B. Shukla
4/06/25
JE

2. Providing work
with stone screening
C.I. II do do all
complete job.

2	3.0	1.20	0.075	0.54 M ³
3	3.10	1.40	0.075	0.98 M ³

Continuation

Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
TMB-10					
20 Nos @ 1305.10/Each =					26102 = 0
15) Providing Road marking on Bit Portion -					
TMB-10, 11					
167.35 m ² @ 886.50/m ² =					148356 = 00
on P.C.C Portion -					
202 m ² @ 988.82/m ² =					199742 = 00
16) Providing and fixing Logo of maintenance					
TMB-4					
2 Nos @ 10908.91/Each =					21818 = 0
					RS 6625597 = 0
Add 18 Y. G.S.T (+) RS					1192607.00
Add 1 Y. L.C (+) RS					66256 = 00
Add S.Fee (+) RS					31780 = 00

RS 7884460 = 00

Less 2.23 Y. Rebate (-) RS 175823 = 00

7708637 = 00

Less Provisional Payment - 5466290 = 00

RS 2242347 = 00


 20/06/25
 AE


 26/06/25
 JE

Certificate

Work has been completed
 as per Specification.


 26/06/25
 AE