

2nd on A/c Bill

16

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W- construction of road from Kishanganj Thakurganj PWD Road to minamoni hux hux babagachh Adiwasi tola Agency- Kanhiyatal Mahoto					
Ag. No - 01/mmsy-ND7/					
SBD/2025-26					
D.O.S - 09.04.2025					
D.O.C - 08.04.2026					

measurment				
1/70) providing, laying WBM				
GR-3	do			E 19
20x30x3.75x0.075				168.75m ³
20x30x3.75x0.075				168.75m ³
20x30x3.75x0.075				168.75m ³
20x30x3.75x0.075				168.75m ³
3x30x3.75x0.075				25.313m ³
1x10x3.75x0.075				2.813m ³
Total =				703.126m ³
2/74) construction of PCC				
at	do			E 12
10x30x3.75x0.160				180m ³
10x30x3.75x0.160				180m ³

Continuation

Abstract of cost

20

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1/62) construction of setting out — do — EIT					
IMB-P.NO(11) 2.942 km					
@ 7136.59/km — RS = 20996 =					
2/63) construction of reference — do — EIT					
IMB-P.NO(11) 2.942 km					
@ 5483.310/km — RS = 16132 =					
3/64) cleaning & grubbing road — do — EIT					
IMB-P.NO(11) 2.060149					
@ 75578.34/m² — RS = 15568 =					
4/65) dismantling of cement — do — EIT					
IMB-P.NO(11) 131.10 m³					
@ 678.16/m³ — RS = 88907 =					
5/69) construction of GSB — do — EIT					
IMB-P.NO(11) 1633.50 m³					
@ 2660.090/m³ — RS = 4345257 =					
6/82) providing and fixing logo — do — EIT					
IMB-P.NO(11) 2.0 nos					
@ 11664.810/nos — RS = 23330 =					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 7893.190/m ³					RS=364665=
TO+al=					18720142=
Add 18% C.S.T.H)					3369626=
Add 1% L.C.S.T.H)					187201=
Add S.F.E.H)					398076=
TO+al=					22675045=
Less 13.51% b.y.O.W)					3063399=
TO+al=					19611646=
Less Prev. pay)					7295030=
TO be pay=					12316616=
Vikash Kumar 29/11/25 AE					29/07/25 T.F

Material StatementElw - 3941.524m³

GR-3 :-

53mm to 25.4mm - 850.78m³Stone Dust - 175.78m³

PCC :-

Chips - 635.580m³Course sand - 317.79m³
 29/07/25
T.F

Continuation