

Schedule XLV-FORM NO. 15					Contents of area
Particulars	Details of actual measurement				
	No	L	B	D	
<u>RE-ABSTRACT OF COST</u>					
Name of work:- TOY					
Mohammedpur Gokul Vidyajhap					
Ka Bahunch Path Nirman					
Name of Agency:- M/s Rose					
Enterprises Prop-Subhash Kumar,					
S/o Brahmande Rai At- Kataru,					
Fatepur Chakmari, P.S.- Patnabi					
Belan, Dist- Vaishali					
Agreement No:- 24 SBD 2024-25					
Date of work order:- 04/11/2024					
Date of completion:- 03/08/2025					
Actual date of completion:- 01/08/2025					

(1) Providing & fixing of working benchmark pillars - do - E/T					
total of void TMB P-12 = 5					
1 No. @ Rs 5215.22 / No. = 5215.00					
(2) Clearing and Grubbing					
Road land - do - E/T total					
of void TMB P-12 = 0.105 Ha					
@ Rs 7935.34 / Ha = 7935.00					
(3) Construction of embankment					
- do - E/T total of void TMB					
P-12 = 210.25 m ² @ Rs 237.01 = 49831.00					
(4) Construction of Sub					
grade - do - E/T total of.					
void TMB P-12 = 316.522 m ²					
m ² @ Rs 11 = 127.121 m ²					
Total = 443.632 m ²					
@ Rs 263.14 / m ² = 116737.00					
(5) Construction of granular					
Sub-base - do - E/T total of.					

Continuation

