

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण)।

पत्रांक: 2191/अनु0 / चकिया, दिनांक: 28 / 11 / 2025

प्रेषक

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, चकिया।

सेवा मे,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना के अवयव के रूप में ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम (सामान्य) (RRSMP (Gen)) के अन्तर्गत निर्माणाधीन कार्य के लिए निधि उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना के अवयव के रूप में ग्रामीण सड़क सुदृढीकरण एवं प्रबंधन कार्यक्रम (सामान्य) (RRSMP (Gen)) के अन्तर्गत निर्माणाधीन कार्य के लिए पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ संलग्न कर भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः अनुरोध है कि संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची।
2. मापी पुस्त की छाया प्रति।

विश्वासभाजन,

28/11/25

कार्यपालक अभियन्ता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल-चकिया।

28-11-25

Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Chakia

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RRSMP/24-25 Chakia/01	5170840350029	PMGSY Road Kuriya Shiv Mandir to Bishunpura	2.430	140.217	93.27845	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(GSB II WBM III Done & PCC Work in Progress)	-	-	-	47.95134	47.95134	59.79605	11.84471	Work in Progress
2	RRSMP/24-25 Chakia/01	5170840350001	NH 27 Banjulha to Semra gawn hote hue NH 27 tak	2.200	146.953	131.29951	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(CC & BT Done)	-	-	-	0.00000	0.00000	65.27154	65.27154	Work in Progress
3	RRSMP/24-25 Chakia/01	5170840350003	Bediban Madhuban Chowk to Chakania Yadav Tola	1.650	135.802	122.40098	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(GSB II WBM III Done, CC & BT In Progress)	-	-	-	0.00000	0.00000	83.29926	83.29926	Work in Progress
4	RRSMP/24-25 Chakia/01	5170840350011	Nagina Das To Naga Singh	0.450	19.635	17.35274	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(PCC In Progress)	-	-	-	0.00000	0.00000	12.88862	12.88862	Work in Progress

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
5	RRSMP/24-25 Chakia/01	5170840350015	AmarKishor Singh House to Nanak Ram House	2.020	84.827	75.16889	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(PCC & BT Work in Progress)	-	-	-	0.00000	0.00000	48.32322	48.32322	Work in Progress
6	RRSMP/24-25 Chakia/01	5170840350018	PMGSY Kuriya to Harpaur Naya Tola	3.000	129.583	116.48033	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(GSB II WBM III Done & PCC Work in Progress)	-	-	-	0.00000	0.00000	46.67689	46.67689	Work in Progress
7	RRSMP/24-25 Chakia/01	5170840350021	Near Shankar Sah Ramgarh Mahuawa To L030 Near Pakar Tree	1.400	58.776	51.94593	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(PCC Work in Progress)	-	-	-	0.00000	0.00000	41.13207	41.13207	Work in Progress
8	RRSMP/24-25 Chakia/01	5170840350034	N.H.-28A Achhelal Ke Bathan to Tajyapur road tak Pachgachiya Chowk	1.000	62.425	55.61491	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(GSB II WBM III Done, PCC BT Work in Progress)	-	-	-	0.00000	0.00000	41.28331	41.28331	Work in Progress

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
9	RRSMP/24-25 Chakia/01	5170840350037	L023 BALWA - RASMANDAL	1.000	54.907	49.10614	06/CMBD/2025-26 & Date-13.06.2025	12.06.2026	Work in Progress	(GSB II WBM III Done & PCC Work in Progress)	-	-	-	0.00000	0.00000	36.40668	36.40668	Work in Progress

It is Certified that Physical & Financial Progress has been updated in MIS.



Divisional Accounts Officer
RWD, Works Division, Chakia



Executive Engineer
RWD, Works Division Chakia.



Form GER 19-A
(See Government of India's decision (1) bellow Rule - 150)
Form of utilization certificate up to the month up to 11/2025
RRSMP (Gen)

PIU - RWD , W.D- CHAKIA


SL. NO	Name of Scheme	Sanction No. / Date with Amount (in RS. Lachs)	Amount Received (in RS. Lachs)	particulars
1	RRSMP (Gen)	909.27183	909.27183	Certified that out of Rs.909.27183 Lacks riceive upto the year.2025-26 executive engineer R W D (W) DIV, chakia a sum of Rs.909.27183 Lacks has been utilized for the perpose of RRSMP (Gen) Schemes given in the margin for which it was sanctioned and the balance of Rs0.00000 lacks remaining unutilized at this end of the (up to 11/2025)


2. Certificate that I have satisfied myself that the conditions on which the grand's-in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned kinds of cheks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant.

3. Physical Progress achieved :-

- Construction of RRSMP (Gen) (Details in Progress report)
- Construction of Road Works. (.....Do.....)


Divisional Accounts Officer
RWD, Works Division, Chakia


28/11/25
EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT
WORKS DIVISION- CHAKIA.

28-11-25


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (Gen) योजनान्तर्गत:-


1. पथ N.H.-28A Achhelal Ke Bathan to Tajyapur road tak Pachgachiya Chowk में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक / विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।



कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, चकिया



सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, चकिया



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।