

RRSMP/24-25-SUPAUL/04

Ramdatpatti to Bishanpur
Shedule XLV Form No. 134.

Block - SUPAUL

MB No- 1800
DIVISION 16.5.25

SUB-DIVISION

Measurement Book

M/S Om Sai Engineers

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work	1-	Ramdaspalli			
		to Bithanpur, (RR SMP Road)			
Name of Agency	M/S	Om Sai			
	Englcons	Saharsee			
Agreement No.	01/CMBD/RRSMP				
		12025-2026			
Block	Supaul				
	under				
RWD Work Division	Supaul				
Cost of Construction	137.195				
	Lacs				

Date of start	10-05-2025			
Maintenance Cost	45.948			Lacs
Below	11.57 %			
Date of Completion	04-05-2026			
Actual Date of Completion				
	-work in progress			
$\left(\frac{1}{1}\right)$ Clearing & grubbing Road Land etc all comp.				
2 X 10 X 30M	X 1.00	=	600.00	
2 X 10 X 30M	X 1.00	=	600.00	
2 X 5 X 30M	X 1.00	=	300.00	
2 X 10 X 30M	X 1.00	=	600.00	
2 X 4 X 30M	X 1.00	=	240.00	
2 X 1 X 06M	X 1.00	=	12.00	
				= 2352.00

Sch. XLV-Form No. 134 B/F Qty = 295.31 m²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Add for Extra widening on					
Curve etc. all Compt.					
1x25x($\frac{5.25+5.35+3.75}{3}$) - 3.75 =					25.83 m ²
1x30x($\frac{4.05+4.25+3.75}{3}$) - 3.75 =					8.60 m ²
1x25x($\frac{4.45+4.40+3.75}{3}$) - 3.75 =					11.25 m ²
1x25x($\frac{4.35+6.90+3.75}{3}$) - 3.75 =					30.42 m ²
1x30x($\frac{4.20+3.90+3.75}{3}$) - 3.75 =					6.00 m ²
1x15x($\frac{8.00+7.80+3.75}{3}$) - 3.75 =					27.66 m ²
1x30x($\frac{4.15+4.10+3.75}{3}$) - 3.75 =					7.50 m ²
1x15x($\frac{7.00+12.00+3.75}{3}$) - 3.75 =					57.50 m ²
					= 174.16 m ²
Limit Qty =					118.13 m ²
Add widening on Curve					

$$118.13 \times 0.025 = 2.95 \text{ m}^3$$

$$\text{Total Qty} = 298.26 \text{ m}^3$$

(7/13) pro. & fixing 'Logo' & Maintenance project

etc. all Compt. Qty - 2 Nos

12/11/25
J. Q.
11/11/25
AC

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material statement</u>					
(1) 26.5 mm - 9.5 mm					$= 24.33 \text{ m}^3$
					@ R 913.48/m ³
(2) 9.5 mm - 2.36 mm					$= 17.38 \text{ m}^3$
					@ R 434.45/m ³
(3) Local sand					$= 27.80 \text{ m}^3$
					@ R 584.64/m ³
(4) 53 mm - 22.4 mm					$= 165.09 \text{ m}^3$
					@ R 1115.24/m ³
(5) Screening Material					$= 32.75 \text{ m}^3$
					@ R 434.45/m ³
(6) 9.5 mm - 4.75 mm					$= 243.11 \text{ m}^3$
					@ R 913.48/m ³
(7) 4.75 mm - Below					$= 174.87 \text{ m}^3$
					@ R 434.45/m ³
(8) prime Coat (SS1)					$= 1.55 \text{ MT}$
					@ R
(9) Tack Coat (RS1)					$= 3.28 \text{ MT}$
					@ R 1739.21/MT
(10) Bituminous (S-70)					$= 32.81 \text{ MT}$
					@ R 1950.89/MT
					<u>check</u>
					17/11/25
					J. S.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(7/13) Logo & Maintenance Board project etc.					
all Comp.					
Qty = 2 Nos (vide 7MBP-10)					
@ R 12427.31 each					
					R 24855.00
Total Net payment -					R 51,92,640.00
Add VST @ 18% -				(+)	R 9,34,675.00
Add L. cess @ 1% -				(+)	R 51,926.00
Add S-F @ 10% -				(+)	R 48,811.00
Total -					R 62,28,052.00
Less for 11-577 - Below				(-)	R 7,20,586.00
Total Net payment -					R 55,07,466.00
measured 21/11/75 g.c.					
21/11/75 AC					