

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, दाउदनगर

पत्रांक- 1818

दिनांक- 1/12/25

प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दाउदनगर।

सेवा में,

नोडल पदाधिकारी,
3054 एम.आर. कोषांग,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- MMGSUY (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के क्रियान्वित पथों के भुगतान हेतु अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के संबंध में कहना है कि कार्य प्रमण्डल बक्सर अन्तर्गत MMGSUY (मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना) के पथ में पूर्ण कराये गये कार्यों का भुगतान हेतु अधियाचना विहित प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित की जाती है।

सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु०- 1. अधियाचना विहित प्रपत्र में।

विश्वासभाजन


कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, दाउदनगर


01/12/25

Rural Works Department
MMGSUY(GENERAL) Allotment Requisition Format

Name Of Division:- Daudnagar

Sl No	Package Number	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (Construction work) Amount (in lakh)	Agreement Construction work) Amount (in lakh)	Agreement No & Date	Date Of Completion as per Agreement	Actual date of completion	Work Status (WBM/WMM/BM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in percentage	Previous Total Alloted Amount (in Lac)	up to date expenditure as per MIS (in Lac)	Value Of Work Done (in lakh)	Current Demand	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25-DAUDNAGAR/03	2060290350117	GOH RAFIGANJ RD - PARUKI	2.290	117.11500	117.55581	06CMBD/2025-26 23.07.2025	23.07.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	23.41562	23.41562	Work In Progress
2	RRSMP/24-25-DAUDNAGAR/03	2060290350109	KAITHI PHAG ROAD L070 TO BARMAN (TRACK18)	2.525	133.03400	133.19933	06CMBD/2025-26 23.07.2025	23.07.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	14.36302	14.36302	Work In Progress
3	RRSMP/24-25-DAUDNAGAR/03	2060290350121	DARDHA SAHARSA RD. L100 TO BHUPESH NAGAR Shadani (TRACK6)	1.400	82.05700	82.06810	06CMBD/2025-26 23.07.2025	23.07.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	22.89890	22.89890	Work In Progress
4	RRSMP/24-25-DAUDNAGAR/03	2060290350137	L101-MALHAD TO SUGGI (TRACK27)	3.250	164.55800	165.16071	06CMBD/2025-26 23.07.2025	23.07.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	32.12049	32.12049	Work In Progress
5	RRSMP/24-25-DAUDNAGAR/03	2060290350112	Goh Rafiganj Path Se Sholapur Path Se Aage Panduki Tak	1.200	56.39200	55.91015	06CMBD/2025-26 23.07.2025	23.07.2026	Work In Progress	WBM Stage	-	-	-	0.00000	0.00000	7.17693	7.17693	Work In Progress
6	RRSMP/24-25-DAUDNAGAR/06	2060290350058	Aranda road to Tara	0.515	29.84100	29.21680	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	PCC Stage	-	-	-	0.00000	0.00000	17.53469	17.53469	Work In Progress
7	RRSMP/24-25-DAUDNAGAR/06	2060290350053	Obra Barahi Path To Ghetra	0.540	43.62200	43.74335	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	22.00157	22.00157	Work In Progress
8	RRSMP/24-25-DAUDNAGAR/06	2060290350063	KASIM PUR T04 TO KANOKHAR (VR17)	2.950	177.25800	175.23762	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	52.06992	52.06992	Work In Progress
9	RRSMP/24-25-DAUDNAGAR/07	2060290350038	T01 TO BHAS GARH (VR13)	3.600	289.52400	271.86054	05CMBD/2025-26 30.06.2025	15.06.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	78.78383	78.78383	Work In Progress

10	RRSMP/24-25-DAUDNAGAR/09	2060290350171	T05 To Saiyara (VR114)	1.090	77.33900	69.98252	06CMBD/2025-26 23.07.2025	10.05.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	14.14900	14.14900	Work In Progress
11	RRSMP/24-25-DAUDNAGAR/04	2060290350138	L120-BAJIDPUR ROAD L035 TO PRANPUR (TRACK44)	1.050	61.80100	54.21957	10/CMBD/2025-26 06.10.2025	06.08.2026	Work In Progress	PCC Stage	-	-	-	0.00000	0.00000	35.36801	35.36801	Work In Progress
12	RRSMP/24-25-DAUDNAGAR/06	2060290350075	SADIPUR - MAKHARA	5.600	553.32100	552.71266	04CMBD/2025-26 27.06.2025	09.05.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	89.77087	89.77087	Work In Progress
13	RRSMP/24-25-DAUDNAGAR/05	2060290350201	Barahi More To Fadarpura Bahadurpur Barki Naharhote Hue	1.970	161.76200	146.20125	03CMBD/2025-26 27.06.2025	15.06.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	8.56891	8.56891	Work In Progress
14	RRSMP/24-25-DAUDNAGAR/08	2060290350172	T01 To Bijulia (VR9)	3.460	204.95500	184.05735	11CMBD/2025-26 06.10.2025	06.08.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	37.18550	37.18550	Work In Progress
15	RRSMP/24-25-DAUDNAGAR/08	2060290350156	Shiv Ganj Rafiganj To Prariya Road	3.630	309.78000	279.38190	11CMBD/2025-26 06.10.2025	06.08.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	47.14967	47.14967	Work In Progress
16	RRSMP/24-25-DAUDNAGAR/08	2060290350181	Shiv Ganj Rafiganj Road - Chandauli	7.635	637.12800	575.57692	11CMBD/2025-26 06.10.2025	06.08.2026	Work In Progress	WMM Stage	-	-	-	0.00000	0.00000	87.61260	87.61260	Work In Progress
																Total :	590.16953	

It is certified that physical and financial progress has been updated in MIS


1/11/25
Divisional Accounts Officer
RWD Works Division- Daudnagar


01/11/25
Executive Engineer
RWD Works Division- Daudnagar

01/12/25

NOTE:-

- 1 Above signed copy along with forwarding letter and Utilization Certificate must be uploaded in MIS
- 2 Signer Hard copy and soft copy (in excel sheet) of recorded IRI is enclosed (As Applicable)

GENERAL FINANCIAL RULES 2017
Ministry of Finance
Department of Expenditure

GFR 12-B
[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. 1512.42856 Sanctioned under Lt. No.- 94, dated- 31/10/2025 in favour of RWD, Works Division- Daudnagar, during the year 2025-26, an amount of Rs. 1512.32644 has been utilized for the purpose for which it was sanctioned and balance of Rs. 0.10212 remaining unutilized till date- 01/12/2025.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1.
- 2.
- 3.
- 4.


11/12/25


Executive Engineer
RWD(W), Div.- Daudnagar



01/12/25

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP योजनान्तर्गत:-

1. पथ T01 To Bijulia (VR9), Shiv Ganj Rafiganj To Prariya Road, Shiv Ganj Rafiganj Road – Chandauli, Barahi More To Fadarpura Bahadurpur Barki Naharhote Hue, T05 To Saiyara (VR114) में कराये गए कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/ विशिष्टियों के अनुरूप है।
2. अद्वतन कराये गये कार्य की मापी सम्बंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


16/11/2025
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा- रफीगंज 3


16/11/2025
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल- रफीगंज


16/11/2025
कार्यपालिक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल- दाउदनगर