

Name of Work :

Situation of Work

Agency by which work is executed :

Date of Measurement :

No. and date of agreement :

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1-st A/c Bill					
N/W:- construction of Road from					
Hiddenly and strength of Saket					
Asthan to Paelan tola.					
N/Agency:- Sri Bhaiy Kumar Singh.					
Agg No:- 17/SBD/2024-2025					
Date of Work order:- 25/10/2024					
Date of compn:- 24/10/2025					
Actual date of comp:- In progress					
				10/10/2025	

Date of Entry:- As below

Record Entry

①/1 Providing & Fixing of Working

benchmark's pillar - 2.00 m

②/2 Clearing and Grubbing Road land:-

$1 \times 1 \times 20 \times 1.70 = 34 m^3$

$2 \times 5 \times 20 \times 1.80 = 360 m^3$

$2 \times 5 \times 10 \times 1.60 = 160 m^3$

Total - B & G - = 520 m³

= 0.0520 H_a

③/3 Excavation for Road-Lay in soil
(Box cutting) :-

$2 \times 20 \times 0.375 \times 0.175 = 2.625 m^3$

$2 \times 30 \times 0.375 \times 0.175 = 3.94 m^3$

$2 \times 20 \times 0.375 \times 0.175 = 2.625 m^3$

Continuation
 $2 \times 30 \times 0.375 \times 0.175 = 3.94 m^3$






Total - B & G - = 13.12 m³



7
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(12/13) providing and fixing of hvy applied thermoplastic compound					
do-E/T total qty TMB-P-④					
30.00 m ² @ Rs 1005.25/m ² = 30157.50					
(13/14) providing and fixing of typical MMGLY LB Informative sign board					
① providing and fixing 'Logo' of MMGLY Bica (NDB) - 2.00 No					
② providing and fixing information board as per drawing - 2.00 No					
③ providing and fixing 'Logo' of Maintenance - 1.00 No					
E/T total at TMB-P-④					
5.00 No @ Rs 12799.59/No = 63997.95					

Total amount	=	1370535.00
Add 1% L/L	=	13705.35
Add C/F	=	19425.00
	=	20827.00
		Rs = 1408862.00
Add 18% GST	=	253595.16
		Rs = 1662457.16
Less 35% rebate	=	(581860.00)
Net amount	=	1080597.16
Limit After Retention		21618200

 10/10/25
 10/10/25
 10/10/25
 WORK has been physically Completed
 dt. 10/10/2025
 10/10/25
 10/10/25

Continuation
 Amount Rs 21618200
 Letter No. W&A 21-01-25
 (By C.A.S)

8
Schedule XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Material Statement</u>					
Earth-work					= 234.23 m ³
Metals					= 76.15 m ³
Gravel					= 38.91 m ³
Stone-screening					= 58.15 m ³
Stone-agg.					= 10.19 m ³
					= 81.58 m ³

⑦ 10/10/25
S.S.

1/1/1
10/10/25
M.C.

1st and 2nd

Removal of

Total value of work done = 16182.00

By S.D. 7.5% 16214.00 ✓

" J.T. 1% 2162.00 ✓

" C.S.T. 1% 2162.00 ✓

" S.T. 1% 2162.00 ✓

" L.C.S.T. 1% 2162.00 ✓

" Royalty 7720.00 ✓

" S. Fee 4856.00

Total Deduction 37448.00

By C.F. 178725.00

G. Total 216182.00 ✓

Passed for Rs. 216182.00 (Two Lacs

Eighteen thousand one hundred eighty two)

Executive Engineer

R.W.D. Works Division
Muzaffarpur, West

15.11.2025