

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर  
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(अमृ) दिनांक 02/12/25

प्रेषक:- कार्यपालक अभियंता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमंडल, समस्तीपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।  
महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का  
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा  
की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल, समस्तीपुर

2.12.25

**GENERAL FINANCIAL RULES 2017**

**Ministry of Finance**

**Department of Expenditure**

**GFR 12-B**

[See Rule 256(2)]

**FORM OF UTILIZATION CERTIFICATE**

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4

*2.12.2025*  
*[Signature]*  
Executive Engineer  
RWD, Works Division  
Samastipur

Name of the Works Division :- Samastipur

Requisition Format for Scheme MMGSUY/RRSMP (General)

| Sl. No.                   | Package No. | Project ID as per MIS | Name of Road                                                                   | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date         | Date of Completion as per Agreement | Actual Date of Completion | Work Status (VBM/W/M M/BM/SD/BC etc.) | Value of RRI (in mm) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allocated Amount (in Lakh) | Up to date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|---------------------------|-------------|-----------------------|--------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|---------------------------------------|----------------------|------------------------------------|---------------------------------|-------------------------------------------|---------------------------------------------|------------------------------|--------------------------|-------------|
| 1                         | 2           | 3                     | 4                                                                              | 5                  | 6                                                            | 7                                              | 8                            | 9                                   | 10                        | 11                                    | 12                   | 13                                 | 14                              | 15                                        | 16                                          | 17                           | 18                       | 19          |
| RRSMP/24-25 Samastipur/10 |             |                       |                                                                                |                    |                                                              |                                                |                              |                                     |                           |                                       |                      |                                    |                                 |                                           |                                             |                              |                          |             |
|                           |             | 6201010350060         | Mahajogaj Mukhy marg to State Tubewell Malhampur tak                           | 2.410              | 156.130                                                      | 116.72189                                      | 27(CMBD)25-26 Dt.-13.08.2025 | 25.09.2026                          | In Progress               | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 67.93769                     | 67.93769                 | In Progress |
|                           |             | 6201010350089         | Maharaj Kalichan House (Sari) To Anand Lal Ray House (Sari)                    | 1.200              | 96.243                                                       | 76.71654                                       |                              |                                     |                           | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 65.05156                     | 65.05156                 | In Progress |
|                           |             | 6201010350091         | Krish Bazar Samiti Sari to Ramnath Singh House Sari (L045)                     | 1.400              | 89.721                                                       | 70.70635                                       |                              |                                     |                           | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 20.54496                     | 20.54496                 | In Progress |
|                           |             | 6201010350104         | RAM NAGAR To SARI TOLE SANICHARI                                               | 1.090              | 69.910                                                       | 59.45696                                       |                              |                                     |                           | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 51.16049                     | 51.16049                 | In Progress |
|                           |             | 6201010350132         | Sanichara Ashtan To U.M. Vidhyalaya Begampur Hindi Purab L045                  | 0.600              | 39.091                                                       | 33.11119                                       |                              |                                     |                           | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 21.92452                     | 21.92452                 | In Progress |
|                           |             | 6201010350082         | L051-L051 to Kishanpura (VR70)                                                 | 1.670              | 108.246                                                      | 82.237                                         | 07(CMBD)25-26 Dt.-19.06.2025 | 28.06.2026                          | In Progress               | PCC                                   | -                    | -                                  | -                               | -                                         | -                                           | 45.77160                     | 45.77160                 | In Progress |
|                           |             | 6201010350356         | Repair of road from T02 Paruriya to Mohidampur                                 | 6.500              | 1169.910                                                     | 1096.167                                       |                              |                                     |                           | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 206.63999                    | 206.63999                | In Progress |
|                           |             | 6201010350179         | Dharanpur chowk to chakhusin Tak                                               | 1.500              | 90.720                                                       | 71.134                                         |                              |                                     |                           | PCC                                   | -                    | -                                  | -                               | -                                         | -                                           | 54.83815                     | 54.83815                 | In Progress |
|                           |             | 6201010350161         | Musapur bhumihar Tola to Sanichara Ashtan                                      | 0.430              | 22.03800                                                     | 17.42731                                       |                              |                                     |                           | PCC                                   | -                    | -                                  | -                               | -                                         | -                                           | 16.39786                     | 14.57051                 | In Progress |
|                           |             | 6201010350352         | Samastipur to Pusa main road Bela se kon Bajitpur via Punash                   | 8.500              | 1399.490                                                     | 1232.665                                       |                              |                                     |                           | GSB, W/M, Culvert                     | -                    | -                                  | -                               | -                                         | -                                           | 189.75126                    | 144.82794                | In Progress |
|                           |             | 6201010350142         | Relua Pandiyat me(S76)Aired tawar to Relua Pandiyat Nandul Paswan ke ghara tak | 0.500              | 28.242                                                       | 22.568                                         | 15(CMBD)25-26 Dt.-23.07.2025 | 28.04.2026                          | In Progress               | PCC, DLC                              | -                    | -                                  | -                               | -                                         | -                                           | 17.55188                     | 17.55188                 | In Progress |
|                           |             | 6201010350198         | Jimnagar To Kishanpur Railway Station                                          | 13.830             | 2236.076                                                     | 2080.296                                       |                              |                                     |                           | GSB, W/M, Culvert                     | -                    | -                                  | -                               | -                                         | -                                           | 475.07383                    | 119.93130                | In Progress |

| Sr. No. | Package No.               | Project ID as per MIS | Name of Road                                                                   | NA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement in No. & Date      | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM/M/BM/SDBC etc.) | Value of IRI (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allotted Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |             |
|---------|---------------------------|-----------------------|--------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|-------------------------------------|-------------------------|------------------------------------|---------------------------------|------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|-------------|
| 12      | RRSMP/25-26 Samastipur/01 | 6201010350212         | RWD Path Hajpurwa Pramod Singh Kc Ghar Se Sonar Toli Tak                       | 0.750              | 60.347                                                       | 48.551                                         | 09(CMBD)25-26 Dt.-02.07.2025 | 05.06.2026                          | In Progress               | PCC                                 | 3030                    | 25                                 | 5.0                             | -                                        | -                                          | 37.34110                     | 37.34110                 | In Progress |             |
| 13      |                           | 6201010350214         | RWD path Madanpur Ram Narayan Sal Kc Ghar Se PMGSY Path Ganesh Ram Kc Ghar Tak | 0.420              | 33.629                                                       | 27.100                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                        | -                                          | 21.26725                     | 21.26725                 |             |             |
| 14      |                           | 6201010350223         | RCD path Hanuman Mandir se Musepur se RWD Path Musepur Tak                     | 0.600              | 45.174                                                       | 36.042                                         |                              |                                     |                           | PCC                                 | 3062                    | 25                                 | 5.0                             | -                                        | -                                          | 29.82586                     | 29.82586                 | In Progress |             |
| 15      |                           | 6201010350049         | L0576-T02 to Fatehpur Bala (VR56)                                              | 2.970              | 184.534                                                      | 155.625                                        |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 48.04972                     | 48.04972                 | In Progress |             |
| 16      |                           | 6201010350050         | L029-T06 to Kasba Ahar (VR29)                                                  | 2.200              | 177.494                                                      | 142.279                                        |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 43.89531                     | 43.89531                 | In Progress |             |
| 17      | RRSMP/24-25 Samastipur/03 | 6201010350052         | T06 To Machhapur Digbarua via Palghamabpur                                     | 2.490              | 156.225                                                      | 119.123                                        | 22(CMBD)25-26 Dt.-29.08.2025 | 25.04.2026                          | In Progress               | PCC, DLC                            | -                       | -                                  | -                               | 55.309                                   | 55.309                                     | 77.50537                     | 22.19604                 | In Progress |             |
| 18      |                           | 6201010350059         | T02 NH (Bangra Thana) To Kubauli baso ajwa Tak                                 | 2.160              | 138.031                                                      | 104.357                                        |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | 31.663                                   | 31.663                                     | 61.92614                     | 30.26360                 | In Progress |             |
| 19      |                           | 6201010350071         | T02 NH Ward no-05 to fatehpur bala ward no-11(Morwa Sima)                      | 1.630              | 104.016                                                      | 81.583                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | 22.972                                   | 22.972                                     | 32.12534                     | 9.15306                  | In Progress |             |
| 20      |                           | 6201010350074         | L045-T02 to Diti Tola Rahimabad (VR45)                                         | 1.660              | 103.938                                                      | 80.949                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 9.87528                      | 9.87528                  | In Progress |             |
| 21      |                           | 6201010350076         | L059 Kabir chowk to Bihona chowk Dihbara chowk                                 | 1.600              | 100.774                                                      | 73.221                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 27.46039                     | 27.46039                 | In Progress |             |
| 22      |                           | 6201010350078         | L044-L044 Anganyari Kendra to Munnichak (VR44)                                 | 1.620              | 100.582                                                      | 82.941                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 69.54077                     | 69.54077                 | In Progress |             |
| 23      |                           | 6201010350094         | T02 NH To Pasi Tola                                                            | 0.960              | 59.460                                                       | 46.820                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | -                            | 24.70872                 |             | In Progress |
| 24      |                           | 6201010350097         | L049-T02 to Kubauli Baso (VR49)                                                | 0.980              | 56.399                                                       | 44.837                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 12.97712                     | 12.97712                 | In Progress |             |
| 25      |                           | 6201010350100         | T04 Asani To Mussalman Chowk Ward No. 11                                       | 0.850              | 53.410                                                       | 42.847                                         |                              |                                     |                           | PCC, DLC                            | -                       | -                                  | -                               | -                                        | -                                          | 23.31314                     | 23.31314                 | In Progress |             |

| No | Package No | Project ID as per MIS | Name of Road                                                                             | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date         | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM/MBM/SDBC etc.) | Value of RRI (in mm/ km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allocated Amount (in Lakh) | Up to date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|----|------------|-----------------------|------------------------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|------------------------------------|--------------------------|------------------------------------|---------------------------------|-------------------------------------------|---------------------------------------------|------------------------------|--------------------------|-------------|
| 26 |            | 6201010350255         | Tajpur Sahpur Baghanni RWD Path MD Usaid ke ghar ke nikar se sabhar Tola jame wali sadak | 0.300              | 22.283                                                       | 18.082                                         | 14(CMBD)25-26 Dt.-14.07.2025 | 05.06.2026                          | In Progress               | PCC                                | -                        | -                                  | -                               | -                                         | -                                           | -                            | 11.05275                 | In Progress |
| 27 |            | 6201010350279         | NH 28 Rajiva Se Bahadur Nagar                                                            | 1.200              | 78.796                                                       | 63.619                                         | 14(CMBD)25-26 Dt.-14.07.2025 | 05.06.2026                          | In Progress               | PCC, DLC                           | -                        | -                                  | -                               | -                                         | -                                           | -                            | 48.09146                 | In Progress |
| 28 |            | 6201010350007         | Reora to Dinnampur                                                                       | 3.950              | 273.611                                                      | 238.642                                        | 11(CMBD)25-26 Dt.-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                           | -                        | -                                  | -                               | 83.363                                    | 83.36275                                    | 165.70315                    | 82.34040                 | In Progress |
| 29 |            | 6201010350009         | Repair of road from T01 to Khairi                                                        | 3.100              | 197.928                                                      | 152.698                                        | 11(CMBD)25-26 Dt.-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                           | -                        | -                                  | -                               | 25.361                                    | 25.36117                                    | 78.71900                     | 53.35783                 | In Progress |
| 30 |            | 6201010350196         | Dakari Chowk To Bishwahpur                                                               | 20.450             | 1729.207                                                     | 1476.325                                       | 11(CMBD)25-26 Dt.-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                           | -                        | -                                  | -                               | 0                                         | 0                                           | 272.42155                    | 272.42155                | In Progress |
| 31 |            | 6201010350024         | L064 Tinbatiya to Kheeda Siman                                                           | 1.230              | 80.877                                                       | 61.136                                         | 11(CMBD)25-26 Dt.-05.07.2025 | 28.05.2026                          | In Progress               | PCC, DLC                           | -                        | -                                  | -                               | 13.298                                    | 13.29830                                    | 33.51671                     | 20.21841                 | In Progress |
| 32 |            | 6201010350101         | L023-T01 to Ganga Tola (VR232)                                                           | 1.150              | 75.139                                                       | 59.662                                         | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                | -                        | -                                  | -                               | 42.421                                    | 42.421                                      | 56.77374                     | 14.5226                  | In Progress |
| 33 |            | 6201010350121         | Dasur Indal Paswan ke Ghar to L022 Ram Briksh Gupta ke Ghar Tak                          | 0.660              | 49.127                                                       | 39.789                                         | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                | -                        | -                                  | -                               | 26.569                                    | 26.569                                      | 38.22793                     | 11.65864                 | In Progress |
| 34 |            | 6201010350138         | Dasur Mahi me rangari paswan ke ghar to Dasur mahi trinidhuni tak                        | 0.500              | 33.525                                                       | 27.052                                         | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                | -                        | -                                  | -                               | 20.834                                    | 20.834                                      | 25.97694                     | 5.14336                  | In Progress |
| 35 |            | 6201010350056         | BHADEW TO BASANTPUR RAMAN                                                                | 2.560              | 185.882                                                      | 165.146                                        | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | PCC                                | -                        | -                                  | -                               | 64.633                                    | 64.63271                                    | 90.56082                     | 25.92811                 | In Progress |

| No. | Package No.               | Project ID as per MIS | Name of Road                                                           | AA Length (in km.) | Administrative Approval (construction work) Amount (in Lakh) | Agreement (construction work) Amount (in Lakh) | Agreement No. & Date         | Date of Completion as per Agreement | Actual Date of Completion | Work Status (WBM/WM M/BM/SDBC etc.) | Value of IRB (in mm/km) | Thickness of Bitumen Layer (in mm) | Value of Bitumen Content (in %) | Total Previous Allocated Amount (in Lakh) | Upto date Expenditure as per MIS (in Lakh) | Value of Work Done (in Lakh) | Current Demand (in Lakh) | Remarks     |
|-----|---------------------------|-----------------------|------------------------------------------------------------------------|--------------------|--------------------------------------------------------------|------------------------------------------------|------------------------------|-------------------------------------|---------------------------|-------------------------------------|-------------------------|------------------------------------|---------------------------------|-------------------------------------------|--------------------------------------------|------------------------------|--------------------------|-------------|
| 36  | RRSMP/24-25 Samastipur/11 | 6201010350197         | Repair of Road from Samarpur To Lavhatia Nakia                         | 12.100             | 137.897                                                      | 1653.322                                       | 08(CMBD)25-26 Dt.-25.06.2025 | 24.04.2026                          | In Progress               | Box cutting, GSB, WMM               | -                       | -                                  | -                               | 481.799                                   | 481.799                                    | 733.44965                    | 251.65099                | In Progress |
| 37  |                           | 6201010350079         | Lavhatia Chowk To Lavhatia                                             | 1.550              | 111.644                                                      | 89.014                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 66.128                                    | 66.128                                     | 78.45304                     | 12.32517                 | In Progress |
| 38  |                           | 6201010350126         | T03 Belahi uchaya viyapalay To Raj ratan singh ke ghar tak             | 0.700              | 42.957                                                       | 34.109                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 24.535                                    | 24.535                                     | 28.90506                     | 4.37042                  | In Progress |
| 39  |                           | 6201010350122         | Purnahi Pachhin Tola me Ramnagan Mahito House To Ram Sundar House      | 0.900              | 48.673                                                       | 38.904                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | 29.722                                    | 29.722                                     | 35.33398                     | 5.61205                  | In Progress |
| 40  | RRSMP/24-25 Samastipur/08 | 6201010350062         | Samarpur Chowk Laxmi Mahito Ke Ghar to Hanuman Chowk                   | 2.260              | 144.967                                                      | 110.962                                        | 16(CMBD)25-26 Dt.-26.08.2025 | 26.06.2026                          | In Progress               | PCC                                 | -                       | -                                  | -                               | 74.825                                    | 74.825                                     | 82.98639                     | 8.16165                  | In Progress |
| 41  |                           | 6201010350174         | L039 se to Ramchandra Ram                                              | 1.700              | 105.409                                                      | 78.175                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                         | -                                          | 45.83940                     | 45.83940                 | In Progress |
| 42  |                           | 6201010350188         | Ramnathpur Chowk to Sahni Tola via Danda Chowk                         | 1.200              | 69.617                                                       | 53.793                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                         | -                                          | 21.04187                     | 21.04187                 | In Progress |
| 43  |                           | 6201010350194         | In Korbada village Shiv Mandir to Tama tola via Ram Jatan Mahito house | 1.000              | 60.996                                                       | 50.162                                         |                              |                                     |                           | PCC                                 | -                       | -                                  | -                               | -                                         | -                                          | 36.07160                     | 36.07160                 | In Progress |
| 44  | RRSMP/25-26 Samastipur/04 | 6201010350201         | Sobhi Sah ke Ghar se Samhupati Post Office tak                         | 0.450              | 33.596                                                       | 27.202                                         | 26(CMBD)25-26 Dt.-19.09.2025 | 12.08.2026                          | In Progress               | PCC                                 | -                       | -                                  | -                               | -                                         | -                                          | 19.52035                     | 19.52035                 | In Progress |

*Signature*  
2.12.2025

Divisional Accounts Officer  
RWD, Works Division Samastipur

Executive Engineer  
RWD, Works Division Samastipur

*Signature*  
2.12.2025

## अध्याचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि R.I.S.M. 118 योजनान्तर्गत :-

1. पथ/पुल Sanjchoa Stn to U.M. Midway bus stop में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

  
कनीय अभियंता

ग्रामीण कार्य विभाग

कार्य प्रशाखा, वा. वि. नं. 1

  
सहायक अभियंता

ग्रामीण कार्य विभाग

कार्य अवर प्रमंडल, वा. वि. नं. 1

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

कार्य प्रमंडल, वा. वि. नं. 1