

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(अम) दिनांक 02/12/25

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।
महाशय,

उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।

अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा
की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

2-12-2025

GFR 12-B
[See Rule 256(2)]
FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4


2.12.2025
Executive Engineer
RWD, Works Division
Samastipur

Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Samastipur

Sr. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/M/BBM/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Samastipur/10	6201010350060	Maharajgarh Mukhay nag to Sore Tubewell Mithipur tak	2.410	156.130	116.72189	27(CMBD)25-26 DC-13.08.2025	25.09.2026	In Progress	PCC, DLC	-	-	-	-	-	62.93769	61.93769	In Progress
2		6201010350089	Maharath Kalishthan House (Sari) To Anand Lal Ray House (Sari)	1.200	96.243	76.71654				PCC, DLC	-	-	-	-	-	65.05156	65.05156	In Progress
3		6201010350091	Krishn Bezar Samethi Sari to Ramnath Singh House Sari (L045)	1.400	89.721	70.70635				PCC, DLC	-	-	-	-	-	20.54496	20.54496	In Progress
4		6201010350104	RAM NAGAR To SARI TOLE SANICHARI	1.090	69.910	59.45696				PCC, DLC	-	-	-	-	-	51.16049	51.16049	In Progress
5		6201010350132	Satichara Ashan To U.M. Vidyalaya Begampur Hindk Purab L045	0.600	39.091	33.11119				PCC, DLC	-	-	-	-	-	21.92452	21.92452	In Progress
6		6201010350082	L051-L051 to Kishupura (VR70)	1.670	108.246	82.237				PCC	-	-	-	-	-	45.77160	45.77160	In Progress
7		6201010350156	Repair of road from T02 Panriya to Mohiddapur	6.500	1169.910	1096.167				PCC, DLC	-	-	-	-	-	206.63999	206.63999	In Progress
8	RRSMP/24-25 Samastipur/09	6201010350179	Dharanpur charok to chakhasain Tak	1.500	90.720	71.134	07(CMBD)25-26 DL-19.06.2025	28.06.2026	In Progress	PCC	-	-	-	-	-	54.83815	54.83815	In Progress
9		6201010350161	Masapur bhambur Tola to Sarichara Ashan	0.430	22.03800	17.42731				PCC	-	-	-	1.827	1.827	16.39786	14.57051	In Progress
10		6201010350352	Samastipur to Pusa main road Bela se kon Bajipur via Punash	8.500	1399.490	1272.665				GSB, WMM, Culvert	-	-	-	44.923	44.923	189.75126	144.82794	In Progress
11	RRSMP/24-25 Samastipur/12	6201010350142	Rahua Panchayat me(S76)Amet tower to Rahua Panchayat Nandlal Parwan ke ghur tak	0.500	28.242	22.568	15(CMBD)25-26 DL-23.07.2025	28.04.2026	In Progress	PCC, DLC	-	-	-	-	-	17.55188	17.55188	In Progress
		6201010350198	Hiranagar To Kishanpur Railway Station	13.830	2236.076	2080.296				GSB, WMM, Culvert	-	-	-	355.123	355.123	475.07383	119.95130	In Progress



No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement in No. & Date	Date of Completion as per Agreement	Actual Done of Completion	Work Station (WBM/WM M/BM/SD/BC etc.)	Value of IRJ (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
12	RRSMP/23-26 Samaspur/01	6201010350012	RWD Path Hightwarva Prasad Singh Ka Ghar Se Sonar Tola Tak	0.750	60.347	48.551	09(CMBD)25-26 Dt-02.07.2025	05.06.2026	In Progress	PCC	3030	25	5.0	-	-	37.34110	37.34110	In Progress
13		6201010350014	RWD path Madanpur Ram Narayan Sah'ke Ghar Se PMGSY Path Ganesh Ram ka Ghar Tak	0.470	33.629	27.100				PCC				-	-	21.26725	21.26725	
14		6201010350023	RCD path Hanuman Mandir se Musapur se RWD Path Musapur Tak	0.600	45.174	36.042				PCC	3062	25	5.0	-	-	29.82586	29.82586	In Progress
15		6201010350049	L05%-T02 to Farahpur Bala (VR46)	2.970	184.534	155.625				22(CMBD)25-26 Dt-29.08.2025	25.04.2026	In Progress	PCC, DLC	-	-	-	-	-
16	6201010350050	L02%-T06 to Kachha Alar (VR29)	2.200	177.494	142.279	PCC, DLC	-	-	-				-	-	43.86531	43.86531	In Progress	
17	6201010350052	T06 To Madhupur Digharua via Palghambarpur	2.450	156.225	119.123	PCC, DLC	-	-	-				55.309	55.309	77.30537	22.19604	In Progress	
18	6201010350059	T02 NH (Banga Thana) To Kubaali baso alwa Tak	2.160	138.031	104.357	PCC, DLC	-	-	-				31.663	31.663	61.92614	30.26360	In Progress	
19	6201010350071	T02 NH Ward no-05 to Sahapur bala ward no-11 (Moona Sana)	1.630	104.016	81.583	PCC, DLC	-	-	-				22.972	22.972	32.12534	9.15306	In Progress	
20	6201010350074	L04%-T02 to Dab Tola Rahmatnabad (VR45)	1.660	103.638	80.949	PCC, DLC	-	-	-				-	-	9.87528	9.87528	In Progress	
21	6201010350076	L05% Kachh chowk to Bhoosa chowk Dhibera chowk	1.600	100.774	73.221	PCC, DLC	-	-	-				-	-	27.46039	27.46039	In Progress	
22	6201010350078	L04%-L04% Angarwar Kendra to Munnichak (VR44)	1.620	100.582	82.941	PCC, DLC	-	-	-				-	-	69.54077	69.54077	In Progress	
23	6201010350094	T02 NH To Pasr Tola	0.960	59.460	46.820	PCC, DLC	-	-	-				-	-	-	24.70872	-	In Progress
24	6201010350097	L04%-T02 to Kubaali Baso (VR49)	0.980	56.399	44.837	PCC, DLC	-	-	-				-	-	-	12.97712	12.97712	In Progress
25	6201010350100	T04 Asani To Munahat Chowk Ward No. 11	0.850	53.410	42.847	PCC, DLC	-	-	-				-	-	-	23.31314	23.31314	In Progress

Sl. No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W/M, N/BM/S/BMC etc.)	Value of BRJ (in mm/ cm)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Up-to-date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
26	RRSMP/25-26 Samastipur/05	Tajpur Sahpur Baghmati RWD Path MID Usaid ke ghar ke nikar se sabkar Toa jone wali sadak	0.300	22.283	18.082	14(CMBD)25-26 DL-14.07.2025	05.06.2026	In Progress	PCC	-	-	-	-	-	-	11.03275	In Progress
27	RRSMP/24-25 Samastipur/06	NH 28 Rajwa Se Bahadur Nagar	1.200	78.786	63.619	11(CMBD)25-26 DL-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	-	-	-	48.09146	In Progress
28	RRSMP/24-25 Samastipur/06	Rasera to Dimnampur	3.940	273.611	238.642	11(CMBD)25-26 DL-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	83.363	83.36275	165.70315	87.34040	In Progress
29	RRSMP/24-25 Samastipur/06	Repair of road from T01 to Khairi	3.100	197.928	152.698	11(CMBD)25-26 DL-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	25.361	25.36117	78.71900	53.35783	In Progress
30	RRSMP/24-25 Samastipur/06	Dakani Chowk To Bishwanathpur	20.450	1729.207	1476.325	11(CMBD)25-26 DL-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	0	0	272.42155	272.42155	In Progress
31	RRSMP/24-25 Samastipur/06	L064 Timbatiya to Kheda Siman	1.230	86.877	61.136	11(CMBD)25-26 DL-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	13.298	13.29830	33.51671	20.21841	In Progress
32	RRSMP/24-25 Samastipur/11	L023-T01 to Ganga Tada (VR202)	1.150	25.139	59.662	08(CMBD)25-26 DL-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	42.421	42.421	56.77374	14.33256	In Progress
33	RRSMP/24-25 Samastipur/11	Dasar Jadal Pawan ke Ghar to L022 Rani Briksh Gupta ke Ghar Tak	0.660	49.127	39.789	08(CMBD)25-26 DL-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	26.569	26.569	38.22793	11.63864	In Progress
34	RRSMP/24-25 Samastipur/11	Dasar Math me rangrit pawan ke ghar to Dasar math tumuhani tak	0.500	33.525	27.052	08(CMBD)25-26 DL-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	20.834	20.834	25.97694	5.14356	In Progress
35	RRSMP/24-25 Samastipur/11	BHAZEN TO BASANTPUR RAMAN	2.560	185.882	165.146	08(CMBD)25-26 DL-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	64.633	64.63271	90.56082	25.92811	In Progress

Sl No	Package No	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement at No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WM/MSBM/SEBC etc.)	Value of ERI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
36	RRSMP/24-25 Samastipur/11	6201010350197	Repair of Road from Samalpur To Lavhata Nakh	12.100	137.897	163.322	08(CMBD)25-26 Dt-25.06.2025	24.04.2026	In Progress	Box cutting, GSB, WBM	-	-	-	481.799	481.799	733.44905	251.61099	In Progress
37		6201010350079	Lavhata Chowk To Lavhata	1.550	111.644	89.014				PCC	-	-	-	66.128	66.128	78.45304	12.32517	In Progress
38		6201010350126	T03 Belair uchaya vidyalay To Raj ramesh singh ke ghar tak	0.700	42.957	34.109				PCC	-	-	-	24.535	24.535	28.90506	4.37042	In Progress
39		6201010350122	Purnabi Pochhim Tola me Ramdagan Mahito House To Ram Sendar House	0.900	48.073	38.904				PCC	-	-	-	29.722	29.722	35.33398	5.61705	In Progress
40	RRSMP/24-25 Samastipur/08	6201010350062	Samalpur Chowk Lexmi Mahito Ke Ghar to Hanuman Chowk	2.260	144.567	110.962	16(CMBD)25-26 Dt-26.08.2025	26.06.2026	In Progress	PCC	-	-	-	74.825	74.825	82.98639	8.16165	In Progress
41		6201010350174	1.039 se to Ramchandra Ram	1.700	105.409	78.175				PCC	-	-	-	-	-	45.83940	45.83940	In Progress
42		6201010350188	Ramnarapur Chowk to Saini Tola via Danda Chowk	1.200	69.617	53.793				PCC	-	-	-	-	-	21.04187	21.04187	In Progress
43		6201010350194	In Korbada village Shiw Mandir to Tanna tola via Ram Jatan Mahito house	1.000	60.996	50.362				PCC	-	-	-	-	-	36.07160	36.07160	In Progress
43	RRSMP/25-26 Samastipur/04	6201010350201	Sobhit Sah ke Ghar se Sambhupatti Post Office tak	0.450	33.596	27.202	26(CMBD)25-26 Dt-19.09.2025	12.08.2026	In Progress	PCC	-	-	-	-	-	19.22035	19.52035	In Progress

Heaven
2.12.2025

Divisional Accounts Officer
RWD, Works Division Samastipur

Abh
22/12/25


Executive Engineer
RWD, Works Division Samastipur

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि ⁰³RR&MP (JEN) ⁰³जनान्तर्गत :-

1. पथ/पुल समस्तीपुर से पूरुआ मेनरेह केना से कोनल सिगपुर गया में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, समस्तीपुर


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, समस्तीपुर

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर