

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, समस्तीपुर
e-mail- eerwdsamastipur@gmail.com

पत्रांक 2733(अम) दिनांक 02/12/23

प्रेषक:- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, समस्तीपुर।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय:- शीर्ष RRSMP (Gen) मद में आवंटन उपलब्ध कराने के संबंध में।

महाशय,
उपर्युक्त विषयक शीर्ष RRSMP (Gen) योजनान्तर्गत निर्मित/निर्माणाधीन पथों का
विहित प्रपत्र में अधियाचना पत्र संलग्न कर भेजा जा रहा है।
अतः अनुरोध है कि संलग्न अधियाचना पत्र के अनुसार आवंटन उपलब्ध कराने की कृपा

की जाय।

अनु०-यथोक्त।

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, समस्तीपुर

2.12.23

GFR 12-B

[See Rule 256(2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs.668885771.00, Sanctioned under RRSMP(Gen.) Letter No.-102 dated 18.11.2025, in favor of EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SAMASTIPUR, during the year 2025-26, an amount of Rs 658913833.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs.9971938.00, remaining unutilized till date year 2025-26.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

- 1
- 2
- 3
- 4


2.12.2025
Executive Engineer
RWD, Works Division
Samastipur

Requisition Format for Scheme MMGSUY/RRSMP (General)

Name of the Works Division :- Samastipur

Sr No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement at No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/M/BM/SDBC etc.)	Value of IRI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Samastipur/10	6201010350060	Maharajganj Mukhaya marg to Sona Tubewell Mallipur rak	2.410	156.130	116.72189	27(CMBD)25-26 DL-13.08.2025	23.09.2026	In Progress	PCC, DLC	-	-	-	-	-	67.93769	67.93769	In Progress
2		6201010350089	Maharaj Kalishdas House (Sari) To Anandi Lal Ray House (Sari)	1.200	96.243	76.71654				PCC, DLC	-	-	-	-	65.05156	65.05156	In Progress	
3		6201010350091	Kishu Bazar Samiti Sari to Ramnath Singh House Sari (L.045)	1.400	89.721	70.70635				PCC, DLC	-	-	-	-	20.54496	20.54496	In Progress	
4		6201010350104	RAM NAGAR To SARI TOLE SANICHARI	1.090	69.910	59.45696				PCC, DLC	-	-	-	-	51.16049	51.16049	In Progress	
5		6201010350132	Sanichara Aulhan To U.M. Vidyalaya Begampur Hand Punjab L.045	0.600	39.091	33.11119				PCC, DLC	-	-	-	-	21.92452	21.92452	In Progress	
6		6201010350082	L.051-L.051 to Kishanpara (VR.20)	1.670	108.246	82.237				PCC ³	-	-	-	-	45.77160	45.77160	In Progress	
7		6201010350056	Repair of road from T02 Pareriya to Moheldipur	6.500	1169.910	1096.167				PCC, DLC	-	-	-	-	206.63999	206.63999	In Progress	
8	RRSMP/24-25 Samastipur/09	6201010350179	Dhampur chowk to chakhusan Tak	1.500	90.720	71.124	07(CMBD)25-26 DL-19.06.2025	28.06.2026	In Progress	PCC	-	-	-	-	-	54.83815	54.83815	In Progress
9		6201010350161	Musapur bhunhar Tola to Sanichara Aulhan	0.430	22.03800	17.42731				PCC	-	-	-	1.827	1.827	16.39786	14.57051	In Progress
10		6201010350352	Samastipur to Pusa main road Bela se kon Bagipur via Punasb	8.500	1399.490	1232.665				GSB, WMM, Culvert	-	-	-	44.923	44.923	189.75126	144.82794	In Progress
11	RRSMP/24-25 Samastipur/12	6201010350142	Rahua Pachayat mo/S76/Aerial tower to Rahua Pachayat Nandlal Paswan ke ghos tak	0.500	28.242	22.568	15(CMBD)25-26 DL-23.07.2025	28.04.2026	In Progress	PCC, DLC	-	-	-	-	-	17.55188	17.55188	In Progress
12		6201010350198	Ilmasagar To Kalsapur Railway Station	13.830	2236.076	2080.206				GSB, WMM, Culvert	-	-	-	355.123	355.123	475.07383	119.95130	In Progress



Sl No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement at No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WM M/BM/SDBC etc.)	Value of BVI (in mm/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks	
12	RRSMP/25-26 Samastipur/01	6201010350212	RWD Path Hajipurwa Prasad Singh Ke Ghar Se Sonar Tuli Tak	0.750	60.347	48.551	09(CMBD)/25-26 Dt.-02.07.2025	05.06.2026	In Progress	PCC	3030	25	5.0	-	-	37.34110	37.34110	In Progress	
13		6201010350214	RWD path Madapur Ram Narayan Sah ke Ghar Se PAKSY Path Ganesi Ram ke Ghar Tak	0.420	33.629	27.100				PCC	-	-	-	-	-	21.26725	21.26725		
14		6201010350223	RCD path Hanuman Mandir se Musapur se RWD Path Musapur Tak	0.600	45.174	36.042				PCC	3062	25	5.0	-	-	29.82586	29.82586	In Progress	
15	RRSMP/24-25 Samastipur/03	6201010350049	L0576-T02 to Fatehpur Bala (VR56)	2.970	184.534	155.625	22(CMBD)/25-26 Dt.-29.08.2025	25.04.2026	In Progress	PCC, DLC	-	-	-	-	-	48.04972	48.04972	In Progress	
16		6201010350050	L029-T06 to Kachh Ahar (VR29)	2.200	177.404	142.279				PCC, DLC	-	-	-	-	-	43.04186	43.04186	In Progress	
17		6201010350052	T06 To Madapur Diglana via Palghumbapur	2.490	156.225	119.123				PCC, DLC	-	-	-	55.309	55.309	77.50337	22.19604	In Progress	
18		6201010350059	T02 NH (Bangra Thana) To Kibauli Baza aawa Tak	2.160	138.031	104.357				PCC, DLC	-	-	-	31.663	31.663	61.92614	30.26360	In Progress	
19		6201010350071	T02 NH Ward no-05 to Fatehpur bala ward no-1 (Morwa Sina)	1.630	104.016	81.583				PCC, DLC	-	-	-	22.972	22.972	32.12534	9.15106	In Progress	
20		6201010350074	L045-T02 to Dth Tola Rahanabad (VR45)	1.660	103.938	80.949				PCC, DLC	-	-	-	-	-	9.87528	9.87528	In Progress	
21		6201010350076	L059 Kabir chowk to Bhasa chowk Dilbara chowk	1.600	100.774	73.221				PCC, DLC	-	-	-	-	-	27.46039	27.46039	In Progress	
22		6201010350078	L044-L044 Angaswan Kendra to Mamichak (VR44)	1.620	100.582	82.941				PCC, DLC	-	-	-	-	-	69.54077	69.54077	In Progress	
23		6201010350094	T02 NH To Pasi Tola	0.960	59.460	46.820				PCC, DLC	-	-	-	-	-	-	24.70872	24.70872	In Progress
24		6201010350097	L049-T02 to Kubaali Bazo (VR49)	0.980	56.399	44.837				PCC, DLC	-	-	-	-	-	12.97712	12.97712	In Progress	
25		6201010350100	T04 Asan To Musalman Chowk Ward No. 11	0.850	53.410	42.847				PCC, DLC	-	-	-	-	-	23.31314	23.31314	In Progress	



Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/W/M, M/B/M/S/D/H/C etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks	
26	RRSNIP/25-26 Samaspur/05	6201010350255	Tagpur Salgaon Baghmati RWD Path MD Ustail ke ghar ke nikar se sabhar Tola jame wali sadak	0.300	22.283	18.082	14(CMBD)/25-26 Dt-14.07.2025	05.06.2026	In Progress	PCC	-	-	-	-	-	-	11.05275	In Progress	
27		6201010350279	NH 28 Rajwa Se Bahadar Nagar	1.200	78.796	63.619					-	-	-	-	-	-	-	-	-
28	RRSNIP/24-25 Samaspur/06	6201010350007	Reera to Damanpur	3.990	273.611	238.642	11(CMBD)/25-26 Dt-05.07.2025	28.05.2026	In Progress	PCC, DLC	-	-	-	-	83.363	83.36275	165.70315	82.34040	In Progress
29		6201010350009	Repair of road from T01 to Khairi	3.100	197.928	152.098					-	-	-	-	25.361	25.36117	78.71900	53.35783	In Progress
30		6201010350196	Dakari Chowk To Bishwanathpur	20.450	1729.207	1476.325					-	-	-	-	0	0	272.42155	272.42155	In Progress
31		6201010350024	L064 Timbatiya to Kheda Suman	1.210	80.877	61.136					-	-	-	-	13.298	13.29830	33.51671	20.21841	In Progress
32	RRSNIP/24-25 Samaspur/11	6201010350101	L023-T01 to Ganga Tola (VR232)	1.150	75.139	59.662	08(CMBD)/25-26 Dt-25.06.2025	24.04.2026	In Progress	PCC	-	-	-	-	42.421	42.421	56.73374	14.35236	In Progress
33		6201010350121	Daur Jadal Paswan ke Ghar to L022 Ravi Briksh Gupta ke Ghar Tak	0.660	49.127	39.789					-	-	-	-	26.569	38.22793	11.65864	In Progress	
34		6201010350138	Daur Math me rampit paswan ke ghar to Daur math trimbari tak	0.500	33.525	27.052					-	-	-	-	20.834	25.97694	5.14336	In Progress	
35		6201010350056	BHADEN TO BASANTPUR RAMAN	2.560	185.882	165.146					-	-	-	-	64.633	90.56082	75.92811	In Progress	

Sl No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement in No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/MSBM/SDMC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
36	RRSMP/24-25 Samastipur/11	6201010350197	Repair of Road from Samastipur To Lawhatta Naka	12.100	137.897	1653.322	OM(CMBD)25-26 Dt-25.06.2025	24.04.2026	In Progress	Box cutting, GSB, WMM	-	-	-	481.799	481.799	733.44065	251.65099	In Progress
37		6201010350079	Lawhatta Chowk To Lavhatta	1.550	111.644	89.014				PCC	-	-	-	66.128	66.128	78.45304	12.32517	In Progress
38		6201010350126	T03 Belahi uchaya vidyalay To Raj rana singh ke ghar tak	0.700	42.937	34.109				PCC	-	-	-	24.535	24.535	28.90506	4.37042	In Progress
39		6201010350122	Purnali Pashim Tola me Ramdagan Maho House To Ram Sunder House	0.900	48.673	38.904				PCC	-	-	-	29.722	29.722	35.33398	5.61205	In Progress
40		6201010350062	Samastipur Chowk Laxmi Maho Ke Ghar To Hanuman Chowk	2.260	144.597	110.962				PCC	-	-	-	74.825	74.825	82.98639	8.16165	In Progress
41	RRSMP/24-25 Samastipur/08	6201010350174	1039 se no Ramchandra Ram	1.700	105.409	78.375	16(CMBD)25-26 Dt-26.08.2025	26.06.2026	In Progress	PCC	-	-	-	-	-	45.83940	42.83940	In Progress
42		6201010350188	Ramastipur Chowk to Salmi Tola via Darda Chowk	1.200	69.617	53.793				PCC	-	-	-	-	-	21.04187	21.04187	In Progress
43		6201010350194	In Korbaila village Shiv Mandir to Tatna Tola via Ram Jagan Maho house	1.000	60.996	50.162				PCC	-	-	-	-	-	36.07160	36.07160	In Progress
44	RRSMP/25-26 Samastipur/04	6201010350201	Sobhit Sah ke Ghar se Sambhupani Post Office tak	0.450	33.596	27.202	26(CMBD)25-26 Dt-19.09.2025	12.08.2026	In Progress	PCC	-	-	-	-	-	19.52035	19.52035	In Progress

Neeraj
2.12.2025

Divisional Accounts Officer
RWD, Works Division Samastipur

Abhishek
20/12/24


Executive Engineer
RWD, Works Division Samastipur

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RR&MP (Gen) योजनान्तर्गत :- 24-25/03

1. पथ/पुल To 2 NH Ward no - 5 to Fatehpurbalg Ward - 11 में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, ताजपुर


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, ताजपुर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, ताजपुर