

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work :-	2081 - Chhatisi				
Bazar to Baldehra					
Agreement					
Agency					
Date of start :-					
Date of completion :-					
Measurement Record Entry :-	30/09/28				
① Construction of unreinforced dowel joints dc	(PCC m-35)				
3 Nos x 30.0m x 3.71 x 0.125 =	42.188m ³				
Profile Correction					
1 x 7.0m x 2.00m x 0.100 =	1.40m ³				
1 x 8.0m x 1.74m x 0.096 =	1.336m ³				
1 x 5.0m x 1.80m x 0.085 =	0.765m ³				
1 x 6.0m x 1.75m x 0.093 =	0.977m ³				
1 x 9.0m x 2.10 x 0.095 =	1.796m ³				
1 x 7.0m x 1.95 x 0.085m =	1.160				
1 x 6.0m x 1.75 x 0.088m =	0.924m ³				
1 x 5.0m x 2.10 x 0.090m =	0.945m ³				
1 x 8.0m x 2.40m x 0.090m =	1.732m ³				
1 x 7.0m x 1.95m x 0.10m =	1.365m ³				
	Σ 12.0m ³				
<i>Neddy</i> 01/09/28 JE	Total = 12.0m ³ + 42.188m ³				
	Σ 54.188m ³				
Record Entry :-	5.09.28				
② Construction of unreinforced dowel joints dc					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
materials de					
Qty = 936.396 m ³ vtm b Pg ④					
@ Rs 2413.82/m ³ → Rs 2283212					
④ CSB grade II Construction of granular sub base by providing well graded material de					
Qty = 49.64 m ³ vtm b Pg ⑤					
@ Rs 2768.99/m ³ → Rs 1374332					
⑤ WBM grading III Provide laying and spreading stone aggregates de					
Qty = 179.29 m ³ vtm b Pg ⑥					
@ Rs 575.35/m ³ → Rs 999652					
⑥ Construction of unreinforcement dowel joints PCC m-35 grade de					
Qty = 715.129 m ³ vtm b Pg ⑦					
@ Rs 8086.83/m ³ → Rs 5783127					
Total Rs 7222963					
Add 1% L.C → Rs 722307					
Add S.F → Rs 84233					
Add 10% GST → Rs 1320297					
Total Rs → Rs 8707723					
Below 0.01% (-) Rs 871					
Net Amount → Rs 8706852					
Less Previous Payable Rs 1735636					
Total Amount Rs 6971216					

Recd
04/12/28
JE

Continuation
10/12/28
AZ

28/12/28
10/12/28
EE