

Gopalpur Mukhya Sadak to Vaneshwari Asthan tok.

Schedule XLV Form No. 134.
RRSMP/25-26/DBG/02/03/

Darbhanga-2

DIVISION

Manigachhi - (

SUB-DIVISION

1699

Measurement Book

Agency. Jai Sheinkar Kumar.

1st on A/c Bill

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:-	Const - of	work			From
	Gopalpur	Mukhya Sadak			
	to Vaneshwari	Asthan tak.			
Name of Agency:-	Jai Shankar Kumar,				
	Rasulpur, Zilani	Chhakar			
	Road, Muzaffarpur,	842001			
Agreement No:-	13	CMBD/2025-2026			
Package No:-	RRSMP/25-26	Darbhanga - 2/03			
	(in Manufacturing Block)				
Rate of Agreement:-	6.10%	below From BDR			
const. cost :-	37.14926	lac			
Maint. cost :-	4.7953	lac			
Date of Start :-	26.09.2025				
Date of completion:-	25.09.2026				
	Record	Measurement			
D	providing and fixing of				
	Bench Mark pillars	do			
	do	all job.			
				Qty	01.0000
	/				/

Continuation

1st on At Bill

ABSTRACT OF COST

6

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
Name of work:- Const. of Work From					
	Gopalpur		Mukhya Sadak		
			to Vamshewari		
			Asthan tax		
Name of Agency:- Jai Shankar Kumar					
	Rasulpur,		Kilani,		
	Road,		MUZAFFARPUR,		
			842001.		
Agreement No:- 13 CM BD / 2025-2026					
Package No:- RRMP/25-26 Darbhanga-2/03					
			(in Mangochha Block)		
Rate of Agreement:- 6.10% below From BOQ.					
Const. Cost :-	37.14926		lac		
Maint. Cost :-	4.17953		lac		

Date of Start:-	26.09.2025			
Date of Completion:-	25.09.2028			
[1/1]	Const. of Reference			
	working Bench Mark.			
01.00 No.	vide TMB/P-1 @			
	Rs 4838.00	—		4838.00
[2/2]	Const. of Reference			
	Pillars / Buzfee.			
03.00 Nos.	vide TMB/P-2 @			
	Rs. 2239.65	—		6719.00
[9/11]	P/F OF MMGSUY			

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
	informatory board				
02.00 Nos.	vide TMB/P-2	@			
		Rs. 12093.76			24188.00
[4/3]	cleaning and Grubbing of Road Land.				
0.2001 Ha	vide TMB/P-2	@			
		Rs. 75360.38			15080.00
[5/4]	Const. of Emb. lead up to 1000m.				
93.656m ³	vide TMB/P-3	@			
		Rs. 241.32			22601.00
[5/5]	const. of Emb. lead up to 100 m.				
140.484m ³	vide TMB/P-3	@			
		Rs. 174.18			24470.00
[6/7]	Const. of Un-reinforced PCC concrete.				
222.178m ³	vide TMB/P-5	@			
		Rs. 7441.38			1653311.00
Total =					1751207.00

Continuation

Sch.XLV-Form No. 134

Sch.XLV-Form No. 134					
Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
		B.F = 17			51207.00
Add LC @ 1%		= 175			12.00
Add SF @ 24.		= 255			44.00
		Total = 1794			263.00
Add GST @ 18%.		= 322			967.00
		Total = 2117			230.00
Below 6.10%.		= 1291			51.00
		Net Total = 1988			079.00
CEP M. H. H. M. 26/11/25 JE 26.11.25 AF					

SF CALCULATION			
EFO =	234.14	X 35.29	825.00
PQC =	222.178	X 112.58	24719.00
Total =			25544.00

M. H. H. M.

26/11/25

JE

Material Consumption Statement			
EFO -	234.14	m ³	
Coarse Aggregate -	199.96	m ³	
Coarse Sand -	99.98	m ³	

M. H. H. M.

26/11/25

Continuation