

1-41 ON A/C Bill

1

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:- CONSTRUCTION OF ROAD AND CD					
WORKS FROM PROPOSED THAKUR KE					
GIRAX SE TO RUP-NARAYANPUR KE					
GIRAX TAK. UNDER M.M.G.S.V.V. (RRSMP)					
Package No:- RRSMP/25-26					
N/Agency:- Ramesh Kumar					

Agg No :- 19/CM.BD/2025-26
 Date of Work order :- 20/1/25
 Contract date of comp :- 19/11/26
 Actual date of comp :- in progress

Date of Measurement


1/1) Clearing and grubbing Road land :-	
$2 \times 20 \times 30.00 \times 1.50 = 1800.00 \text{ m}^2$	
$2 \times 20 \times 30.00 \times 1.50 = 1800.00 \text{ m}^2$	
$2 \times 7 \times 30.00 \times 1.50 = 630.00 \text{ m}^2$	
Total - 0.42 = 4230.00	
= 0.42 HA	

2/13) CONSTRUCTION OF RUP-REINFORCED

Plain (PRACTICE) CONCRETE PAVEMENT
 (M35 Grade) :-

Continuation



Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) <u>Clearing and grubbing Road-</u>					
Land- do -E/I total Qty TMB-P-					
① 0.423 Ha @ Rs 75380.38/Ha					
					= 31877 = 00 ✓
2) <u>Construction of 177-reinforced</u>					
<u>Plaster cement concrete pavement</u>					
(M 35 Grade)- do -E/I total Qty					
TMB-P-①, ②, ③ 268.3 m ³					
@ 7308.95/m ³					= 1959798 = 11 ✓
3) <u>Providing and fixing of typical</u>					
<u>MIMBY informative sign board-</u>					
<u>Providing and fixing 12 nos of</u>					
<u>Maintainable project-do-E/I total</u>					
Qty TMB-P-③ 2.00 No @ Rs 11068.27/No					= 22137 = 11 ✓
Total amount =					2013712 = 1 ✓
Add 1% L.C. =					20137 = 19 ✓
Add 18% GST =					362477 = 10 ✓
Add S-FEE =					29832 = 00 ✓
Sub-total =					2426218 = 11 ✓
Less 12.97% below =					1314679 = 11 ✓
Net amount =					2111529 = 11 ✓
 S. S. S.					

Continuation