

**कार्यपालक अभियन्ता का कार्यालय**  
**ग्रामीण कार्य विभाग, कार्य प्रमण्डल, बेगूसराय**

पत्रांक 1842/अ.क.स. बेगूसराय,

दिनांक 13/12/2025

प्रेषक:- कार्यपालक अभियन्ता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, बेगूसराय।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
बिहार ग्रामीण पथ विकास अभिकरण,  
बुद्ध मार्ग, पटना

विषय:- शीर्ष-RRSMP(GEN) योजना अन्तर्गत अधियाचना समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP (GEN) योजना अन्तर्गत कराये गये कार्यों के भुगतान हेतु राशि की अधियाचना विहित प्रपत्र में समर्पित किया जा रहा है।

अनुरोध है कि RRSMP (GEN) अन्तर्गत कराये गये कार्यों का कुल आवंटन रु० 41,82,112 (एकतालिस लाख बेरासी हजार एक सौ बारह रुपये मात्र) उपलब्ध कराने की कृपा की जाय।

अनु० - यथोक्त।

विश्वासभाजन

*13/12/25*

कार्यपालक अभियन्ता,  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, बेगूसराय।

*13/12/25*



# Requisition Format for Scheme MGSUY / RRSMP (GEN/SC/ST)

Name of the Works Division :- Begusarai																		
Sl. No	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work status (WBM/ WMM/ BM/SD/ C etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Begusarai/04	3211050350047	Khorampur REO Road to Chitaur Middle School	1.300	50.249	48.16656	02 CMBD 2025-26 /24.06.2025	14-05-2026	Ongoing	-	-	-	-	0.00000	0.00000	41.82112	41.82112	Work in Progress.
				0.00000	0.00000												41.82112	

It is certified that Physical & Financial Progress has been updated in MIS.

Senior D.A.O./D.A.O.  
RWD, Works Division,  
Begusarai

Executive Engineer  
RWD, Works Division, Begusarai

- 1 Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- 2 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed (As Applicable).



**GFR 12-B**  
[See Rule 256 (2)]


**FORM OF UTILIZATION CERTIFICATE**


(1) Certified that out of the Loan of **Rs. 1259.934833 Lakh**, Sanctioned under **RRSMP (GEN) Scheme.....**, in favour of **.E.E RWD(W),Div-Begusarai**, Up to **FY2025-2026**, an amount of **Rs. 1004.08149 Lakh**, has been utilized for the purpose for which it was sanctioned, and that the balance of **Rs. 255.85334 Lakh**, remaining unutilized at the end of the year 2025 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Works have been supervised by Executive Engineer/Superintending Engineer.2
2. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
3. Construction materials have been tested.
4. Measurements have been recorded in the MBs and test checks conducted by the Assistant Engineer/Executive Engineer.
5. All other codal formalities have been observed.

  
13/12/25  
Divisional Accounts Officer  
Rural Works Department  
Works Division, Begusarai

  
13/12/25  
Executive Engineer  
Rural Works Department  
Works Division, Begusarai


  
13/12/25



## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP योजनान्तर्गत:-


1. पथ/पुल Khorampur Reo Road to Ch. Hraur Middle School में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

  
13/12/25

कनीय अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रशाखा- प्रविहारी

  
13/12/25

सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य अवर प्रमंडल- प्रविहारी

  
13/12/25

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमंडल- बेगूसराय



2150

**Schedule XLV Form No. 134.**

Begusarai

**DIVISION**

Mathihari

**SUB-DIVISION**

Khoranpur Rêo Road to Chhifraas Middle School.

**Measurement Book**



# 1st on Account Bill

1

Name of Work—

Situation of Work—

Agency by which work is executed—

Date of Measurement—

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work —	RRSMP/24-	25			
Begun on 104" Khorampur PEO Road to Chitrak Middle School.					
Name of agency —	Ram Balak Singh				
Construction put Ltd.					
Agreement No. —	02/CMBD/2025-26				
Agreement date —	24/06/2025				
Date of work start —	15/05/2025				
Work completion date as per agreement —	14/05/2026				
Agreement Rate —	3.37% below				
	ob B.O.Q.				
Measurement date —	01/12/2025				
# Details of Measurement					
1/196 clearing & grubbing Road Land etc —					
as per E.I.					
→ 1 x 2 x 10 x 1.00					= 20 m <sup>2</sup>
→ 42 x 2 x 30 x 1.00					= 2520 m <sup>2</sup>
→ 1 x 2 x 7 x 1.00					= 14 m <sup>2</sup>
Continuation Total					= 2554 m <sup>2</sup>
					= 0.2554 Ha



# Abstract of costs

5

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
01/196	Clearing & grubbing Road Land etc do - as per C.I.				
	$\Rightarrow 0.255 \text{ Ha} @ Rs = 73248 = 75/\text{Ha}$				
	$Rs = 18678 = 43$				
02/197	Construction of Subgrade and Earthen shoulder etc do - as per C.I.				
	1000 m Lead -				$Rs.$
	$\Rightarrow 311.68 \text{ M}^3 @ Rs = 243 = 84/\text{M}^3 = 76006 = 28$				
03/198	For 100 m Lead				
	$\Rightarrow 77.92 \text{ M}^3 @ Rs = 162 = 93/\text{M}^3 = 12695 = 51$				
04/199	Construction of un-reinforced plain Cement concrete M-25 etc - do - as per C.I.				
	$\Rightarrow 522.506 \text{ M}^3 @ Rs = 6637 = 11/\text{M}^3$				
	$Rs = 34,67,929 = 79$				
	Total = 35,75,310 = 100				
Add LC @ 10%	= 35753 = 10				
Add S.F @ 10%	= 56703 = 39				
	Total = 36,67,766 = 99				
Add GST @ 18%	= 6,60,197 = 96				
	Total = 43,27,964 = 95				
Deduction of 3.37%					
as per agreement =	1,45,852 = 9				
Total =	Rs 41,82,112 = 05				

Continuation

11/12/25  
AE

11/12/25  
EB