

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिकहरना, ढाका।
पत्रांक - ...2341.../सिकहरना, ढाका, दिनांक-...12.../2...25

प्रेषक :-

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सिकहरना, ढाका।

सेवा में,

नोडल पदाधिकारी,
मुख्यमंत्री ग्राम संपर्क योजना,
बिहार, पटना।

विषय :- RRSMP (Gen.) योजनान्तर्गत पथ में कराये गये कार्य के विरुद्ध आवंटन हेतु अधियाचना प्रपत्र समर्पित करने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में सूचित करना है कि इस प्रमंडलान्तर्गत RRSMP (Gen.) के अधीन प्रगतिशील पथों में कराये गये कार्य के विरुद्ध आवंटन उपलब्ध कराने हेतु अधियाचना विहित-प्रपत्र में तैयार कर आवश्यक कार्रवाई हेतु समर्पित किया जाता है।
अनुलग्नक :- यथोक्त।

विश्वासभाजन

12/12/25
Surat
12/12/25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिकहरना, ढाका।

Rural Works Department
RRSMP (Gen.) Allotment Requisition Formate

Name of the Division :- Rural Works Department, Works Div, Dhaka																		
Sl. No.	Package no.	Project ID	Name of Road	AA Length (In KM)	Administrative Approval (Construction Work) Amount	Agreement (Construction Work) Amount (In Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (In mm/km)	Thickness of Bitumin Content in Percentage	Value of Bitumin	Previous Total Alloted Amount (In Lakh)	Up to date expenditure as per MIS (In Lac)	Value of Work Done (In lakh)	Current Demand	Remarks
1		517086035016 7	Purnahiya jharokhar jagiraba path to Anariya Mishra Tola Ward no. 4 Anariya Uharwan Tola. Ward no. 5	1.200		72.36010		30.05.2026		Surface Completed	2604.25	25%	5	0.00000	0.00000	61.62532	61.62532	
2		517086035017 3	Construction of PCC Road from Ghorasahan- Dhaka Road To kurniya Mata Mandir in Purnahiya Under Ghorasahan Block	0.180		12.36786		30.05.2026		Surface Completed	2568	25%	5	10.08064	10.08064	11.95702	1.87638	
3		517086035018 2	Madhubani Kapildev mahto's house to birendra Kushwaha's house	1.800		96.71621		30.05.2026		Surface Completed	2432.44	25%	5	77.37662	77.37662	92.78879	15.41217	
4		517086035018 4	Bairiya se baluaa sadak nirman	0.850		50.04873		30.05.2026		Surface Completed	2470	25%	5	38.21902	38.21902	48.12870	9.90968	
5		517086035018 4	Construction of PCC road from Indo-Nepal border Laxminiya tola to SS8 Camp road	0.250		16.03717		30.05.2026		Surface Completed	2350	25%	5	8.06693	8.06693	15.49151	7.42458	
6		517086035014 5	Ambika cinema ghodasahan se Atal Sabhagar AVN gas godam hote shripur road tak sadak nirman karya	1.530		88.66832		30.05.2026		Surface Completed	2408.87	25%	5	31.51584	31.51584	85.30954	53.79370	

7	
8	
9	
10	
11	
12	
13	
14	

517086035014 7	Araria se Samarpura tak sadak nirman	1.100		63.80478
517086035015 4	Constructin of PCC Road From Birta Chouk To Anusuchit jati Tola	0.300		17.09893
517086035018 6	Lala Tola Laukhan to Lala Tola Laukhan Ward No (Kuthwaha Tola)	0.512		26.63299
517086035018 8	Dostiya Main road to Brahman toil	0.800		43.33494
517086035017 5	Dhaka Ghorasahan To Bhaserwa Sadak nirman	1.220		67.37674
517086035018 3	Purvi champaran jila antargat ghorasahan prakhand ke gram sripur kaswa me mukhya path se harijan toli path me mandir tak path nirmaan.	0.400		21.91494
517086035015 9	Ghorasahan bakulia to Ghughwa Purwari Tola Ward no.-2	0.900		90.06151
517086035015 8	Ghodasahan Veerta Chawk se Madarsa Chawk	0.700		35.36175

30.05.2026		Surface Completed	2575.91	25%	5	41.82115	41.82115	47.79192	5.97077	
30.05.2026		Surface Completed	2568	25%	5	13.74053	13.74053	16.47250	2.73197	
30.05.2026		Surface Completed	2550.6	25%	5	20.78773	20.78773	25.45714	4.66941	
30.05.2026		Surface Completed	2415.38	25%	5	33.09121	33.09121	41.50084	8.40963	
30.05.2026		Surface Completed	2568	25%	5	0.00000	0.00000	64.58204	64.58204	
30.05.2026		Surface Completed	2481	25%	5	17.29902	17.29902	21.00280	3.70378	
30.05.2026		Surface Completed	2451.78	25%	5	65.80499	65.80499	75.28680	9.48181	
30.05.2026		Surface Completed	2555.57	25%	5	28.54431	28.54431	33.83525	5.29094	

15	
16	
17	
18	
19	
20	
21	

517086035016 5	Construction of PCC road in Jamuniya Pithwa laxman tola village under Ghorasahan block	0.300		21.75191
517086035016 8	Purvi champaran jila antargat ghorasahan prakhand me gram mahuaahi mukhya path mandir se gramin path tak path nirmaan.	0.300		15.43211
517086035019 2	Champapur koiriya nanak thakur's house to narsingh sah's house via sukhdev mahtoo's house	0.300		17.66404
517086035014 6	Anwarul Haq' s house to Badi Masjid via kalu tola	1.000		58.53085
517086035017 9	Baghi Bhelwa Bankatwa Road Ke Gidhauna Road To Bijayee	2.080		130.78397
517086035016 3	Madhubani mahadev tola (Mahadev mandir) to Dukhlu patel's house	1.000		54.69069
517086035016 0517086035016 8	Ghorasahan bazar to Ghorasahan Gularia Ward no.-2	1.160		63.72281

RRSMP/2024-25/Dhaka/03

01 CMBD/2025-26 date-31.05.2025

30.05.2026		Surface Completed	2393.67	25%	5	13.75558	13.75558	21.10841	7.35283	
30.05.2026		Surface Completed	2306.33	25%	5	0.00000	0.00000	14.74837	14.74837	
30.05.2026		Surface Completed	2481	25%	5	13.85620	13.85620	16.97989	3.12369	
30.05.2026		Surface Completed	2437.3	25%	5	48.79883	48.79883	56.34898	7.55015	
30.05.2026		Surface Completed	2454.7	25%	5	83.98375	83.98375	89.20253	5.21878	
30.05.2026		Surface Completed	2463.4	25%	5	45.27732	45.27732	52.60292	7.32560	
30.05.2026		Surface Completed	2568	25%	5	45.72101	45.72101	56.13130	10.41029	

22	
23	
24	
25	
26	
27	

5170860350170	Samanpur mukhya Sadak Se Mai sthan Mein Sadak Nirman	0.450	25.58347
517086035019 3	Dhaka Ghorasahan to Jabbar Lal Memoryal Collage patha me Sadak Nirman	0.710	38.75622
517086035019 0	Araria mukhya Sadak se Krishna Kumar jha ke ghar hote hain school tak Sadak Nirman	0.900	50.14879
517086035017 2	Bijayee Gram Math To Mahadalit Basti Via Kalwar Toli	1.700	107.02794
517086035018 9	Ghorasahan Kundwa Chainpur Path to Barwa Khurd Tola, Jagrahan (Yadav Tola) Ward No 13	0.910	47.75511
517086035015 7	Construction of PCC Road From Singraha Chanderdev Pandit's House to Raj Mangal Tiwari's House via Brahamasthan in Samanpur Panchayat Under Ghorasahan Block	0.400	23.25089

30.05.2026		Surface Completed	2261.5	25%	5	20.45176	20.45176	24.55026	4.09850	
30.05.2026		Surface Completed	2592.86	25%	5	31.00368	31.00368	44.83663	13.83295	
30.05.2026		Surface Completed	2606.67	25%	5	40.51759	40.51759	48.08627	7.56868	
30.05.2026		Surface Completed	2424.41	25%	5	58.16991	58.16991	84.43375	26.26384	
30.05.2026		Surface Completed	2451.89	25%	5	37.79455	37.79455	45.38100	7.58645	
30.05.2026		Surface Completed	2175.75	25%	5	16.44257	16.44257	21.48581	5.04324	

28	
29	
30	
31	
32	
33	
34	

517086035015 6	Construction of PCC Road From Ghorasahan Police Station To Gowan Tola Via Sanjay Jaiswal's House in Ghorasahan Block	0.400		21.97688
517086035016 9	Purvi champaran jila antargat ghorasahan prakhand ke perraia mukhya sarak se parriya mahadalit toli tak path nirmaan.	0.600		43.29843
517086035018 2	Construction of PCC road from athmuhun Prathmik vidyalaya to athmuhun SSB Camp	0.500		29.81989
517086035016 4	Madhubani pokhar to Brahamaasthan	0.600		35.19282
517086035018 0	Chiroiya Purnahiya road to vijay tola, barka madhubeni road se dakshin, ward no.-12	0.875		55.12711
517086035019 1	Champapur Koeiya chouk to garhaeya nui road	0.950		53.58126
517086035017 8	Hasanpur se Baluaa tola Sadak Nirman	1.040		63.79964

30.05.2026		Surface Completed	2546.25	25%	5	17.47415	17.47415	20.55945	3.08530	
30.05.2026		Surface Completed	2510	25%	5	27.59004	27.59004	42.02254	14.43250	
30.05.2026		Surface Completed	2533.2	25%	5	22.97351	22.97351	28.67061	5.69710	
30.05.2026		Surface Completed	2451.83	25%	5	27.60336	27.60336	35.19268	7.58932	
30.05.2026		Surface Completed	2415.38	25%	5	45.89567	45.89567	53.11968	7.22401	
30.05.2026		Surface Completed	2500.22	25%	5	41.70098	41.70098	53.47788	11.77690	
30.05.2026		Surface Completed	2524.5	25%	5	43.35954	43.35954	61.39346	18.03392	

35	Nanaura – Gurmiya South	1.350	79.18871	30.05.2026	Surface Completed	2366.69	25%	5	61.78079	61.78079	66.55963	4.77884	
36	Birta Chowk Ghorasahan To Mahuri Ward No. 03	1.450	102.29325	30.05.2026	Surface Completed	2437.29	25%	5	69.53624	69.53624	80.29302	10.75678	
37	Ramayani Baba ghodasahan se Ambika cinema Durga Mandir Hote Shyam Babu ke ghar Tak Sadak Nirman	1.000	57.53358	30.05.2026	Surface Completed	2550.6	25%	5	27.74996	27.74996	55.24249	27.49253	
38	Parariya village main road to mahadalit basti and shiv mangal singh's house via Ram bilas mukhiya's house	0.400	106.55355	30.05.2026	Surface Completed	2432.44	25%	5	83.39493	83.39493	97.08715	13.69222	
Total :-										1311.17991	1311.17991	1810.74488	499.56497

Sureal
Divisional Accounts Officer
Rural Works Div, Dhaka
12/12/25

12/12/25
Executive Engineer
RWD (W) Div, Dhaka

12/12/25
Executive Engineer
RWD (W) Div, Dhaka

- नोट
- 1 खर्च का गिनाम एम्पाउरमेंट से होगा आवश्यक है।
 - 2 अधिप्राप्ति राशि का पथवार भागीदुल की प्रथम एवं अंतिम पेज की अभिलेखित छावा प्रति संलग्न होना आवश्यक है।
 - 3 पूर्व निर्मित राशि का उपयोगिता प्रमाण-पत्र संलग्न होना आवश्यक है।
 - 4 योजनावार तभी एचों का अधिप्राप्ति एक साथ योजना आवश्यक है।
 - 5 निर्मित राशि का कीर्तनी विपत्र 15 दिनांक के अंदर प्राप्त कार्यालय में उपलब्ध कराया जाना आवश्यक है।

GFR 12-B
[See Rule 256 (2)]
Form of Utilizations Certificate

Certified that out of the Loan of Rs 83541317.00, Sanctioned under letter No -79 Dated-12.09.2025 in Favor of R.W.D., Works Division Dhaka, during the Year 2025-26, an amount of Rs...83541317.00, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. Nil, remaining unutilized at the end of the Year 2025-26 will be adjusted towards the loan payable during the next financial year.

Certified that I have satisfied my self that the condition on which the grants-in-aid was sanctioned have been duly fulfilled are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Susat
Divisional Accounts Officer
Rural Works Department
Works Division, Dhaka

2/12/25
Executive Engineer
R.W.D.(W) Div., Dhaka

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSmp/24-25/Dhuka/b2 योजनान्तर्गत:-

1. पथ/पुल Birtachowk Ghera Sahar to mahuri ward No. 03 में कराये गये कार्य की

गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।

2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा—

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल—

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल—

Steco Analyzer

Name of Customer : Vijayee Champaran Construction
 Name of Work/ Road : Birta Chowk Ghoresahan To M.
 Lab Job number : 58
 Date : 19.11.2025
 Section No. : 58

Print Generate Report and Graph


Test Date : 19.11.2025 Road Name : Birta Chowk Ghoresahan To M.
 Machine No : 483 Road Type : (R) RURAL ROAD
 Start S No : Side : Interval
 Start E No : UV Range : 1219 To 4000 1000 mm/km
 Weather : Dist Range : 0 To 1.5 0.1 • 1000 m
 Start Location : Equation : $Y = 0 \cdot X^2 + 0.872 \cdot X + 127$
 End Location :

Redraw Graph

Map View

File : C:\Users\USER\Desktop\19111223.Xls. Section No. : 58. Eqn : $Y = 0 \cdot X^2 + 0.872 \cdot X + 127$

Name of Customer : Vijayee Champaran Construction Ms (Jv). Name of Work/ Road : Birta Chowk Ghoresahan To



Handwritten signature
19.11.25

Handwritten signature
19.11.25

Name of Road :- Birta Chowk Ghorasahan To Mahuri Ward No. 03.

Section no.-58

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event
19/11/25	12:16:51	58	0.1	260	0	2600	2394	G	26.841077	85.1332	Normal
19/11/25	12:17:31	58	0.1	270	10.1	2700	2481	G	26.838632	85.131095	Normal
19/11/25	12:18:5	58	0.1	270	10.1	2700	2481	G	26.838402	85.130992	Normal
19/11/25	12:18:47	58	0.1	250	10.1	2500	2306	G	26.836225	85.130217	Normal
19/11/25	12:19:9	58	0.1	260	10.1	2600	2394	G	26.836223	85.130213	Curve
19/11/25	12:19:42	58	0.1	270	10.1	2700	2481	G	26.836232	85.130233	Normal
19/11/25	12:20:10	58	0.1	280	10.1	2800	2568	G	26.838402	85.130992	Normal
19/11/25	12:20:45	58	0.1	290	10.1	2900	2655	G	26.838632	85.131095	Normal
19/11/25	12:21:9	58	0.1	270	10.1	2700	2481	G	26.83409	85.130383	Normal
19/11/25	12:21:40	58	0.1	250	10.1	2500	2306	G	26.831753	85.130437	Curve
19/11/25	12:22:7	58	0.1	260	10.1	2600	2394	G	26.831492	85.130432	Normal
19/11/25	12:22:40	58	0.1	240	10.1	2400	2219	G	26.830457	85.13038	Normal
19/11/25	12:23:6	58	0.1	280	10.1	2800	2568	G	26.83085	85.130418	Normal
19/11/25	12:23:45	58	0.1	260	10.1	2600	2394	G	26.839797	85.13205	Normal
Total=			1.400	Km	Avg. 2437.29						

Handwritten signature
19.11.25

Handwritten signature
19/11/25
Executive Engineer
R.W.D. (W) Division,
Sikharua (Dhaka)