

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, बेनीपट्टी।

पत्रांक...2673 211

दिनांक...11/12/2023

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष RRSMP GEN में आवंटन उपलब्ध कराने के संबंध में।

महाशय,
उपर्युक्त विषय के संबंध में कहना है शीर्ष RRSMP GEN अन्तर्गत विहित प्रपत्र में आवंटन हेतु अधियाचना तैयार कर पथों में अंकित विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि कराये गये कार्य के विरुद्ध संवेदक को भुगतान किया जा सके।

सूचनार्थ समर्पित।

अनु०:-

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति।

विश्वासभाजन

Be la
11.12.25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

AK
11/12/25

GFR 12-B

[SEE Rule 256(2)]


FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of RRSMP GEN CFMS Rs. 253988282.00 (Letter No-102 Dated-18.11.2025) RRSMP GEN BANK Rs.99422093.00 (Letter No-79 Dated-12.09.2025 and 87 Dated-27.09.2025) Total Allotment (Through CFMS and BANK)=353410375.00 Sanctioned under RRSMP GEN in favour of Executive Engineer, RWD Works Division Benipatti, during the Year.2025-26, an amount of Rs. 253520958.00 has been utilized for CFMS and an amount of Rs. 99422093.00 BANK the purpose for which it was sanctioned and that the balance of CFMS Rs. 467324.00 and BANK Rs.0.00 remaining unutilized at the end of the year 000000 has been surrendered to the Government (vide No dated.....)/will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Works have been supervised by Executive Engineer/ Superintending Engineer.
2. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
3. Construction material have been tested.
4. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer /Executive Engineer.
5. All other codal formalities have been observed.


Divisional Accounts Officer,
R.W.D (W) Division
Benipatti


Executive Engineer
R.W.D (W) Division
Benipatti



11/12/25

Formate of Requisition under Head RRSMP GEN the month of December-2025

Name of Division :- Benipatti

Sl No.	Package No.	Project ID as per MIS	Name of road	AA Length (In km)	Administrative Approval (Construction Work) Amount (In Lakh) Letter No & Date	Name Of Contractor	Agreement		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Total Previous Allotted Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Value of Work Done (In Lakh)	Current Demand (In Lakh)	Remarks
							(Construction Work) Amount (In Lakh)	5 Year Routine Maintenance (In Lakh)				(WBM/WMM/B M/SDBC etc.)								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RRSMP/24-25 Benipatti/06	6221000350081	Aunsi-Khikharpani (RRSMP GEN).	2.750	286.695 Lakh 378/ 14.02.2025	M/S J K And Company	217.33867	26.53396	04/CMBD/2025-26 25.04.2025	24.04.2026	—	WMM	0.00	0.00	0.00	0.00000	0.00000	30.34051	30.34051	On going
2	RRSMP/24-25 Benipatti/06	6221000350078	Khagaraiti To Chotaki Patana (Parohi Road) Diban Jee Chowk (Noorchuk) (RRSMP GEN).	2.940	298.739 Lakh 378/ 14.02.2025	M/S J K And Company	224.28205	26.15216	04/CMBD/2025-26 25.04.2025	24.04.2026	—	SDBC	0.00	0.00	0.00	82.32833	82.32833	151.10071	68.77238	On going
3	RRSMP/24-25 Benipatti/06	6221000350070	Sakradhi Chowk To Kathaila Purbhi Tola (RRSMP GEN).	1.130	133.890 Lakh 378/ 14.02.2025	M/S J K And Company	102.0662	13.65701	04/CMBD/2025-26 25.04.2025	24.04.2026	—	SDBC	0.00	0.00	0.00	18.22068	18.22068	63.61022	45.38954	On going
4	RRSMP/24-25 Benipatti/06	6221000350071	Darbhanga Sima To Sasaram Purbhi Dalit Tol Singrahi Yadav. (RRSMP GEN).	3.210	351.385 Lakh 378/ 14.02.2025	Om Construction J. V.	247.02395	32.62812	33/CMBD/2025-26 28.08.2025	27.08.2026	—	WMM	0.00	0.00	0.00	0.00000	0.00000	40.91427	40.91427	On going
5	RRSMP/24-25 Benipatti/03	6221000350037	L049-T07 To Salaha (Track 49) (RRSMP GEN).	4.160	477.617 Lakh 378/ 14.02.2025	Govind Jha	335.92472	50.41283	17/CMBD/2025-26 07-05-2025	06.05.2026	—	PCC	0.00	0.00	0.00	201.23054	201.23054	244.93370	43.70316	On going
6	RRSMP/24-25 Benipatti/03	6221000350061	Repair of Road from Kachahari Chank To Middle School Nawkarhi (RRSMP GEN).	2.500	292.458 Lakh 378/ 14.02.2025	Govind Jha	206.61109	31.04365	17/CMBD/2025-26 07-05-2025	06.05.2026	—	PCC	0.00	0.00	0.00	0.00000	0.00000	26.30217	26.30217	On going
7	RRSMP/24-25 Benipatti/04	6221000350045	L062-T03 To Gambharia (Track 62) (RRSMP GEN).	1.270	167.403 Lakh 378/ 14.02.2025	Baibhaw Construction Private Limited	94.32891	18.24290	19/CMBD/2025-26 25.04.2025	24.04.2026	—	WMM	0.00	0.00	0.00	0.00000	0.00000	13.63676	13.63676	On going
8	RRSMP/24-25 Benipatti/02	6221000350119	T01 To Brahmanipatti (RRSMP GEN).	1.200	139.647 Lakh 378/ 14.02.2025	Vikas Kumar Mishra	95.93096	15.92136	18/CMBD/2025-26 22.05.2025	21.05.2026	—	SDBC	0.00	0.00	0.00	21.27898	21.27898	62.80052	41.52154	On going

9	RRSMP/24-25 Benipatti /02	6221000350116	NH 104 Kerwa Chowk To Khirodani Tola (RRSMP GEN).	1.460	148.078 Lakh 378/ 14.02.2025	Vikash Kumar Mishra	98.39970	14.4319	18/CMBD/2025-26 22.05.2025	21.05.2026	—	SDBC	0.00	0.00	0.00	40.51193	40.51193	73.59073	33.07880	On going
10	RRSMP/24-25 Benipatti/03	6221000350058	L075-L030 To Barha (Track 75) (RRSMP GEN).	1.200	84.886 Lakh 378/ 14.02.2025	Govind Jha	60.79620	7.94824	17/CMBD/2025-26 07-05-2025	06.05.2026	—	SDBC	0.00	0.00	0.00	13.03610	13.03610	22.52428	9.48818	On going
Total				21.820	—	—	1682.70245	236.97213	—	—	—	—	0.00	0.00	0.00	376.60656	376.60656	729.75387	353.14731	



 Divisional Accounts Officer,
 R.W.D(W)Div. Benipatti



 Executive Engineer
 R.W.D(W)Div. Benipatti


अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP GEN योजनान्तर्गत:-

1. पथ/पुल L075-L030 To Barha (RRSMP GEN).में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, बेनीपट्टी


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, बेनीपट्टी


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
ग्रा0का0 प्रमंडल बेनीपट्टी