

RAJA TRADER'S

T04 To Silet Bhanna (Asses)

Schedule XLV Form No. 134.

MB No:- 4077

RUD Wark's DIVISION

SAHA RSA

RUD Wark SUB-DIVISION

SAUR BAZAR

Measurement Book

MB No:- 4077

2nd ay A/c Bill

13

Sch. XLV-Form No. 134


Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:-	Construction of Road				
	From 104 To Silet				
	Bharna				
Agency:-	Rajia Roaders.				
Agreement No:-	04/24-25 / 1180				
Date of Commencement:-	30-01-25				
Date of Completion:-	29-01-26				
Below:-	0.05% as per agreement.				
	Measurement				
	D.O.M				

1. Const of Subgrade	
& earthen shoulders	
with approved	
material obtained	
from borrow pit	
as per Technical	
Specification.	
(BT Portion) -	$7 \times 30.00 \times 7.276 \times 0.30 = 458.39 \text{ m}^3$
	$1 \times 10.00 \times 7.200 \times 0.30 = 21.60 \text{ m}^3$
(PCC Portion) -	$5 \times 30.00 \times 4.50 \times 0.30 = 202.50 \text{ m}^3$
	$2 \times 30.00 \times 4.50 \times 0.30 = 81.00 \text{ m}^3$
	$1 \times 10.00 \times 4.50 \times 0.30 = 13.50 \text{ m}^3$
	/
	Qty = 777.00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2. Providing and applying					
Tack Coat with					
Bitumen Emulsion					
(SS-1) do & do					
all Comp ^t job -					
Quantity same					
as Previous Qty					
vide P.No - 840.00 m ² .					
P.No-16					Qty = 840.00 m ²

3. Providing, laying and					
rolling of base -					
- graded Premix					
Surfacing up to 10					
of 20 cm thickness					
do & do all Comp ^t					
job					
Quantity same as					
above Qty vide P.No-17.					
					Qty = 840.00 m ²


 J. K. Singh
 10/12/25
 JE

1. Road widening with hot applied					
thermo plastic compound					
2 X 11 X 20.00 X 0.100 = 44.00 m ²					
2 X 15 X 30.00 X 0.100 = 90.00 m ²					
2 X 22.00 X 0.100 = 4.40 m ²					

Continuation Net Qty = 138.40 m²


 J. K. Singh
 11/12/25
 JE

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	Abstract of cost				
	(2nd on A/c Bill)				
1/1 Setting out Pillar					
				Qty = 0.632 km	
				vide P.No - 7	
				@ RS = 16032.00 / km	
				RS =	11094.00
2/2 Clearing and Grubbing Road Land					
				Qty = 0.484 Ha	
				vide P.No - 7	
				@ RS = 75573.34 / Ha	
				RS =	36577.00
3/3 Box Cutting for excavation for Roadway					
				Qty = 18.50 m ³	
				vide P.No - 8	
				@ RS = 103.96 / m ³	
				RS =	1965.00
4/4 Construction of Embankment from Roadway Cutting					
				Qty = 11.34 m ³	
				vide P.No - 8	
				@ RS = 59.01 / m ³	
				RS =	669.00
					/

Continuation RS = 50305.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF		RS	2524703=∞
12/11 Providing, laying and					
rolling of mix					
Seal Surface (20mm)					
Qty = 840.00 m ²					
vide P.No - 17					
@ RS = 286.52 / m ²					
				RS = 240677=∞	
13/14 Construction of					
unreinforced					
Cement Concrete					
(M-30) Do 2					
Qty = 192.00 m ³ vide P.No - 10					
+ 93.77 m ³ " - 16					
Net Qty = 285.77 m ³					
@ RS = 9685.05 / m ³					
				RS = 2767708=∞	
14/22 Road marking with					
hot applied thermoplastic					
Compound Do 2					
Do all job -					
Qty = 138.40 m ² vide P.No - 17					
@ RS = 886.46 / m ²					
				RS = 122686=∞	

RS = 5655774=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		BF		RS=	56557.74=∞
15/17 P/r & fixing MMGSY					
informationary sign					
board					
Qty = 1 nos vide P.No - 10					
@ RS = 15547 = 35 / No					
				RS =	15547 = ∞
					/
				RS =	5671321 = ∞
Add Labour @ 1% (+)				RS =	56713 = ∞
16/6 Construction of					
Subgrade & Earthy					
Shoulder vide P-13					
Qty = 777 = ∞ @ RS = 26037 / m ³					
				RS =	202307 = ∞
					/
				RS =	5873628 = ∞
Add L. Cess @ 1% (+)				RS =	58736 = ∞
Add S. Fee @ 10% (+)				RS =	89629 = ∞
Add GST @ 28% (+)				RS =	1057253 = ∞
Total RS =					7079246 = ∞
Less @ 0.05% as per 11/12/25 (-)				RS =	3539 = ∞
				Total RS =	7075707 = ∞
Less Previous Bill (-)				RS =	4570492 = ∞
				Total RS =	2505215 = ∞

Deepak
11/12/25
JE

Continuation

CMP
11/12/25