

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सदरसा।

संख्यांक 2611-अनु
प्रेषक,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, सदरसा।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी सह सचिव,
ग्रामीण कार्य विभाग,
विश्वेश्वरैया भवन, बेली रोड,
पटना।

सदरसा दिनांक 08/12/25

विषय : शीर्ष मुख्यमंत्री ग्राम संपर्क (MDS Awshesh Trench) योजना अंतर्गत स्वीकृत पथ में आवंटन उपलब्ध कराने के संबंध में।


महोदय,

उपरोक्त विषय से संबंधित शीर्ष मुख्यमंत्री ग्राम संपर्क (MDS Awshesh Trench) योजना अंतर्गत पथों में कृत कार्य के भुगतान हेतु विहित प्रपत्र में अधियाचना तैयार कर मापीपुस्त की छायाप्रति के साथ आवश्यक कार्यवाई हेतु समर्पित की जाती है।

अतः आवंटन उपलब्ध कराने की कृपा की जाय।

अनु - यथोक्त।

विश्वासभाजन



कार्यपालक अभियंता,
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सदरसा।

Rural Works Department
MMGSY (NDB Awslesh Trench) Allotment Requisition Format

Name of Division : Saharsa

Sl. No	Year	Name of Road	Name of Contractor	Administrative Sanction		Agreement Amount (in Lac)		Allotment Received (in Lac)	Total Expenditure as per MIS (in Lac)	Value of Measurement (in Lac)	Current Demand (in Lac)	Remarks
				Length (In Km)	Amount (In Lac)	Main Work	Maintenance					
1	2	3	4	5	6	7	8	9	10	11	12	13
19	2023-24	Vishwakarma Chowk GTSNY road to Bhagwanpur School	Maa Ambey Construction	1.780	339.61	192.3431	7.73691	146.95596	146.66061	187.37341	40.71280	
20	2023-24	Ravindar Punam Petrol Pump to Vishwakarma Chowk SH-59	Maa Ambey Construction	0.400	100.06	41.11731	1.53889	31.63324	31.57074	40.23799	8.66725	
21	2023-24	SH-59 to PCC Road to Belha Mushahari	Maa Ambey Construction	0.550	169.34	55.69133	3.78235	22.16036	22.04256	55.55557	33.51301	
22	2023-24	SH-59 to Ram tola H/o Wakil Ram	Maa Ambey Construction	0.350	146.47	39.05861	1.21624	35.50036	35.45758	38.85101	3.39343	
1682.75027									1664.40795		86.28649	

Sr. Divisional Accounts Officer
RWD Works Division
Saharsa

Executive Engineer
RWD Works Division,
Saharsa

Form GFR 19- A

(See Government of India's Decision (I) below Rule - 150)

Form of Utilization Certificate up to Nov 2025

Mukhya Mantri Gram Sampark Yojna (NDB Awshesh Trench)

Sl. No.	Name of Scheme	Sanction No. & Date with Amount (in lacs)	Amount Received (in lacs)	Particulars
1	MMGSY (NDB Awshesh trench)	56/19.07.24	190.29226	Certified that out of Rs. 1682.75027 lacs of grants in aid sanctioned during the Years 2025-26 upto 21.11.25 in favour of Executive Engineer, RWD Works Division Saharsa under this Department, a sum of Rs. 1664.40795 lacs has been utilized for the purpose of MMGSY (NDB Awshesh Trench) Scheme as given in the margin for which it was sanctioned and that the balace of Rs. 18.34232 lac remaining utilized at the end of the period under report.
2		70/29.08.24	32.65145	
3		73/03.09.24	226.76271	
4		137/31.01.25	76.49266	
5		154/11.03.25	87.49097	
6		2/28.04.25	227.46624	
7		19/23.05.25	95.82899	
8		34/23.06.25	34.18094	
9		25/03.06.25	81.28071	
10		45/25.07.25	66.8785	
11		63/11.09.25	401.00628	
12		72/26.09.25	25.17933	
13		76.17.10.25	52.42820	
14		85/21.11.25	84.81101	
15				
16				
17				
18				
19				
20				
21				
22				
23				
Total :			1682.75027	

Certified and verified myself that the conditions on which the grands in aid was sanctioned have been duly fulfilled / are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which

Kinds of Checks exercised :-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material have been tested.
- Measurments have been recorded in the MBs and test check conducted by the Assistant Engineer/Executive Engineer.
- All other codal formalities have been observed.

Physical Progress achieved :-

- Construction of Road works.
- Construction of CD works

8/5 08.12.25
Sr. Divisional Accounts Officer
RWD Works Division
Saharsa

8/5 12/25
Executive Engineer
RWD works Division
Saharsa

Visakhapatnam Chowk 675th road to Bagincharpur school.

MB No:- 4088

Shedule XLV Form No. 134.

RUD Work's DIVISION

SAHHARRSA

RUD Work SUB-DIVISION

SAURBAZAR

Measurement Book

MDAA AMBEY CONST

MB No:- 4088

1

Continuation

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Area found by plan					
① Cutting out - P. 11 as					
Qty. v. P - (20)					
1.780 km @ Rs 13919.44/-					Rs 247772
2p) Clearing & grubbing area					
of Road land.					
Qty. v. P - (21)					
1.246 Hect. @ Rs 70258.50/-					Rs 875422
3/2) Construction of embankment					
meant -					
Box Cutting					
Qty. v. P - (21)					
38.86 M ³ @ Rs 95=86/-					Rs 364920
4/4) Construction of embankment					
meant for Roadway					
Cutting					
Qty. v. T.M.B. P. NO. (31)					
22.837 M ³					
@ Rs 58=20/ M ³ - Rs 132920					
5/5) Construction of embankment					
meant -					
① 1000 m level - 20%					
263.085 M ³ @ 172.755=					435.84
V. P. 110 - (43) @ Rs 240.36/-					Rs 10475820
① 80% - V. P. (43) 1743.352 M ³					
@ Rs 169=66/-					Rs 2957772
Continuation					
Total Rs 51783220					

BIR 39, 83, 2042
 20/11/25
 20/11/25
 A.C.
 C.P.P.
 20/11/25