


अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि मुख्यमंत्री ग्रामीण सड़क उन्नयन योजनान्तर्गत :-

1. पथ Madhepura College To PWD Road Chandraur में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/ विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


15-12-2025

कनीय अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रशाखा,
भगवानपुर।

सहायक अभियंता
ग्रामीण कार्य विभाग,
कार्य अवर प्रमण्डल,
भगवानपुर।


15/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, तेघड़ा।

Name of Customer
 Name of Work/Road
 Lab Job number
 Date
 Section No


Test Date: 08-11-2015
 Machine No: 202
 Start S No:
 Start E No:
 Weather:
 Start Location:
 End Location:
 Road Name: Ego To PWD Road Chandaur
 Road Type: (R) RURAL ROAD
 Side:
 UV Range: 1614 To 3000
 Dist Range: 0 To 1.5
 Equation: $y = 0.0002x^2 + 0.954x + 1345$
 Interval: mm/km • 1000 m

Print Generate Report and Graph

Redraw Graph

Map View

File: C:\Users\BRRDA102\Downloads\01051860 (3).xls, Section No: 11, Eqn: $y = 0.0002x^2 + 0.954x + 1345$
 Name of Customer: Arvind Kumar Abbay, Name of Work/Road: Madhopura College To PWD Road Chandaur, Lab



Handwritten signature and date: 8/11/2015

Handwritten signature and date: 8/11-2015

Name of Road :- Machepura College To PWD Road Chandraur
Contractor Name:- Arbind Kumar Abhay

Scheme:- RRSMP[Gen]
Division:- Teghra

Date	Time	Section	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km ROAD	CATEGORY	Latitude	Longitude	Event
8/11/25	16:22:0	11	0.1	330	0	3300	3282 G		25.560253	85.973537	Normal
8/11/25	16:23:0	11	0.1	330	30.3	3300	3282 G		25.560608	85.973534	Normal
8/11/25	16:24:0	11	0.1	320	20.2	3200	3187 G		25.561356	85.973875	Normal
8/11/25	16:24:34	11	0.1	370	30.3	3700	3664 G		25.562363	85.973839	Normal
8/11/25	16:25:0	11	0.1	370	30.3	3700	3664 G		25.563744	85.973863	Normal
8/11/25	16:25:18	11	0.1	330	20.2	3300	3282 G		25.564556	85.973931	Normal
8/11/25	16:26:0	11	0.1	330	30.3	3300	3282 G		25.565153	85.974072	Normal
8/11/25	16:26:34	11	0.1	320	20.2	3200	3187 G		25.565955	85.974191	Normal
8/11/25	16:26:56	11	0.1	290	30.3	2900	2901 G		25.566867	85.974273	Normal
8/11/25	16:27:0	11	0.1	260	30.3	2600	2614 G		25.567072	85.974229	Normal
8/11/25	16:27:32	11	0.1	350	20.2	3500	3473 G		25.568476	85.974348	Normal
8/11/25	16:27:58	11	0.1	350	20.2	3500	3473 G		25.569159	85.97452	Normal
8/11/25	16:28:0	11	0.1	330	30.3	3300	3282 G		25.56969	85.974599	Normal
8/11/25	16:28:34	11	0.1	320	20.2	3200	3187 G		25.57069	85.974693	Normal
8/11/25	16:30:0	11	0.1	370	30.3	3700	3664 G		25.573509	85.975578	Normal
Total:-							49424				
Avg IRI :-							3295				

$$Y = 0 \cdot X^2 + 0.954 \cdot X + 134.5$$

$$X = 11695$$

$$Y = 111291$$

(R) RURAL ROAD
Good <4000
Average 4001-5000
Poor >5001

8-11-2025
J.E.

8/11/25
J.E.

प्रमाणित किया जाता है कि इस माप पुस्तक में
मशीन द्वारा कुल (100) एक सौ पन्ने मंजूर
हैं जो श्रीमती भीमजाली सिन्हा, वहायत, अधिकृत
आगीरा भाग विभाग, भारत सरकार -
भगवानपुर के नाम से निर्माता किया जाता है

30/05/25
Executive Engineer

R.W.D. Works Division

30/05/25
Jhagra (Boudh)

Reissued to JE Mr. Satyanarayan
Kumar.

31/05/25
AE

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

Measurement Book

No.

544

Name of officer _____

Date of first entry _____

Date of last entry _____

4th and final Bill

17
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work - Construction of Road					
from Madhepura College to PWD					
Road Chandra					
N/A - Arbind Kumar Abhay					
At Manampur, P.O - Banwaripur					
Dis - Begusarai					
Agreement No - 01/CMBD/RRSMP/2025-2026					
Date of Start - 13-5-2025					
Date of Completion - 12-5-2026					
Actual Date of Comp. - 14-11-2025					
Measurement - Nil					
<u>Sd/-</u> 1-12-2025 J.P.					
Abstract of cost					
① Clearing and grubbing Road					
Land — do —					
Qty vide TMB, page-12					
0.304 Hact @ 73248 = 7.5/Hact Rs 22268 = 00					
② Construction of un-reinforced					
Plain Cement Concrete - pccm35					
Qty vide TMB, page-12					
255.91 m ³ @ 6825 = 41/m ³ Rs 174669 = 00					
③ providing and fixing of					
typical MMSU informationary					
Sign board					
Qty vide TMB, page-12					
2 Nos @ 10787 = 62/No Rs 21575 = 00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB page-14					/
25 Nos @ 1221 = 96 / No					R 30549 = 00
(3) providing and laying of hot applied thermoplastic					
(i) At Edge For pcc portion					
Qty vide TMB page-14					/
104.00 m ² @ 744 = 50 / m ²					R 77428 = 00
(ii) At Edge For BT portion					
Qty vide TMB page-14					/
200.00 m ² @ 644 = 04 / m ²					R 128808 = 00
(16) Retro-reflectorised traffic sign providing and erecting					
direction					
Qty vide TMB page-15					/
0.96 m ² @ 13550 = 17 / m ²					R 13008 = 00
Total R 3493405 = 00					
Add 1% L. Less					R 34934 = 00
Add 1 S.F					R 37499 = 00
Total R 3565838 = 00					
Add 18% GST					R 641851 = 00
Total R 4207689 = 00					
below 0.07%					R 2945 = 00
Total R 4204744 = 00					
Less previous pay					R 2850573 = 00
Net R 1354171 = 00					

1-12-2025
J.E

Continuation