

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमंडल, बेनीपट्टी।

पत्रांक...27-35

दिनांक...18.12.25

प्रेषक, कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बेनीपट्टी।

सेवा में,
अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव,
बिहार ग्रामीण पथ विकास अभिकरण,
ग्रामीण कार्य विभाग,
बिहार, पटना।

विषय:- शीर्ष RRSMP GEN में आवंटन उपलब्ध कराने के संबंध में।

महाशय,
उपर्युक्त विषय के संबंध में कहना है शीर्ष RRSMP GEN अन्तर्गत विहित प्रपत्र में आवंटन हेतु अधियाचना तैयार कर पथों में अंकित विवरणी के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय ताकि कराये गये कार्य के विरुद्ध संवेदक को भुगतान किया जा सके।

सूचनार्थ समर्पित।

अनु०:-

1. अधियाचना प्रमाण पत्र 1 पृष्ठ में।
2. उपयोगिता प्रमाण पत्र एक प्रति।

विश्वासभाजन

Be Lu
18.12.25

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, बेनीपट्टी।

AK
18/12/25

GFR 12-B


[SEE Rule 256(2)]

FORM OF UTILIZATION CERTIFICATE

- (1) Certified that out of the Loan of RRSMP GEN CFMS Rs. 253988282.00 (Letter No-102 Dated-18.11.2025) RRSMP GEN BANK Rs.99422093.00 (Letter No-79 Dated-12.09.2025 and 87 Dated-27.09.2025) Total Allotment (Through CFMS and BANK)=353410375.00 Sanctioned under RRSMP GEN in favour of Executive Engineer, RWD Works Division Benipatti, during the Year.2025-26, an amount of Rs. 253520958.00 has been utilized for CFMS and an amount of Rs. 99422093.00 BANK the purpose for which it was sanctioned and that the balance of CFMS Rs. 467324.00 and BANK Rs.0.00 remaining unutilized at the end of the year 000000 has been surrendered to the Government (vide No dated.....)/will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the load was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Works have been supervised by Executive Engineer/ Superintending Engineer.
2. Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
3. Construction material have been tested.
4. Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer /Executive Engineer.
5. All other codal formalities have been observed.


18.12.2025
Divisional Accounts Officer,
R.W.D (W) Division
Benipatti


18.12.25
Executive Engineer
R.W.D (W) Division
Benipatti

AK
18/12/25

Formate of Requisition under Head RRSMP GEN the month of December-2025

Name of Division :- Benipatti

SI No.	Package No.	Project ID as per MIS	Name of road	AA Length (In km)	Administrative Approval (Construction Work) Amount (In Lakh) Letter No & Date	Name Of Contractor	Agreement		Agreement No & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Total Previous Allotted Amount (In Lakh)	up-to-date expenditure as per MIS (In Lakh)	Value of Work Done (In Lakh)	Current Demand (In Lakh)	Remarks
							(Construction Work) Amount (In Lakh)	5 Year Routine Maintenance (In Lakh)				(WBM/WMM/B M/SDBC etc.)								
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	RRSMP/24-25-BENIPATTI/05	6221000350089	Bisfi (Kokila Chowk) to Narsam Path (RRSMP)	6.000	697.826 Lakh 378/ 14.02.2025	Om Construction J. V.	498.21996	54.91496	33/CMBD/2025-26 28.08.2025	27.08.2026	—	WMM/BM/ PCC	0.00	0.00	0.00	115.66087	115.66087	156.82829	41.16742	On going
2	RRSMP/24-25-BENIPATTI/06	6221000350083	T01-Raghepura (RRSMP).	1.340	142.438 Lakh 378/ 14.02.2025	M/S J K And Company	107.45135	13.41904	04/CMBD/2025-26 25.04.2025	24.04.2026	—	BM AND SDBC	0.00	0.00	0.00	55.72698	55.72698	77.94330	22.21632	On going
3	RRSMP/24-25-BENIPATTI/06	6221000350079	Kerwar (Sohans) To Jhingur Chowk (RRSMP)	1.700	186.060 Lakh 378/ 14.02.2025	M/S J K And Company	140.82935	17.75879	04/CMBD/2025-26 25.04.2025	24.04.2026	—	BM AND SDBC	0.00	0.00	0.00	69.68636	69.68636	100.95118	31.26482	On going
4	RRSMP/24-25-Benipatti/06	6221000350086	L051-T01 To Baraha (Track 51) (RRSMP).	2.100	217.275 Lakh 378/ 14.02.2025	M/S J K And Company	163.6681	19.52897	04/CMBD/2025-26 25.04.2025	24.04.2026	—	WMM/PCC/B M/SDBC	0.00	0.00	0.00	88.03130	88.03130	116.85693	28.82563	On going
5	RRSMP/24-25-Benipatti/06	6221000350085	Improvement of Road from Kerwar To Jafara (RRSMP).	2.600	270.602 Lakh 378/ 14.02.2025	M/S J K And Company	203.39409	24.39314	04/CMBD/2025-26 25.04.2025	24.04.2026	—	WMM/PCC/B M/SDBC	0.00	0.00	0.00	60.97005	60.97005	147.55569	86.58564	On going
6	RRSMP/24-25-Benipatti/05	6221000350068	L043-T03 TO HEROPATTI (TRACK43) (RRSMP).	0.500	37.730 Lakh 378/ 14.02.2025	Om Construction J. V.	24.74091	4.32501	33/CMBD/2025-26 28.08.2025	27.08.2026	—	PCC	0.00	0.00	0.00	3.25118	3.25118	6.84459	3.59341	On going
7	RRSMP/24-25-Benipatti/05	6221000350069	L034-T02 SH To Gorhaniya (Track 34) (RRSMP).	4.600	484.19500 Lakh 378/ 14.02.2025	Om Construction J. V.	340.14098	43.74660	33/CMBD/2025-26 28.08.2025	27.08.2026	—	WMM	0.00	0.00	0.00	12.18607	12.86070	48.74429	36.55822	On going
Total				18.840	—	—	1478.44474	178.08651	—	—	—	—	0.00	0.00	0.00	405.51281	406.18744	655.72427	250.21146	

Divisional Accounts Officer,
R.W.D(W)Div. Benipatti

Executive Engineer
R.W.D(W)Div. Benipatti

अधियाचना हेतु प्रमाण पत्र

प्रमाणित किया जाता है कि RRSMP GEN योजनान्तर्गत:-


1. पथ/पुल Bisi (Kokila Chowk) to Narsam Path (RRSMP) में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


14/10/25
SE

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, बिस्फी


14-10-2025

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, बिस्फी


14/10/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
ग्रा0का0 प्रमंडल बेनीपट्टी