

Name of Work—
 Situation of Work—
 Agency by which work is executed—
 Date of Measurement—
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1st	A/c	BILL		
N/Work- Construction of Road from					
Ward 3 Gram Rajwara Shiv					
mandir se Jay Kishore Roy ke					
Ghar					
Agency - Gaurav & Randeher					
Hare Kishore (Jr)					
Agreement No- 11/CMBD-2025-26					
Date of work order- 15-9-2025					
Date of completion- 14-9-2026					
Item (1) Providing and Fixing of					
Typical masonry masonry					
Sign board do-					
1 No -					
(2) clearing and grubbing Road					
Land by manual men including					
uprooting do-					
2x30x 1.50 = 90.00					
2 x 30 x 1.40 = 84.00					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5) Construction of granular sub base by providing well graded material spreading & do - Grading					II
VT MB- P- 4					
25.50 m ² x @ 3642.73 = 92890 =					
(6) Providing Laying spreading and compacting stone aggregate Grading - III					
VT MBP- 5					
19.12 m ² x @ 5549.61 = 106109 =					

(7) construction of un reinforced plain cement concrete Pavement (M85) over prepared sub-base					
VT MB- P- 6					
110.148 m ² x @ 7606.34 = 837823 =					
				TO 42	1085312 =
Add G.S.T 18%				+	195356 =
Add L. cess 1%				+	10853 =
Add - S. Fee				+	15200 =
				Total -	1306721 =
Less 1.63% as per Agreement (-)					21300 =
				Total	= 1285421 =

Continuation

R. K. S.
 25-11-25
 2E