

कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमंडल, दानापुर।

पत्र सं. 03 (बाड़ा बिल्डिंग, द्वितीय तल) हज भवन के निकट, हाईवे रोड पटना-800001
ई-मेल- ee.danapur.rwd@gmail.com

पत्रांक:- 2313 अजु

दानापुर/दिनांक:- 17/12/25

प्रेषक :

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह-सचिव,
बिहार ग्रामीण पथ विकास, अभिकरण
ग्रामीण कार्य विभाग, पटना।

विषय:- RRSMP (Gen.) अन्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP (Gen.) अन्तर्गत निर्मित पथ की अधियाचना विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः अनुरोध है कि RRSMP (Gen.) अन्तर्गत में आवंटन उपलब्ध कराने की कृपा की जाय।

अनु:- यथोक्त।

विश्वासभाजन

17.12.25
(ई0 चन्दन कुमार)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल दानापुर।

17.12.25

GFR 12-B
[See Rule 256 (2)]

Form of Utilisation Certificate


RRSMP (Gen.) Fund

- (1) Certified that out of the loan of Rs. 128648877.00 Sanctioned Under RRSMP (Gen.), (i) Letter No.-39 Dt.-21.05.2025 (ii) Letter No.-62 Dt.-26.07.2025 (iii) Letter No.-79 Dt.-12.09.2025 (iv) Letter No.-94 Dt.-31.10.2025 (v) Letter No.-102 Dt.-18.11.2025 in favour Excutive Engineer, RWD Works Division, Danapur during the year 2025-26, an amount of Rs. 128648877.00 has been utilized for the purpose for which it was sanctioned and that the balance of Rs.0.00 remaining unutilized at the end of the year 17thDec.-2025 has been surrendered to the government (Vide Letter No..... Dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Signature


Designation -D.A.O.
Works Division, Danapur

Signature


Designation -E.E.
Works Division, Danapur

Requisition Format for Scheme RRSMP

Name of the Works Division :-

Danapur

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBA/WB/MS/DB/BC etc.)	Value of HRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Up to date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RRSMP/24-25	1010020350070	1008-T10 to Jashichak (VRS41)	0.810	56.40800	57.84674	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	2.96729	2.96729	11.87355	8.90626	Work in progress
2	RRSMP/24-25	1010020350044	Sipra Pump road Rahimpur Court to Sonera Tola	0.710	33.83800	33.86550	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	6.95757	6.95757	27.83026	20.87269	Work in progress
3	RRSMP/24-25	1010020350059	Repair of Road from NTL-83 to Wada Kumpur	0.500	24.04300	24.06234	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	4.90960	4.90960	19.64590	14.73630	Work in progress
4	RRSMP/24-25	1010020350069	NR Road from R3 to Chankya Colony Under PH	0.530	25.07100	25.09284	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	5.10365	5.10365	20.42275	15.19710	Work in progress
5	RRSMP/24-25	1010020350078	Repair of road from Khajural Nandpur Main road Gein	1.370	109.27600	112.19218	6CMBD/25-26 25.06.2025	25.08.2026	-	WBM done	-	-	-	5.13189	5.23180	20.5546	15.7036	Work in progress
6	RRSMP/24-25	1010020350057	Persa Samantachak Road to Amdibh Chak	0.650	33.82500	33.73309	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	7.38810	7.38810	29.66359	22.17549	Work in progress
7	RRSMP/24-25	1010020350080	Dharmat PANGSY Road to Chakra	0.7	42.64700	42.51094	6CMBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	5.28362	5.28362	21.14294	15.85932	Work in progress
8	RRSMP/24-25	1010020350035	Rambod Palla Path To Chauras	3.100	145.12400	118.2834	6CMBD/25-26 22.06.2025	22.06.2026	-	PCC in progress	-	N/A	N/A	54.23489	54.23489	100.11071	45.87582	Work in progress
9	RRSMP/24-25	1010020350036	Kumbhal To Suwanmura	3.500	210.45700	172.76556	6CMBD/25-26 22.06.2025	22.06.2026	-	PCC in progress	-	N/A	N/A	12.13052	12.13052	48.55136	36.39084	Work in progress
10	RRSMP/24-25	1010020350004	From Nandpur Sharda Road To Sanganpur Foreman Tola Road	0.900	35.52400	33.96139	ICMBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	14.03188	14.03188	32.20368	18.17180	Work in progress
11	RRSMP/24-25	1010020350009	Lai Chowk To Bahum Lai Path	2.350	230.31200	227.77872	ICMBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	21.31599	21.31599	62.05791	40.74912	Surface and drain work in
12	RRSMP/24-25	1010020350010	Basant Chak To Mahadampur	6.000	451.62400	450.65097	ICMBD/25-26 14.06.2025	13.06.2026	-	WADA, BNL, SDBC	-	BNL-50mm BC-25mm	3.5% 5.0%	277.85597	277.85597	299.07308	21.21711	BT Surface completed and drain work in
13	RRSMP/24-25	1010020350012	Kumhar More To Nandpur Tola Via Kumbhal Village	2.170	168.86700	129.95337	ICMBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	20.37896	20.37896	40.60712	20.22016	Work in progress
14	RRSMP/24-25	1010020350007	Bina Railway Station To Charwala Vidyalya	3.000	156.16600	185.99908	ICMBD/25-26 14.06.2025	13.06.2026	-	BML SDBC	-	0.05 0.025	3.5 % 5.0%	22.06934	22.06934	156.80877	134.73043	Work in progress
Total				24.280	1705.17200	1658.80150								456.88389	456.88379	890.79708	430.94710	

It is certified that Physical & Financial Progress has been updated in MIS.

- Note :-
1. Above Signed Copy along with Forwarding Letter & Technical Certificate must be uploaded in MIS.
 2. Signed Hard Copy and Soft Copy for entry of recorded HRI is retained (As Applicable).

Sanjay D.A.G. D.A.B.

13/12/25

13.12.25

Executive Engineer

RWD, Works Division Danapur

अधियाचना हेतु प्रमाण—पत्र

प्रमाणित किया जाता है कि RRSMP (Gen.) घटक योजनान्तर्गत:—

1. पथ/मनेर प्रखण्ड के Rambad Patila Path To Chaurashi, तक पथ निर्माण कार्य में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।


कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, मनेर


सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, मनेर


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर