

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दानापुर।

पैरेक नं०-03 (ब्राह्म मिल्लिंग, द्वितीय तल) हज गवन के निकट, हार्डिंग रोड मटना-800001
ई-मेल- eo.danapur.rwd@gmail.com

पत्रांक:- 2313 अजु०

दानापुर/दिनांक:- 17/12/25

प्रेषक :

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह-सचिव,
बिहार ग्रामीण पथ विकास, अभिकरण
ग्रामीण कार्य विभाग, पटना।

विषय:- RRSMP (Gen.) अन्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP (Gen.) अन्तर्गत निर्मित पथ की अधियाचना विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः अनुरोध है कि RRSMP (Gen.) अन्तर्गत में आवंटन उपलब्ध कराने की कृपा की जाय।

अनु:- यथोक्त।

विश्वासभाजन

(ई० चन्दन कुमार)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल दानापुर।

17.12.25


GFR 12-B
[See Rule 256 (2)]

Form of Utilisation Certificate


RRSMP (Gen.) Fund

- (1) Certified that out of the loan of Rs. 128648877.00 Sanctioned Under RRSMP (Gen.), (i) Letter No.-39 Dt.-21.05.2025 (ii) Letter No.-62 Dt.-26.07.2025 (iii) Letter No.-79 Dt.-12.09.2025 (iv) Letter No.-94 Dt.-31.10.2025 (v) Letter No.-102 Dt.-18.11.2025 in favour Executive Engineer, RWD Works Division, Danapur during the year 2025-26, an amount of Rs. 128648877.00 has been utilized for the purpose for which it was sanctioned and that the balance of Rs.0.00 remaining unutilized at the end of the year 17thDec.-2025 has been surrendered to the government (Vide Letter No..... Dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Signature


Designation -D.A.O.
Works Division, Danapur

Signature


Designation -E.E.
Works Division, Danapur

Requisition Format for Scheme RRSMP

Name of the Works Division :-

Danapur

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WDA/NV M&B/M&S DBC etc.)	Value of TRI (in num/ km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allocated Amount (in Lakh)	Up to date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RRSNP/24-25 Danapur/04	1010020350070	Loss To be Abolished (V.R.61)	0.310	56.40800	57.84674	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	2.96729	2.96729	1.41355	8.50626	Work in progress
2	RRSNP/24-25 Danapur/04	1010020350041	Signage Punpun road Rehabilitation Grant to Somnath Taluk	0.710	33.83800	33.86550	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	6.95757	6.95757	27.83036	26.87269	Work in progress
3	RRSNP/24-25 Danapur/04	1010020350059	Repair of Road from NH-63 to Wards Karampur	0.500	24.04300	24.05234	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	4.90960	4.90960	19.64590	14.73630	Work in progress
4	RRSNP/24-25 Danapur/04	1010020350069	M/R Road from R3 to Chancha Colony Under PH	0.530	25.07100	25.09284	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	5.10365	5.10365	20.42375	15.31910	Work in progress
5	RRSNP/24-25 Danapur/04	1010020350075	Repair of road from Khagaul Nandpur Bhat road Gen	1.370	109.17600	112.29248	6C/NIBD/25-26 25.06.2025	25.08.2026	-	WBM done	-	-	-	5.23180	5.23180	20.93546	15.70366	Work in progress
6	RRSNP/24-25 Danapur/04	1010020350057	Barua Samprach Road to Abidhik Chik	0.650	33.81500	33.73309	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	7.08810	7.08810	29.56359	22.17549	Work in progress
7	RRSNP/24-25 Danapur/04	1010020350080	Dharmal PNC/SV Road to Chhanna	0.7	42.64700	42.51094	6C/NIBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	5.23462	5.23462	21.14294	15.55932	Work in progress
8	RRSNP/24-25 Danapur/02	1010020350035	Rambod Pedia Path To Chaurahi	3.100	145.13400	118.18248	6C/NIBD/25-26 22.06.2025	22.06.2026	-	PQC in progress	-	N/A	N/A	54.23489	54.23489	100.11071	45.87582	Work in progress
9	RRSNP/24-25 Danapur/02	1010020350036	Rambod To Souvarmantra	3.500	210.45700	172.76556	6C/NIBD/25-26 22.06.2025	22.06.2026	-	PQC in progress	-	N/A	N/A	12.13052	12.13052	48.52136	36.29084	Work in progress
10	RRSNP/24-25 Danapur/01	1010020350004	From Motirganga Schariya Road To Shandarpur Paswan Tola Road	0.300	35.52400	33.96139	1C/NIBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.50	-	14.03188	14.03188	32.20368	18.17180	Work in progress
11	RRSNP/24-25 Danapur/01	1010020350009	Lai Chowk To Bhabhan Lai Path	2.350	230.31200	227.77872	1C/NIBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.50	-	31.31599	31.31599	62.05791	40.74912	Surface and drain work in progress
12	RRSNP/24-25 Danapur/01	1010020350010	Basant Chak To Nalabandpur	6.000	451.63400	450.65697	1C/NIBD/25-26 14.06.2025	13.06.2026	-	WDA, BM, SDBC	-	BS-50mm B.C-25mm	3.5% 5.0%	277.85597	277.85597	299.07308	21.21711	Surface and drain work in progress
13	RRSNP/24-25 Danapur/01	1010020350012	Kamariy Mohr To Mahapur Tola Via Ramnol Village	2.170	168.86700	129.95337	1C/NIBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.10	-	20.37896	20.37896	40.60712	20.23016	Work in progress
14	RRSNP/24-25 Danapur/01	1010020350007	Bihra Railway Station To Charwa Vidyalya	3.000	190.14600	195.99900	1C/NIBD/25-26 14.06.2025	13.06.2026	-	B.M. SDBC	-	0.05 0.025	3.5 % 5.0%	22.06434	22.06434	158.80877	134.75943	Work in progress
Total				26.200	1705.17200	1658.80150								456.88089	456.88079	890.79708	410.94710	

It is certified that Physical & Financial Progress has been updated in MIS.

Senior D.A.O. (R&D)

Executive Engineer

RWD, Works Division Danapur

RWD, Works Division Danapur

Note :-

1. Above Signed Copy along with Forwarding Letter & Evaluation Certificate must be uploaded in MIS.
2. Signed Third Copy and Seal Copy (in pencil) of recorded (M) is enclosed (As Applicable)

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (Gen.) घटक योजनान्तर्गत:-

1. पथ/फुलवारीशरीफ प्रखण्ड के Repair of road from Khagaul Naubatpur Main road Gein, तक पथ निर्माण कार्य में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

दिनांक 12.12.2025

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, फुलवारीशरीफ

12/12/2025

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, फुलवारीशरीफ

12.12.25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर