

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, दानापुर।

पत्र सं-03 (बाडा भिल्डिंग, द्वितीय तल) हज गवन के गिफ्ट, हाईवे रोड पटना-800001

ई-मेल- ee.danapur.rwd@gmail.com

पत्रांक:- 2313 अजु

दानापुर/दिनांक:- 17/12/25

प्रेषक :

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल, दानापुर।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,
-सह-सचिव,
बिहार ग्रामीण पथ विकास, अभिकरण
ग्रामीण कार्य विभाग, पटना।

विषय:- RRSMP (Gen.) अन्तर्गत पथ में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

उपर्युक्त विषय के संबंध में कहना है कि RRSMP (Gen.) अन्तर्गत निर्मित पथ की अधियाचना विहित प्रपत्र में तैयार कर समर्पित की जा रही है।

अतः अनुरोध है कि RRSMP (Gen.) अन्तर्गत में आवंटन उपलब्ध कराने की कृपा की जाय।

अनु:- यथोक्त।

विश्वासभाजन

17.12.25
(ई0 चन्दन कुमार)
कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमंडल दानापुर।

17.12.25

GFR 12-B
[See Rule 256 (2)]

Form of Utilisation Certificate


RRSMP (Gen.) Fund

- (1) Certified that out of the loan of Rs. 128648877.00 Sanctioned Under RRSMP (Gen.), (i) Letter No.-39 Dt.-21.05.2025 (ii) Letter No.-62 Dt.-26.07.2025 (iii) Letter No.-79 Dt.-12.09.2025 (iv) Letter No.-94 Dt.-31.10.2025 (v) Letter No.-102 Dt.-18.11.2025 in favour Executive Engineer, RWD Works Division, Danapur during the year 2025-26, an amount of Rs. 128648877.00 has been utilized for the purpose for which it was sanctioned and that the balance of Rs.0.00 remaining unutilized at the end of the year 17thDec.-2025 has been surrendered to the government (Vide Letter No..... Dated.....)/ will be adjusted towards the loan payable during the next financial year.
- (2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Signature


Designation -D.A.O.
Works Division, Danapur

Signature


Designation -E.E.
Works Division, Danapur

Requisition Format for Scheme RRSMP

Name of the Works Division :-

Danapur

Sl. No.	Package No.	Project ID as per MDS	Name of Road	AA Length (in Km)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/IN MEND/MS BHC etc.)	Value of HR (in mm ² km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total previous Allocated Amount (in Lakh)	Up to date Expenditure as per MDS (in Lakh)	Value of Work done (in Lakh)	Current Demand (in Lakh)	Remarks
1	RCSMP 24-25 Danapur-04	10100201500079	100x110 to Shivach (VRAI)	0.510	26.40000	27.81674	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	2,96,729	2,96,729	11,87,355	8,90,436	Work in progress
2	RCSMP 24-25 Danapur-04	10100201500041	Sigra Paschim road Kachinpur (Kachin to Sonneru Tola)	0.710	33.83500	35.86550	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	6,95,787	6,95,787	27,83,026	20,87,769	Work in progress
3	RCSMP 24-25 Danapur-04	10100201500019	Repair of Road from NH-83 to Wada Kachinpur	0.500	24.04200	24.06234	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	4,90,960	4,90,960	19,64,590	14,75,320	Work in progress
4	RCSMP 24-25 Danapur-04	10100201500009	NH Road from KS to Charaka Colony Under PH	0.520	25.07100	25.09284	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC done	-	-	-	5,10,365	5,10,365	20,42,275	15,31,910	Work in progress
5	RCSMP 24-25 Danapur-04	10100201500078	Repair of Road from Kharaul Nandipur Main road Gera	1.370	109.27600	112.29248	6C/MBD/25-26 25.06.2025	25.08.2026	-	WBM done	-	-	-	5,23,180	5,23,180	20,92,546	15,70,366	Work in progress
6	RCSMP 24-25 Danapur-04	10100201500077	Pass Samprach Road to Abdulah Chak	0.650	33.82600	33.73209	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	7,58,110	7,38,810	29,56,459	22,17,549	Work in progress
7	RCSMP 24-25 Danapur-04	10100201500040	Phanasi PUNGY Road to Chauraha	0.7	42.64700	42.51994	6C/MBD/25-26 25.06.2025	25.08.2026	-	PCC in progress	-	-	-	5,28,362	5,28,362	21,14,294	15,85,922	Work in progress
8	RCSMP 24-25 Danapur-02	10100201500043	Hamid Poda Path To Chauraha	3.110	145.12400	118,28248	3C/MBD/25-26 22.06.2025	22.06.2026	-	PQC in progress	-	N/A	N/A	54,23,489	54,23,489	100,11,071	45,87,582	Work in progress
9	RCSMP 24-25 Danapur-02	10100201500046	Kamhal To Sonneru	3.500	210.45700	172,76556	3C/MBD/25-26 22.06.2025	22.06.2026	-	PQC in progress	-	N/A	N/A	12,13,052	12,13,052	48,52,136	36,39,084	Work in progress
10	RCSMP 24-25 Danapur-01	10100201500044	From Shrivara Saktiya Road To Sikanpur Panwar Tola Road	0.900	35.57400	33.76137	1C/MBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	14,01,188	14,03,188	32,20,368	18,17,180	Work in progress
11	RCSMP 24-25 Danapur-01	10100201500099	Lat Chak To Baham Lal Path	2.350	230.31200	227,77872	1C/MBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	21,31,599	21,31,599	62,05,791	40,72,912	Surface and drain work in
12	RCSMP 24-25 Danapur-01	10100201500010	Barua Chak To Mahabampur	6.000	451.63400	450,65697	1C/MBD/25-26 14.06.2025	13.06.2026	-	WBM, BML, SDBC	-	RM-25mm	3.5% 5.0%	277,85597	277,85597	299,07,308	21,31,711	RT Surface completed and drain work in
13	RCSMP 24-25 Danapur-01	10100201500112	Kanuaru Mow To Mahabampur Tola Via Kanuaru Village	2.170	168.86700	129,95337	1C/MBD/25-26 14.06.2025	13.06.2026	-	PCC	-	0.00	-	20,37,996	20,37,996	40,60,712	20,23,016	Work in progress
14	RCSMP 24-25 Danapur-01	10100201500007	Bora Railway Station To Charaka Village	1.000	139.14600	135,99908	1C/MBD/25-26 14.06.2025	13.06.2026	-	BML, SDBC	-	0.05	3.5% 5.0%	22,06,724	22,06,724	156,80,877	134,73,943	Work in progress
Total				76.280	1765.17200	1684.80150								476,88,079	476,88,079	890,79,708	430,92,710	

It is certified that Form A & Form of Progress has been updated as MDS

- Note :-
1. Above Requested form along with forwarding letter & 1 (one) copy must be submitted as MDS
2. Requested (Form A) and (Form B) copy can be verified at the end of (MDS) as enclosed (V.A. Application)

Sanjay D A 11/12/25

Executive Engineer
MWD, Works Division Danapur

12.12.25

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RRSMP (Gen.) घटक योजनान्तर्गत:-

1. पथ/फुलवारीशरीफ प्रखण्ड के Dhamaul PMGSY Road to Chhatna तक पथ निर्माण कार्य में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

17/12/2025

कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा, फुलवारीशरीफ

12/12/2025

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल, फुलवारीशरीफ

17/12/25

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, दानापुर