

कार्यपालक अभियंता का कार्यालय  
ग्रामीण कार्य विभाग कार्य प्रमण्डल, बाँका-2

पत्रांक 3176 (अनु०) / बाँका

दिनांक 10/12/2025

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग,  
कार्य प्रमण्डल, बाँका-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव  
बिहार ग्रामीण पथ विकास अभिकरण, पटना।


विषय:- शीर्ष 4515 मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) के अन्तर्गत विभिन्न पथों के कार्यों के भुगतान हेतु निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) के अन्तर्गत विभिन्न पथों के भुगतान हेतु 15175568 /- की अधियाचना विहित प्रपत्र में तैयार कर आपके आवश्यक कार्यवाई हेतु समर्पित की जाती है।


- अनु० :-
1. विहित प्रपत्र में आवंटन की मांग।
  2. उपयोगिता प्रमाण पत्र।
  3. मापी पुस्त की छाया प्रति।

विश्वासभाजन

  
कार्यपालक अभियंता

ग्रा०का०वि०, कार्य प्रमंडल

बाँका-2

  
10/12/25

**GFR 12-B**  
[See Rule 256 (2)]





**FORM OF UTILIZATION CERTIFICATE**

(1) Certified that out of the Loan of Rs. **5056.44559**, Sanctioned under MMGSUY (RRSMP-GEN), Lt. No.-102 dated.-18.11.2025 in favour of E.E.R.W.D.(W) Division Banka-2 during the year **2025-26**, an amount of Rs. **5056.15539**, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. **0.29020** remaining unutilized at the end of the year.-2024 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Allotment
2. MB
3. Cash book

  
Signature.....  
Designation Executive Engineer  
R.W.D(W) Division, Banka-2  
Date.- 10.12.2025  
  
  



**Name of the Works Division :- Banka 2**

**Requisition Format for Scheme MMGSUY/RRSMP (General)**


Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WB/M/WMM/B M/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Banka-2/02	3070360350224	L111-L063 BHALLOR DAM RD TO BACHWA (TRACK111)	2.500	129.375	105.41083	12CMBD/2025-26 19.06.25	18.06.26	-	BT work in Progress	2614	25mm	5%	4.86844	4.86844	24.00715	19.13871	Work in process
2	RRSMP/24-25 Banka-2/02	3070360350225	L112-LABANDU RD VIA BHALLA BADAR TO HALMATTA (TRACK112)	3.400	192.978	160.17402	12CMBD/2025-26 19.06.25	18.06.26	-	PCC work in Progress	2404	25mm	5%	4.09636	4.09636	22.95022	18.85386	Work in process
3	RRSMP/24-25 Banka-2/02	3070360350221	L107-BAUSI IRRIGATION DAM ROAD RAMSAGAR (TRACK107)	1.450	78.603	67.20474	12CMBD/2025-26 19.06.25	18.06.26	-	BT work in Progress	2578	25mm	5%	23.17032	23.17032	41.64830	18.47798	Work in process
4	RRSMP/24-25 Banka-2/02	3070360350241	Bousai Bhurna Road to Kishampur	0.650	33.003	26.98734	12CMBD/2025-26 19.06.25	18.06.26	-	BT work in Progress	2490	25mm	5%	0.00000	0.00000	16.69923	16.69923	Work in process
5	RRSMP/24-25 Banka-2/02	3070360350231	Sichai Daim Rd Durkendra To Kuchya tikar	2.000	99.830	82.74200	12CMBD/2025-26 19.06.25	18.06.26	-	Road Furniture work in Progress	2471	25mm	5%	25.94482	25.94482	52.73367	26.78885	Work in process
6	RRSMP/24-25 Banka-2/02	3070360350217	L061-L064 TO LOBANDU (TRACK61)	1.400	95.248	87.37139	12CMBD/2025-26 19.06.25	18.06.26	-	P.C.C work in Progress	2565	25mm	5%	0.00000	0.00000	24.54738	24.54738	Work in process
7	RRSMP/24-25 Banka-2/02	3070360350216	L064-BAUSI IRRIGATIONDAM RD (TRACK64)	2.280	119.437	94.90964	12CMBD/2025-26 19.06.25	18.06.26	-	BT work in Progress	2537	25mm	5%	0.00000	0.00000	8.64190	8.64190	Work in process
8	RRSMP/24-25 Banka-2/02	3070360350222	L110-L063 BHALLOR DAM RD VIA HARLEWA (TRACK110)	1.500	100.159	92.67566	12CMBD/2025-26 19.06.25	18.06.26	-	P.C.C work in Progress	2404	25mm	5%	0.00000	0.00000	18.60777	18.60777	Work in process
			Total														151.75568	

It is certified that Physical & Financial Progress has been updated in MIS.

- Note :-**
- 1 Above Signed Copy along with Forwarding letter & Utilisation Certificate must be uploaded in MIS.
  - 2 Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).



Senior D.A.O./B.A.O.



Executive Engineer

RWD, Works Division Banka-2

RWD, Works Division Banka-2


10/11/25


10/11/25


## अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि MMGSUY/RRSMP (General )  
योजनान्तर्गत, पैकेज सं०- RRSMP/24-25 Banka-2/02

1. पथ L061-L064 TO LOBANDO (TRACK61) में कराये गये कार्य  
की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप  
है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है  
जिसका सत्यापन कर लिया गया है।

  
कनीय अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रशाखा बाँसी

  
10-12-25  
सहायक अभियंता  
ग्रामीण कार्य विभाग  
कार्य अवर प्रमण्डल बाँसी

  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल बाँका-2

Road Name : L061-L064 TO LOBANDO (TRACK61), Contractor Name : Prince Construction

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI mm/km	CATEGORY ROAD	Latitude	Longitude	Event	
29/ 11/ 25	10:26:16	9	0.1	260	30.3	2600	2728	G	24.72453	86.96446	Normal	$Y = 0 * X^2 + 0.954 * X + 247.70$
29/ 11/ 25	10:26:26	9	0.1	190	30.4	1900	2060	G	24.72527	86.96495	Normal	$X = 2400$
29/ 11/ 25	10:26:40	9	0.1	220	30.3	2200	2347	G	24.72599	86.96555	Normal	$Y = 2537$
29/ 11/ 25	10:26:49	9	0.1	250	30.3	2500	2633	G	24.7266	86.96593	Normal	
29/ 11/ 25	10:26:57	9	0.1	230	30.4	2300	2442	G	24.72721	86.96661	Normal	
29/ 11/ 25	10:27:06	9	0.1	310	30.4	3100	3205	G	24.72784	86.96595	Curve	
29/ 11/ 25	10:27:18	9	0.1	240	30.3	2400	2537	G	24.72833	86.96514	Normal	
		Length	0.7			Average :	2565					


(R) RURAL ROAD  
Good Average Poor  
<4000 4001-5000 >5001

*Sanjay*  
Junior Engineer  
Rural Works Department  
Works Section, Bounsi-2

*Prakash*  
Assistant Engineer  
Rural Works Department  
Works Sub-Division, Bounsi

*H. G. Jais*  
Executive Engineer  
Rural Works Department  
Works Division, Banka-2

File: E:\Steco\Sec\_9.xlsx Section No.: 9, Eqn:  $Y = 0 * X^2 + 0.954 * X + 247.70$   
 Name of Customer: Prince Construction, Name of Work/ Road: L061-L064 TO LOBANDO, Lab Job number :



Spot/101  
10-12-25  
AC

Prater  
10-12-25  
AC

10-12-25