

Name of Work - Locho Raadhi to Malikpur

Schedule XLV-Form No. 134

(N.M.P.-2018)

Darbhanga-2

DIVISION

STN

SUB-DIVISION

Agent- Sankar Singh

MEASUREMENT BOOK

-1275

Name of Work-

Situation of Work-

Agency by which work is executed-

Date of Measurement-

No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W -	LU40 Radhi to Malli				
	Kpur Tak.				
N/Agency	Sri Shankar Singh				
	Saidnagar, Lahoria -				
	Sarai.				
Agreement no - 20 M.B.D / 2024-25 (MR-3054)					
D.O. Start - 04.12.2024.					
D.O. Completion - 03.09.25					

Measurement

1.	Clearing & grubbing road land - do-do - as per specification of E&T.			
	2 x 39 x 30 x 1.00	=	2340.00 M ²	
	2 x 28 x 1.00	=	56.00 M ²	
		Qty =	2396 M ²	
			= 0.2396 Ha.	
2.	Scrapping existing bituminous surface - do-do - as per spec.			
	5 x 30 x 3.75	=	562.50 M ²	
	4 x 27 x 3.50	=	378.00 M ²	
	9 x 16 x 2.75	=	396.00 M ²	

Work has been completed dt. 03.09.25 as per spec.
No. of plantation - 55 Nos
Road completed Length = 2.119 Km

18
03.09.25
J.E

1st & final bill

7

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT of COST:</u>					
1/4. Clearing & grubbing road land - do - do - esp.					
	Qty - 0.2396 Hrs				
	vide TMB P-01				
	@ 12639.95/Hrs				Rs 17405=00
2/3. Scrapping existing bituminous Surface - do - do					
	Qty - 2129.80 M ²				
	vide TMB, P-02				
	@ 19.67/M ²				Rs 41893=00
3/4. Const. of G.S.B. - do - do - as pers.					
	Qty - 92.86 M ³				
	vide TMB, P-02				
	@ 4112.97/M ³				Rs 381930=00
4/5. Paving WBM - do - do - as per spec					
	Qty - 142.27 M ³				
	vide TMB, P-02				
	@ 5594.44/M ³				Rs 795949=00
5/6. P/A Primer coat (SS-1) - do - do - as pers.					
	Qty - 1896.90 M ²				
	vide TMB, P-03				
	@ 56.09/M ²				Rs 106397=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
6/8. Patch work over WBM					
- do - do - asperspec.					
Qty - 1896.90 M ²					
vide TMB, P-03					
@ 257.65/M ²					Rs. 488736.00
7/9. P/A Jack coat (R-1)					
- do - do - asperspec.					
Qty - 6351.90 M ²					
vide TMB, P-03 & 04.					
@ 19.16/M ²					Rs. 121702.00
8/9. P.S. & layings. D.B.C					
- do - do - asperspec.					
Qty - 110.12 M ³					
vide TMB, P-04					
@ 13337.040/M ³					Rs. 1468675.00
9/10. Const. of cement concrete pavement					
- do - do - asperspec.					
Qty - 524.83 M ³					
vide TMB, P-05					
@ 9414.63/M ³					Rs. 4941080.00
10/2. Const. of Sub-grade & shoulders - do - do -					
Qty - 1209.22 M ³					
vide TMB, P-05					
@ 25271/M ³					Rs. 305582.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
11 12-11-18 Kilometer Stone					
- do - do - as per spec.					
(i) KM Stone -					
Qty - 02 NOS					
Vide TMB, P-05					
@ 3146.71 / No. — Rs. 6333.70					
(ii) 200 m Stone					
Qty - 09 NOS.					
Vide TMB, P-05					
@ 857.97 / No. — Rs. 7722.70					
12 18 Pro. & fixing of road					
Stud - do - do - as per spec.					
Qty - 90 NOS					
Vide TMB, P-05					
@ 263.40 / No. — Rs. 23706.00					
13 14+15+16 Pro. & fixing of retro.					
reflectors - do -					
do - as per spec.					
(i) 600 mm equilateral					
& triangle.					
Qty - 10 No.					
Vide TMB P-06					
@ 5032.97 / No. — Rs. 50330.00					
(ii) 600 mm circular					
Qty - 08 NOS					
Vide TMB P-06					
@ 6241.02 / No. — Rs. 49928.00					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(in) 800mm x 450mm rectangular Qty - 06 Nos vide TMB, P-06 @ 6117.36/No — Rs. 36704=0					
$\frac{14}{17}$ Boundary pillars/ guard post, do do — as per Spec. Qty - 26 Nos. vide TMB, P-06 @ 720.14/No — Rs. 1872420=0					
$\frac{15}{19}$ Planting of trees — do — do as per spec. Qty - 55 Nos. vide TMB, P-06 @ 1166.46/No — Rs. 6415520=0					
$\frac{16}{20}$ pro. & laying of road marking, do do — as per spec. Qty - 423.80 M ² — Rs. vide TMB, P-06 @ 662.38/M ² — Rs. 28071720=0					
$\frac{17}{13}$ pro. & fixing logo of maintenance project — do do					

~~CRP~~
~~Hume~~
~~Spitz~~
~~EE~~