

Schedule XLV Form N.134. Length-2.690km

P.W.D.

N/M- BGP-DUMKA ROAD TO KORA BANDHA

PC- SCEPL- KKS Joint Venture DIVISION

PSK SUB DIVISION  
(PSK) Joint venture

# MEASUREMENT BOOK

MR No-2800 Year-2017

3rd on A/c Bill

22

Sch. XLV-Form No. 134

| Particulars          | Details of actual measurement |               |   |   | Contents or area |
|----------------------|-------------------------------|---------------|---|---|------------------|
|                      | No.                           | L             | B | D |                  |
| N/W —                | BGP                           | Dumka road    |   |   |                  |
|                      |                               | to Korabandh  |   |   |                  |
| Agency —             | PSK                           | Joint venture |   |   |                  |
| Ag. No —             | 12CMBD                        | 25 - 26       |   |   |                  |
| Package No —         | RRSMP/24-25                   | Bunka-2/02    |   |   |                  |
| Scheme Head —        | MM GSU                        |               |   |   |                  |
| Date of start —      | 19/06/2025                    |               |   |   |                  |
| Date of Completion — | 18/06/2028                    |               |   |   |                  |
| Schedule of rate —   | 0.59%                         | Below         |   |   |                  |
|                      |                               |               |   |   |                  |
|                      |                               |               |   |   |                  |
|                      |                               |               |   |   |                  |

| Particulars                                                         | Details of actual measurement |   |   |   | Contents or area   |
|---------------------------------------------------------------------|-------------------------------|---|---|---|--------------------|
|                                                                     | No.                           | L | B | D |                    |
|                                                                     |                               |   |   |   | 13F Rs. 4051380.00 |
| (7/8) P/L WBM Gr- (iii) — do                                        |                               |   |   |   |                    |
| — E, 2                                                              |                               |   |   |   |                    |
| Qty v.p. (18) iter. (7/8)                                           |                               |   |   |   |                    |
| 31.02 m <sup>3</sup> @ Rs. 3873.20/m <sup>3</sup> — Rs. 120141.20   |                               |   |   |   |                    |
| (8/9) P/L Pcc M35 Cement —                                          |                               |   |   |   |                    |
| Concrete — do — E, 2                                                |                               |   |   |   |                    |
| Qty v.p. (19) iter. (8/9)                                           |                               |   |   |   |                    |
| 208.31 m <sup>3</sup> @ Rs. 5861.18/m <sup>3</sup> — Rs. 1220942.20 |                               |   |   |   |                    |
| (9/18) P/L Signboard (Informa-                                      |                               |   |   |   |                    |
| tory) — do — E, 2                                                   |                               |   |   |   |                    |
| Qty v.p. (19) iter. (9/18)                                          |                               |   |   |   |                    |
| 02 Nos @ Rs. 12158.15 — Rs. 24316.30                                |                               |   |   |   |                    |
|                                                                     |                               |   |   |   | Rs. 5416779.20     |
| Add L/LC — Rs. 54168.20                                             |                               |   |   |   |                    |
| Add S.P. — Rs. 49265.20                                             |                               |   |   |   |                    |
|                                                                     |                               |   |   |   | Rs. 5520212.20     |
| Add 18% GST — Rs. 993638.20                                         |                               |   |   |   |                    |
|                                                                     |                               |   |   |   | Rs. 6513850.20     |
| As per Ag. 0.59% Below — Rs. 38432.20                               |                               |   |   |   |                    |
|                                                                     |                               |   |   |   | Rs. 6475418.20     |
| Less Previous Paid Amount — Rs. 3441398.20                          |                               |   |   |   |                    |
|                                                                     |                               |   |   |   | Rs. 3034020.20     |

from  
22/11/25  
JB

(Dwar  
12-11-25  
AF

(Continuation)

12.12.25