

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग कार्य प्रमण्डल, बाँका-2

पत्रांक 3218 (अनु०)/बाँका

दिनांक 13/12/2025

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल, बाँका-2

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास अभिकरण, पटना।

विषय:- शीर्ष 4515 मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) के अन्तर्गत विभिन्न पथों के कार्यों के भुगतान हेतु निधि की अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक मुख्यमंत्री ग्रामीण सड़क उन्नयन योजना (RRSMP-GEN) के अन्तर्गत विभिन्न पथों के भुगतान हेतु 20651768/- की अधियाचना विहित प्रपत्र में तैयार कर आपके आवश्यक कार्यवाई हेतु समर्पित की जाती है।

- अनु० :- 1. विहित प्रपत्र में आवंटन की मांग।
2. उपयोगिता प्रमाण पत्र।
3. मापी पुस्त की छाया प्रति।

विश्वासभाजन


कार्यपालक अभियंता
ग्रामीण कार्य विभाग, बाँका-2


12/12/25

GFR 12-B

[See Rule 256 (2)]

FORM OF UTILIZATION CERTIFICATE

(1) Certified that out of the Loan of Rs. **5056.44559**, Sanctioned under MMGSUY (RRSMP-GEN), Lt. No.-102 dated.-18.11.2025 in favour of E.E.R.W.D.(W) Division Banka-2 during the year **2025-26**, an amount of Rs. **5056.15539**, has been utilized for the purpose for which it was sanctioned, and that the balance of Rs. **0.29020** remaining unutilized at the end of the year.-2024 has been surrendered to the Government (vide No....., dated.....)/ will be adjusted towards the loan payable during the next financial year.

(2) Certified that I have satisfied myself that the conditions on which the loan was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually spent for the purpose for which the loan was made.

Kinds of checks exercised

1. Allotment
2. MB
3. Cash book

Signature.....
Designation Executive Engineer
R.W.D(W) Division, Banka-2
Date.- 11.12.2025
12/12/25

Requisition Format for Scheme MMGSUY/RRSMP (General)

Sl. No.	Package No.	Project ID as per MIS	Name of Road	AA Length (in km.)	Administrative Approval (construction work) Amount (in Lakh)	Agreement (construction work) Amount (in Lakh)	Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Work Status (WBM/WMM/B M/SDBC etc.)	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content (in %)	Total Previous Allotted Amount (in Lakh)	Upto date Expenditure as per MIS (in Lakh)	Value of Work Done (in Lakh)	Current Demand (in Lakh)	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	RRSMP/24-25 Banka-2/02	3070360350211	Sarocha To Baslewa	2.000	96.659	81.23004	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2552	25mm	5%	32.27898	32.27898	46.95078	14.67180	Work in process
2	RRSMP/24-25 Banka-2/02	3070360350228	Bhagpur Dumka Road To Kora Bandha	2.690	150.745	121.30290	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2594	25mm	5%	34.41398	34.41398	64.75418	30.34020	Work in process
3	RRSMP/24-25 Banka-2/02	3070360350212	L105-RAJDAH TO BELTIKARI (TRACK105)	2.000	101.925	82.88642	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2575	25mm	5%	22.04719	22.04719	44.34148	22.29429	Work in process
4	RRSMP/24-25 Banka-2/02	3070360350224	L111-L063 BHALJOR DAM RD TO BAGHWA (TRACK111)	2.500	129.375	105.41083	12CMBD/20 25-26 19.06.25	18.06.26	-	PCC in Progress	2442	25mm	5%	4.86844	4.86844	24.00715	19.13871	Work in process
5	RRSMP/24-25 Banka-2/02	3070360350239	RCD Link Road To Habitation Panda Toia	0.450	18.284	16.81535	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2418	25mm	5%	3.33664	3.33664	13.34657	10.00993	Work in process
6	RRSMP/24-25 Banka-2/02	3070360350225	L112-LABANDO RD VIA BHALUA BADAR TO HALMATT (TRACK112)	3.400	192.978	160.17402	12CMBD/20 25-26 19.06.25	18.06.26	-	PCC in Progress	2385	25mm	5%	4.09636	4.09636	22.95022	18.85386	Work in process
7	RRSMP/24-25 Banka-2/02	3070360350219	Repair of road from Papharni (Mandar Parwat) Madhusudan Bhagwan Mandir	2.975	231.440	201.60320	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2495	25mm	5%	26.48547	26.48547	105.94188	79.45641	Work in process
8	RRSMP/24-25 Banka-2/02	3070360350226	Bhagpur Dumka Road To Hechla	1.420	63.712	54.91937	12CMBD/20 25-26 19.06.25	18.06.26	-	Surface Completed	2490	25mm	5%	26.52174	26.52174	38.27422	11.75248	Work in process
			Total														206.51768	

It is certified that Physical & Financial Progress has been updated in MIS.

Senior D.O. P.O. 1/12/25
RWD, Works Division Banka-2

Executive Engineer

RWD, Works Division Banka-2

Note :-

- Above Signed Copy along with Forwarding Letter & Utilisation Certificate must be uploaded in MIS.
- Signed Hard Copy and Soft Copy (in excell) of recorded IRI is enclosed (As Applicable).

12/12/25
12/12/25

अधियाचना हेतु प्रमाण-पत्र

प्रमाणित किया जाता है कि RKSM
योजनान्तर्गत

1. पथ/मूल RCD Link Road To Habitation Tola में कराये गये कार्य की गुणवत्ता जाँच की गयी है जो निर्धारित मानक/विशिष्टियों के अनुरूप है।
2. अद्यतन कराये गये कार्य की मापी संबंधित मापी पुस्तिका में दर्ज है जिसका सत्यापन कर लिया गया है।

24/10/25
कनीय अभियंता
ग्रामीण कार्य विभाग
कार्य प्रशाखा बॉ.सी-01

24-10-25
सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमण्डल बॉ.सी-01

30.10.25
कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल बाँका-2

Road Name : RCD Link Road To Habitation Panda Tola, Contractor Name : Prince Construction

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
		No.	in km	in mm	Rate	mm/km	mm/km	ROAD			
20/ 10/ 25	16:18:23	52	0.1	230	30.3	2300	2442	G	24.80326	87.02865	Normal
20/ 10/ 25	16:18:33	52	0.1	210	30.4	2100	2251	G	24.80373	87.02943	Normal
20/ 10/ 25	16:18:47	52	0.1	250	30.3	2500	2633	G	24.80457	87.02975	Speed Breaker
20/ 10/ 25	16:18:56	52	0.1	220	30.3	2200	2347	G	24.80569	87.02969	Normal
		Length -	0.4			Average -	2418				

$$Y = 0 * X^2 + 0.954 * X + 247.70$$

$$X = 2200$$

$$Y = 2347$$


[Signature]
24/10/25
Junior Engineer
Rural Works Department
Works Section, Bounsi-01

[Signature]
24-10-25
Assistant Engineer
Rural Works Department
Works Sub-Division, Bounsi

[Signature]
20.10.25
Executive Engineer
Rural Works Department
Works Division, Banka-2

File :D:\Steco Bump\Sec_52.xlsx Section No. :52, Eqn : $Y = 0 \cdot X^2 + 0.954 \cdot X + 247.70$

Name of Customer :Prince Construction, Name of Work/ Road :RCD Link Road To Habitation Panda Tola, Lab Job



24/10/25
SE

24-10-25
AE

30/10/25