

487077 1046 079371 27 2940151 27
edule XLY-Form No. 134
 34120 2710 2710 400 194141 2717

Agreement. NO - 56/SBD/MHISY - 24-25

M-Cast 1-690,841=0

MEASUREMENT BOOK

Date of completion! - 15/3/26

R.A Bill.

27

Sch.XLV-Form No. 134

Sch. XLV-Form No. 134					Contents of area
Particulars	Details of actual measure				
	No.	L.	B.	D.	
N/W - Construction of RCC Bridge at 4046 Jamma 28 to Khanyarkh (NR-46) at Ch. 1.400 Km.					
Agency - Marcom Infrastructure Pvt. Ltd.					
Agr. No - 56/SBD/MM/28/2024-25					
Date of Commence - 16-03-2024					
Date of Completion - 15-03-2025					
Date of entry -					
P/W & Laying RCC M-35 in sub-str. up to 5m. E/A					
Divisional - $2 \times 8.45 \times 0.3 \times 0.25 = 1.143 m^3$					
2. P/W & Laying RCC M-35 in sub-str. above 5m. E/A					
Bracket - $2 \times 8.45 \times 0.3 \times 0.3 = 1.52$					
$2 \times 8.45 \times 0.3 \times 0.3 / 2 = 0.76$					
2.28 m ³					
3. S/F/P HYSD Bar Re-infor in sub-str. E/A					
Pedestal					
U.Dr. 164 $1.36 \times 8 \times 18 \times 1.58 = 309.43$					
L.Dr. 164 $1.36 \times 6 \times 18 \times 1.58 = 232.07$					
Mesh 84 $23.3 \times 2 \times 18 \times 0.345 = 331.33$					
R.B.F.					

Continuation

ABSTRACT OF COST

38

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
1/2 E/H in excavation for found --- E/H					
450.79m ²			P-22		
@ 427.09/m ²				Rs. 192,528 =	
2/2 P/R & Const. Temporary Island --- E/H					
2 Nos.			P-22		
@ 37126.14/Nos.				Rs. 742,432 =	
4/4 P/R & constructing an open service road --- E/H					
55.5m			P-22		
@ 6846.46/m				Rs. 379,962 =	
4/5 P/R & Laying PCC M-25 in found. --- E/H					
23.57m ²			P-22		
@ 8278.41/m ²				Rs. 193,135 =	
5/6 P/R & Laying PCC M-25 in pile cap --- E/H					
253.37m ²			P-22		
@ 9693.54/m ²				Rs. 24,56,052 =	
6/7 Board cast in situ PCC M-25 pile --- E/H					
456.0m			P-22		
@ 28130.12/m				Rs. 128,27,935 =	

Continuation

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
<u>7</u> S/P/P HYSD Bar in found. --- E/A					
87.261 MT			P-23		
@ 80570.84/MT					Rs. 70,30,692 =
<u>8</u> P/W & fixing steel Liner from TR. in pile --- E/A					
9.98 MT			P-23		
@ 96398.81/MT					Rs. 962,010 =
<u>9</u> P/W & Laying RCC M-25 in sub-str. --- E/A up to 5m					
108.309			P-22		
11.43			P-27		
119.739 m ²	LL-		119.68 m ²		
@ 10224.11/m ²					Rs. 12,24,818 =
<u>10</u> P/W & Laying RCC M-25 in sub-str. above 5m --- E/A					
54.37 m ²			P-22		
2.28			P-27		
56.65 m ²					
@ 10328.71/m ²					Rs. 585,121 =
<u>11</u> P/W & Laying RCC M-25 in sub-str. Reel from E to UK & P. side.					
18.72	LL-18 m ²		P-28		
@ 50358.					
@ 10328.71/m ²	Continuation				Rs. 193,853 =

Sch. XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
27/30 P/V & firing Logo & infra of project - 1/1					
I No.			P-25		
@ 7500.0/No.				Rs.	7500.00
8/31 P/V & firing utilison infra Board - 1/1					
I No.			P-25		
@ 9500.0/No.				Rs.	9500.00
					40217925.00
Add @ 18%.					7239228.00
Add L-Cess @ 1%.					402179.00
Add S-Fee					110870.00
					47970212.00
Less below @ 1.75%.				(-)	839479.00
					47130733.00
Less previous payment				(-)	31668702.00
				Rs.	15462031.00
15/10/15					
11					
Material Statement					
Coarse Sand	-		125.992 m ³		
Stone Chips	-		250.992 m ³		
15/10/15					
11					

Continuation