

Ist Running A/c Bell

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work - LO 47 RCD ROAD

Road - To Mahantkwa

To Parisa Nahar

Bazar Chawla

Agency - MIS Bhagya Muni Const'

Agreement no. 01 /MBD-NMP 2018/2024-25

Date of work start - 31. 07. 24

Date of completion - 30. 04. 25

Work Done

(1) Clearing and grubbing
Road land as per specification

$$2 \times 30 \times 30.00 \times 1.00 = 1800.0$$

$$2 \times 30 \times 30.00 \times 1.00 = 1800.00 \text{ m}^2$$

$$2 \times 30 \times 30.00 \times 1.00 = 1800.00 \text{ m}^2$$

$$2 \times 30 \times 30.00 \times 1.00 = 1800.00 \text{ m}^2$$

$$7200.0 \text{ m}^2$$

$$= 0.72 \text{ Ha}$$

(2) Construction of granular
sub base by spreading

Continuation

Abstract of cost

(1) Clearing and grubbing road land q'ty vide p. no. (1) item no. (1) 0.72 ha @ 76,926.08/ha = ₹ 55,387/-

(2) Construction of subgrade and earthen shoulder with approved material - .
q'ty vide p. no. (25) item no. (2) 1147.2 m³ @ 264.72 Continuation ₹ 3,03,687/-

B/F 172, 02, 949/-

44

Sch.XLV-Form No. 134

Particulars	Details of actual measure				Contents of area
	No.	L.	B.	D.	
less 0.33% as per agreement	(-)	56,770/-			
		₹ 1,71,46,179/-			
less previous payment vide p.no. 23	(-)	₹ 1,49,95,000/-			
		₹ 21,51,179/-			
work has been completed as per specification. Nothing is due with contractor.					DAO C&P MWB 11/2/25 AS
Satisfied with measurement					
IXIS Pragyanuni construction Parma Kumar Partner 29.12.2024					

Continuation