

3rd & Final bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Content of area
	No.	L	B	D	
N/W - Construction of road from Chancawan Miyay road to Mizechak under mms (sc) of block Hamal					
N/Agency - Kiran Devi					
Agg. No - 24/SB/D/2018-19					
Date of start - 17.07.2018					
Date of completion - 16.04.2018					
Date of measured - 25.01.2018					
Items of works.					
Further measured - NIL					
M. S. (A.S.)					
Abstract of Cost-					
1) Plv & Fixing Benchmarks pillars etc. all Completed.					
0.205 Km, vide TMRP-10					
a) Rs 13,105 = 27/B 2687 = 0					
- clearing & grubbing road land.					
0.144 Hect, vide TMRP-10					
b) Rs 48,744 = 04/Hect - B 7019 = 0					
3) (i) Construction of embank with					
a road up to 100m					
444.60 m ² , vide TMRP-10					
a) Rs 106,37/m ² - B 47,292 = 0					
c/o, Rs 56,998 = 0					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			BIF B		10,80,505 = 60
(12)			Plr & Binding of typical masonry infinitely sim bed with large 03 Nos, vide TMRP-12		
			① B 2919 = 02/No B		23,757 = 60
			Total =		11,04,262 = 60
			Less Previous Paid (-) B		8,00,000 = 60
			Net Payable Amount = B		3,04,262 = 60
			(Rupees Three Lakh, four thousand, two hundred & sixty two) only.		

M/Ms
25/01/25
(A.E)

C&P

17002-25
EE

Material stated.

- ① Earth — 1110.25 m³
- ② Stone metal — 162.18 m³
- ③ Stone chips — 65.83 m³
- ④ Stone screening — 53.35 m³
- ⑤ Bitumen emulsion SS-1 = 0.252 MT
- ⑥ Bitumen emulsion RS-1 = 0.082 MT
- ⑦ Bitumen S-90 = 0.564 MT