

10

2nd on Final Bill

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	

Name of Road $\rightarrow$ Bhagalpur Tila me

Jagdishpur prakhand men

Simbaoli panchayat Raissi

Bhagalpur path ke Tutta pul

dogarchhi se Golu Dham Pak

Nirman Kary M/R-3054

Name of Agency $\rightarrow$ Rupesh Kumar Singh

Tilaknagar Colony Sarai,

Patarpur, Bhagalpur

Agreement No $\rightarrow$ 08/MBD/2024-2025Date of work start $\rightarrow$ 15-6-2024Date of work Complete $\rightarrow$ 14-6-2025Date of measurement $\rightarrow$ 14-2-2025

Prime coat providing do. Eli

$$1 \times 12.00 \times \frac{12.20 + 5.00}{2} = 103.2 \text{ m}^2$$

$$1 \times 13.00 \times 4.20 = 54.6 \text{ m}^2$$

$$1 \times 30.00 \times 4.00 = 120.00 \text{ m}^2$$

$$1 \times 30.00 \times 4.00 = 120.00 \text{ m}^2$$

$$2 \times 30.00 \times 4.00 = 240.00 \text{ m}^2$$

$$1 \times 30.00 \times 3.75 = 112.5 \text{ m}^2$$

$$1 \times 26.00 \times 3.75 = 97.5 \text{ m}^2$$

$$1 \times 10.00 \times 3.80 = 38.00 \text{ m}^2$$

$$1 \times 30.00 \times 3.75 = 112.5 \text{ m}^2$$

(Continuation)

2nd on ~~Final~~ Bill
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	Abstract of Cost.				
(1/1)	Clearing and grubbing road land do - EI				
0.315 Hect vide page No- (6)					
	@ 76926.080/Hect Rs = 24232=00				
(2/2)	Scarifying the existing Bituminous road surface do - do - EI				
1683.570 m ² vide page No- (6)					
	@ 32.780/m ²				
	Rs = 55,187=00				
(3/3)	Construction of subgrade and Earthen shoulders 1000m do - do EI				
1767.411 m ³ vide page No- (20)					
	@ 264.720/m ³ Rs = 4,67,869=00				
(4/4)	Granular sub-base with well graded material do - do - EI				
63.185 m ³ vide page No- (6)					
	@ 1900.170/m ³				
	Rs = 120062=00				

(Continuation)

6,67,350=00

31

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L	B	D	
	(A+B)		Rs		1,05,73,873 = 00
B.O. @ Rate 15% Below			(-)		15,86,080 = 00
			Rs		89,87,793 = 00
Less previous payment			(-)		18,72,059 = 00
Net payment			Rs		71,15,734 = 00
					14/02/2025 A.R.
					14/2/2025 J.E.
Construction works been been complete					
as per certification					
					14/2/2025 J.E.