

MM654 (ABUSEH)

Schedule XLV-Form No. 134 174

DULAMPUR HIGH SCHOOL TO OTIR MYRA

Hbuse

DIVISION

Agreed to - 24/5/2020/2020-24

SUB-DIVISION

MEASUREMENT BOOK

See show card. Pvd. 4th

1842

Sch. XLV—Form No. 134

Sch. XLV—Form No. 134					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction and Syr maintenance of road from Dulampn High School to Otir Mige house under MM637 (AWSQSH)					
Name of Contractor - Sai Shri Construction PVT Ltd.					
Agreement No. - 243 BD/MM637 (AWSQSH), 2023-24					
Date of Start - 31-01-2024					
Date of Comp. - 30-01-2025					
Actual date of comp. <u>work done</u> - 29-01-2025					

① Construction of borewells					
Sub-base by providing well graded grading & L Material					
do — do —					
ce Portion of 30m					
Curve					
1st 10m x 30.0m x		(7.30 + 3.75)			
		2		x 0.1m =	16.575m ³
Less 10m x 30.0m x		3.75		x 0.1m =	11.25
					Qty = 5.325m ³
RT Portion curve					(A)
1st 10m x 30.0m x		(4.05 + 5.10 + 4.05)			
		3		x 0.2m =	26.40m ³
2nd 10m x 30.0m x		(4.05 + 4.30 + 4.05)			
		3		x 0.1m =	25.20
3rd 10m x 30.0m x		(4.05 + 4.60 + 4.05)			
		3		x 0.2m =	25.40
4th 10m x 30.0m x		(4.05 + 5.30 + 4.05)			
		3		x 0.2m =	27.20
5th 10m x 30.0m x		(4.05 + 5.60 + 4.05)			
		3		x 0.2m =	27.40
Less 5m x 30.0m x		4.05		x 0.2m =	12.150
					Continuation Qty = 10.10m ³
Total Qty = (A+B) = 15.425m ³ (B)					

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			157	77.77	77,442.20
(26) Piv pier masonry in foundation d.					
Qty side T.M.B P- (12) 4.86 m ³					
@ 7364.62/m ³					35792.20
(27) Piv brace masonry cm (1:4) d.					
Qty side T.M.B P- (12) 42.06 m ³					
@ 6676.99/m ³					280834.20
(28) Piv Rec masonry 150 mm dia 111-					
Qty side T.M.B P- (12) 22.50 m					
@ 3240.25/m					75155.20
(29) Plastering with cm (1:4) d.					
Qty side T.M.B P- (13) 42.06 m ²					
@ 209.74/m ²					8808.20
(30) Painting two coats					
Qty side T.M.B P- (22) 39.84 m ²					
@ 137.84/m ²					5492.20
				Total	81,83,520.20
Add. 18% GST					14,73,034.20
Add. 1% L. Comm					81,835.20
Add. S. Fee					1,57,420.20
				Total	98,95,809.20
Less 0.25% below market price					24,740.20
					98,71,069.20
Less previous bill payment					71,28,389.20
					payable 27,42,680.20
6.9/10/25					
J.E. Chakraborty					

Continuation

Chk
27/10/25